

CONSTRUCTION NEWSLETTER



ISSUE NO. 02 September 21, 2006

CAPE MEARES LIGHTHOUSE PARKING AREA

Project OR RRP CAME 900(1)

This week due to scheduling problems with the contractor's saw cutter the only work on site was survey staking. The surveyor was on site Monday setting all the control for the work. With the stakes in place it helped everyone visualize where drainage is to be installed and where the new curbs will go.

With the survey completed a meeting with contractor was held at the site Tuesday morning to establish how to accomplish the work with the least impact to the general public. It was decided to increase the parking area first by removing the curbing and construct the new reduced center island area. This will allow room for equipment to work along the outer edges during excavation. On schedule this week is removal of the fence within the island area and more orange paint lines to guide the pavement cutter. And a sign will go up at the intersection to discourage large R/Vs from entering during construction and causing their drivers undo stress.

Next week the pavement cutter is scheduled to cut around the existing curbs prior to their removal. Making cuts around the curbs will allow a neat line excavation of both curb and area below the curb. Once the curb is out rock will be placed and compacted.

Also next week Oregon Parks personal will begin upgrading the sewer lines from the restroom. To complete this work the restrooms need to be closed. Not knowing what they will run into during excavation and line replacement it was impossible to predict exactly when the restrooms would reopen. The expectation is it would take all of next week. However the portable restrooms would remain available.

If you have any commits or concerns related to the construction please forward these as well to the listed Email address or call 360-907-0685.