

Lewiston 4 - Dark Gulch: ENV SCHEDULE

BOLD is complete

<u>Flag</u>	<u>Date</u>
DWR (Dark Gulch) and M&T (Lewiston 4) 30% Designs	11/20/2006
Initiate Landowner Contacts	ongoing
RIG and TMAG design sent for review by Design team	04/06/2007
TCRCD Issues NOP	05/01/2007
Trinity Journal Ad for NOP	05/2&9/2007
Public Scoping Session	05/15/2007
Habitat & Biological survey data to NSR from TRRP & Cooperators	05/15/2007
Project Description (50% Design) Information to NSR (Chapter 2)	05/30/2007
Complete 30 day required Public Scoping for NOP	05/31/2007
Begin Agency Review Admin Draft EA/EIR	09/05/2007
Notification to designers to commence final design	09/14/2007
Complete Agency Review Admin Draft EA/EIR	09/28/2007
Ad in Trinity Journal EA/DEIR & Reclamation press Release	10/10/2007
Public 45 Day EIR Review starts (NOC to State Clearinghouse)	10/10/2007
TCRCD Hearing Open House ? ??	11/01/2007
Complete Public Review Draft EA/EIR	11/26/2007
Submit permit applications (404, 401, 1600)	12/01/2007
Final EA/EIR and MMRP	12/14/2007
Construction Easements Signed	12/24/2007
TCRCD Findings & Certifies EIR	01/16/2008
FONSI signed TCRCD Files NOD w/SCH	01/16/2008
All Permits signed	02/20/2008
Award Construction Contract	02/20/2008
Hazardous Materials evaluation	03/2008
Construction (no clearing of veg)	03/2008
Realty Appraisals Completed	

9/11/2007