

From: [Nguyen, Brandon SPB](#)
To: [Harden, Tasha](#); [Radke, Bill](#)
Cc: [Reagan, Steve](#); [Range, Brent K](#); (b) (6), (b) (7); [Connor, Mary K SPB](#); [Walker, Cassandra M](#)
Subject: RE: [EXTERNAL] SBNWR Pump/Solar Array Status Update
Date: Tuesday, October 20, 2020 10:56:18 AM

Good morning Tasha,
Thank for the update, good to know that Randy is in communication. Please let us know if further delays are becoming problematic.

V/R
Brandon Nguyen
NEPA Biologist / Environmental Coordinator
South Pacific Border District
U.S. Army Corps of Engineers
brandon.nguyen@usace.army.mil
(602) 245-5770 (SPB Mobile)

***** This information is For Official Use Only. The contents of this email, including any attachments, must not be disclosed, directly or indirectly, to any person not authorized by the agency to receive such information. Unauthorized disclosure of such information may subject the individual making the release to civil and criminal penalties. See, e.g., 18 U.S.C. § 641; 5 C.F.R. § 2635.703. *****

From: Harden, Tasha <Tasha_Harden@fws.gov>
Sent: Tuesday, October 20, 2020 9:38 AM
To: Nguyen, Brandon SPB <Brandon.Nguyen@usace.army.mil>; Radke, Bill <bill_radke@fws.gov>
Cc: Reagan, Steve <steve_reagan@fws.gov>; Range, Brent K <brent_range@ios.doi.gov>; (b) (6), (b) (7)(C) <(b) (6), (b) (7)(C)>; Connor, Mary K SPB <Mary.K.Connor@usace.army.mil>; Walker, Cassandra M <cassandra_walker@fws.gov>
Subject: [Non-DoD Source] Re: [EXTERNAL] SBNWR Pump/Solar Array Status Update

Brandon, I heard from Randy this morning. They are behind schedule, just getting out to the refuge today... so things have been pushed back by at least a week, maybe two. They are lowering Hackberry pump and will run a pump test on it today; with an answer on whether lowering it resolves the problem or not by this afternoon. While pump testing Hackberry they plan to start on Oasis and Twin wells.

- Hackberry – Estimate completion [10/20/2020](#)
- Twin – Solar array installed, pump and system-tie-in by end of the week of [Oct. 19th?](#)
- Oasis - Solar array installed, pump and system-tie-in by end of the week of [Oct. 19th?](#)
- Mitigation – Estimate completion by end the of week [Oct. 26th?](#)

Tasha Harden
Assistant Manager

San Bernardino & Leslie Canyon NWRs
7628 N Hwy 191
PO Box 3509
Douglas AZ 85608
Office: 520-364-2104 x106
Cell: 520-368-6004
Fax: 520-364-2130

From: Nguyen, Brandon SPB <Brandon.Nguyen@usace.army.mil>
Sent: Thursday, October 15, 2020 12:48 PM
To: Radke, Bill <bill_radke@fws.gov>; Harden, Tasha <Tasha_Harden@fws.gov>
Cc: Reagan, Steve <steve_reagan@fws.gov>; Range, Brent K <brent_range@ios.doi.gov>; (b) (6),
(b) (7)(C) <(b) (6), (b) (7)(C)>; Connor, Mary K SPB
<Mary.K.Connor@usace.army.mil>
Subject: FW: [EXTERNAL] SBNWR Pump/Solar Array Status Update

Hello Bill and Tasha:
Just a quick follow-up to see if D&M is on targeted schedule; and if you needed anything from us.

V/R

Brandon Nguyen
NEPA Biologist / Environmental Coordinator
South Pacific Border District
U.S. Army Corps of Engineers
brandon.nguyen@usace.army.mil
(602) 245-5770 (SPB Mobile)

***** This information is For Official Use Only. The contents of this email, including any attachments, must not be disclosed, directly or indirectly, to any person not authorized by the agency to receive such information. Unauthorized disclosure of such information may subject the individual making the release to civil and criminal penalties. See, e.g., 18 U.S.C. § 641; 5 C.F.R. § 2635.703. *****

From: Darron.Rolle <darron.rolle@swvconstructors.com>
Sent: Tuesday, October 6, 2020 9:06 PM
To: Nguyen, Brandon SPB <Brandon.Nguyen@usace.army.mil>
Cc: Reagan, Steve <steve_reagan@fws.gov>; Jason.Hagerty <Jason.Hagerty@swvconstructors.com>; Brown, Keely N SPB <Keely.N.Brown@usace.army.mil>; Range, Brent K <brent_range@ios.doi.gov>; Connor, Mary K SPB <Mary.K.Connor@usace.army.mil>; Crist, Robert R CIV CESPL CESP (USA) <Robert.R.Crist@usace.army.mil>; Olson, Troy A CIV USARMY CESP (USA) <Troy.A.Olson@usace.army.mil>; Harden, Tasha <Tasha_Harden@fws.gov>; Bill Radke <bill_radke@fws.gov>; (b) (6), (b) (7)(C) <(b) (6), (b) (7)(C)>
Subject: [Non-DoD Source] Re: [EXTERNAL] SBNWR Pump/Solar Array Status Update

Just need to add that the equipment for Cottonwood will be held at D&Ms until it is ready to install.

Sent from my iPhone

On Oct 6, 2020, at 16:55, Nguyen, Brandon SPB <Brandon.Nguyen@usace.army.mil> wrote:

Thank you, Darron and Jason for setting up the call this afternoon.

Wells installed update:

- Hay Hollow - 100% complete
- Bunting – 100% complete
- Hackberry – Estimate completion 10/9/2020
- Twin – Solar array installed, pump and system-tie-in by end of the week of Oct. 12
- Oasis - Solar array installed, pump and system-tie-in by end of the week of Oct. 12
- Mitigation – Estimate completion by end the of week Oct. 19
- Cottonwood – Further coordination with Bill & Tasha in November

V/R

Brandon Nguyen
NEPA Biologist
South Pacific Border District
U.S. Army Corps of Engineers
brandon.nguyen@usace.army.mil
(602) 245-5770 (SPB Mobile)

***** This information is For Official Use Only. The contents of this email, including any attachments, must not be disclosed, directly or indirectly, to any person not authorized by the agency to receive such information. Unauthorized disclosure of such information may subject the individual making the release to civil and criminal penalties. See, e.g., 18 U.S.C. § 641; 5 C.F.R. § 2635.703. *****

From: Darron.Rolle <darron.rolle@swvconstructors.com>

Sent: Friday, October 2, 2020 12:24 PM

To: Nguyen, Brandon SPB <Brandon.Nguyen@usace.army.mil>; Reagan, Steve <steve_reagan@fws.gov>

Cc: Brown, Keely N SPB <Keely.N.Brown@usace.army.mil>; Range, Brent K <brent_range@ios.doi.gov>; Connor, Mary K SPB <Mary.K.Connor@usace.army.mil>; Crist, Robert R CIV CESPL CESPD (USA) <Robert.R.Crist@usace.army.mil>; Olson, Troy A CIV USARMY CESPD (USA) <Troy.A.Olson@usace.army.mil>

Subject: [Non-DoD Source] RE: [EXTERNAL] Gabion Repairs Payment

Thanks – Jason and I are speaking now and we will get this resolved.