

Remaining 8 (R8) and Phase 2 Schedule (Summary) REVISED 091007

- | | |
|---|---------------------|
| ✓ IDT Meeting | May 9, 2007 |
| ✓ Draft Environmental Study Limits (R8) to NSR | May 22 |
| ✓ Field Trips to R8 Sites | June 12-15 |
| ✓ Develop Design Concepts (R8) | June 16-July 3 |
| ✓ Field Trips to Phase 2 Sites | June 25-July 20 |
| ✓ Design Team Meeting for R8 | July 10 |
| ✓ Develop Design Concepts (Phase 2) | July 16-August 8 |
| ✓ Send Design Concepts (Phase 2)
to Tech Reps for Review | August 8 |
| ✓ Design Team Meeting for Phase 2 | August 15 |
| ➤ Send 50% Designs (R8) to Tech Reps for Review | September 14 |
| ➤ Send 50% Designs (R8) and Concepts (Phase 2)
To NSR for Environmental Document Preparation | September 21 |
| ➤ Finalize Master EA/EIR | April 8, 2008 |
| ➤ Finalize 100% Designs (R8) | April 25, 2008 |
| ➤ Award Contract (R8) | July 30, 2008 |
| ➤ Construction (R8) | Aug 08-09 |