

**To:** Lemons, Patrick[patrick\_lemons@fws.gov]; Klein, Kimberly[kimberly\_klein@fws.gov]  
**From:** Putnam, Christopher  
**Sent:** 2018-05-07T18:42:54-04:00  
**Importance:** Normal  
**Subject:** Marsh Creek 3D Seismic ITR Timeline  
**Received:** 2018-05-07T18:42:54-04:00  
[Marsh Creek 3D Seismic Survey ITR timeline.xlsx](#)  
[Marsh Creek 3D Seismic Survey in the Arctic National Wildlife Refuge Coastal Plain ITR Timeline.docx](#)

Attached is a timeline, in both word and excel, for the proposed Marsh Creek 3D seismic survey in the coastal plain of the Arctic National Wildlife Refuge. Let me know what you think.

The files are located here: M:\Regulatory\_Program\Incidental\_Intentional take\2018\Marsh Creek 3D Seismic Survey.

Christopher Putnam  
Supervisory Fish and Wildlife Biologist  
Marine Mammals Management  
U.S. Fish & Wildlife Service  
1011 East Tudor Rd, MS 341  
Anchorage, AK 99503-6199  
907-786-3844 office  
907-268-0577 mobile  
907-786-3816 fax

"All that is gold does not glitter, not all those who wander are lost; the old that is strong does not wither, deep roots are not reached by the frost."

-- J.R.R. Tolkien

Marsh Creek 3D Seismic Survey in the Arctic National Wildlife Refuge Coastal Plain ITR Timeline 2018/ 2019									
Date	May	June	July	August	September	October	November	December	January
1									New Year's Day
2									Final ITR pub in FR / LOA issued
3	Received plan of operations				Labor Day				
4			Independence Day		Submit Draft ITR for R7 review / sign				
5					8 days / 7 work days				
6									
7									
8									
9									
10							30 day PCP end		
11							Veteran's Day		
12						Draft ITR pub. In FR / 30 day PCP start	Veteran's Day Observed		
13				Submit Draft ITR for MMM / FES review	HQ & DOI for FR clear.		Draft Final ITR		
14	Application? Begin Draft ITR			22 days / 15 work days	29 days / 21 work days		13 days / 8 work days		
15	91 days / 63 work days								
16									
17									
18									
19									
20									
21									MLK Day
22							Thanksgiving Day		
23									
24								Christmas Eve	
25								Christmas Day	
26							Submit Final ITR for R7 review / sign		
27							4 days		
28	Memorial Day								
29									
30							HQ & DOI for FR clear		
31							33 days / 19 work days	New Year's Eve	

Note: Assumptions in this timeline include expedited reviews at all levels, a 30-day public comment period, and immediate promulgation of the final ITR.

# Marsh Creek 3D Seismic Survey in the Arctic National Wildlife Refuge Coastal Plain ITR Timeline

Date	Action
May 3, 2018	Receive Plan of Operation
May 14, 2018	Receive application (anticipated). Review application, conduct analysis, draft ITR. (91 days / 63 workdays)
August 13, 2018	Submit Draft ITR for MMM & FES review. Submit draft ITR for review & comments to Charlie through Mary (including SOL, with courtesy review copies to Diane B. and PPM), incorporate comments (22 days / 15 workdays).
September 4, 2018	Submit draft ITR for review & surname through to the RD (9 days / 7 workdays).
September 13, 2018	Submit Draft ITR to HQ & DOI for FR clearance (29 days / 21 workdays).
October 12, 2018	Draft ITR publishes in FR & 30-day public comment period starts (30 days).
November 10, 2018	30-day public comment period ends.
November 13, 2018	Draft Final ITR. Receive and incorporate public comments, draft the final ITR (13 days / 8 workdays).
November 26, 2018	Submit Final ITR for R7 review & surname through to the RD (4 days).
November 30, 2018	Submit Final ITR to HQ & DOI for FR clearance (33 days / 19 workdays).
January 2, 2019	Final ITR publishes in FR / Issue LOA.

This timeline includes the following assumptions:

- Expedited document review at all levels,
- 30-day public comment period, and
- Immediate promulgation of final ITR upon publication in the FR.