

Long-Range Plan

San Juan River Basin Recovery Implementation Program

The logo for the San Juan River Basin Recovery Implementation Program is circular, featuring a fish in the center. The text "San Juan River Basin" is arched above the fish, and "Recovery Implementation Program" is arched below it. The background of the logo is a colorful, concentric pattern. To the right of the logo is a photograph of a river flowing through a valley with mountains in the background.

San Juan River Basin
Recovery Implementation Program

May 9, 2013

LONG-RANGE PLAN

San Juan River Basin Recovery Implementation Program

May 9, 2013

Recommended Citation:

San Juan River Basin Recovery Implementation Program. 2013. Long-range plan, *in draft*. San Juan River Basin Recovery Implementation Program, U.S. Fish and Wildlife Service, Albuquerque, New Mexico.

TABLE OF CONTENTS

INTRODUCTION.....	1
BACKGROUND.....	1
PURPOSE.....	2
AUTHORITY.....	3
DEMOGRAPHIC AND RECOVERY FACTOR CRITERIA	4
RAZORBACK SUCKER.....	4
<i>Demographic Criteria</i>	4
Downlisting	5
Delisting.....	5
<i>Recovery Factor Criteria</i>	6
COLORADO PIKEMINNOW.....	6
<i>Demographic Criteria</i>	6
Downlisting	6
Delisting.....	7
<i>Recovery Factor Criteria</i>	7
RECOVERY ELEMENTS AND ACTIONS.....	8
TASKS THAT ADDRESS RECOVERY GOALS	9
ONGOING ACTIONS.....	9
DESCRIPTION OF PROGRAM ELEMENTS	11
<i>Element 1. Management and Augmentation of Populations and Protection of Genetic Integrity</i>	11
<i>Element 2. Protection, Management, and Augmentation of Habitat</i>	15
<i>Element 3. Management of Nonnative Species</i>	25
<i>Element 4. Monitoring and Evaluation of Fish and Habitat in Support of Recovery Actions</i>	29
<i>Element 5. Program Coordination and Assessment of Progress toward Recovery</i>	37
<i>Element 6. Information and Education</i>	43
LITERATURE CITED.....	45
APPENDICES	53
APPENDIX A. TASKS, PRIORITIES, RESPONSIBILITIES, DATES, AND DESCRIPTIONS FOR ELEMENTS OF THE LONG-RANGE PLAN	53
<i>Table A1. Element 1—Management and Augmentation of Populations and Protection of Genetic Integrity</i>	55
<i>Table A2. Element 2—Protection, Management, and Augmentation of Habitat</i>	58
<i>Table A3. Element 3—Management of Nonnative Species</i>	64
<i>Table A4. Element 4— Monitoring and Evaluation of Fish and Habitat in Support of Recovery Actions</i>	67
<i>Table A5. Element 5.— Program Coordination and Assessment of Progress toward Recovery</i>	74
<i>Table A6. Element 6.—Information and Education</i>	77
APPENDIX B. COMPLETED LONG-RANGE PLAN TASKS	78

LIST OF TABLES

Table 1. LRP goals, actions, and tasks that address recovery goals criteria for each species	9
Table 2. Ongoing reports and workshops to be generated through this Long-Range Plan.....	10

LIST OF FIGURES

Figure1. Components and relationships of the San Juan River Basin Recovery Implementation Program including the Long Range Plan	3
---	---

INTRODUCTION

Background

The San Juan River Basin Recovery Implementation Program (Program) was initiated in October 1992 to protect and recover populations of two federally-listed endangered fish species in the San Juan River Basin (Basin) while water development proceeds in compliance with all applicable federal, state, and tribal laws. The two listed fish species are the Colorado pikeminnow (*Ptychocheilus lucius*; formerly known as Colorado squawfish) and razorback sucker (*Xyrauchen texanus*). Activities and actions within the Program serve as the "reasonable and prudent alternative" for projects in the San Juan River Basin and help to ensure that those projects will not jeopardize the continued existence of the endangered species. It is anticipated that actions taken under the Program will benefit other native fishes in the Basin and prevent them from becoming endangered.

The goals of the Program are:

1. To conserve populations of Colorado pikeminnow and razorback sucker in the Basin consistent with the recovery goals established under the Endangered Species Act of 1973, as amended, 16 U.S.C. §§ 1531 *et seq.* (ESA).
2. To proceed with water development in the Basin in compliance with federal and state laws, interstate compacts, U.S. Supreme Court decisions, and federal trust responsibilities to the Southern Ute Tribe, Ute Mountain Ute Tribe, Jicarilla Apache Nation, and Navajo Nation.

The Program was initiated with the signing of a Cooperative Agreement in 1992 after the rediscovery and documentation of successful spawning by Colorado pikeminnow and the continued presence of razorback sucker in the San Juan River. Adult and young-of-year Colorado pikeminnow and adult razorback sucker were collected during 1987-1989 by biologists gathering detailed fish community data for use in potential razorback sucker reintroduction efforts (Platania et al. 1991). This discovery resulted in the reinitiation of Section 7 consultation through the Bureau of Reclamation (Reclamation) for the Animas-La Plata Project; and subsequently, the Navajo Indian Irrigation Project underwent Section 7 consultation through the Bureau of Indian Affairs.

A 7-year research program, conducted during 1991-1997, provided a baseline of information that identified and characterized factors limiting the two endangered species. The research program was incorporated into the Recovery Program when it was formed in 1992. Culmination of the research program in 1997 marked the end of the research phase and the beginning of the implementation and management phase for the Program. In 1991, a Program Document (Document) was developed to provide the framework for Program implementation. The original Document was adopted in 1992 by the Cooperative Agreement. The Document was modified by the Coordination Committee in 2006, 2010, and 2012 (SJRRIP 2012). The Document outlines the Program's purposes, authorities, structure, and operating procedures including funding and budgeting. The Document details the purposes of the Program's committees and defines their composition, authorities, and duties. The Document also includes a description of the process for conducting Section 7 consultations and for reviewing sufficient progress. The Section 7 procedures specifically reference implementation of a long-range plan as the principal means for determination of ESA compliance for water projects in the Basin. The Program operates through committee processes that identify the actions needed to attain the Program goals. The committees include representatives of the signatories to the Cooperative Agreement (extended in 2006), including state and federal agencies and Native American Tribes. Water development and conservation interests are also Program participants.

Purpose

The purpose of this Long-Range Plan (LRP) is to identify specific actions to be implemented in the Basin that will contribute to recovery of the Colorado pikeminnow and razorback sucker in accordance with species recovery goals (U.S. Fish and Wildlife Service [Service] 2002a, 2002b). Recovery of both protected species will be accomplished within the context of conservation and management of the entire native fish assemblage and in a manner that does not compromise, impair, or diminish persistence of unprotected native fishes. The LRP uses research information from past San Juan River studies as well as that from other regions and Program evaluation reports to identify multi-year research, monitoring, and recovery actions necessary to achieve the Program goals.

The need for a long-range plan was identified in the original Program Document. The first LRP was developed in 1995 by the Biology Committee and was intended primarily to guide the Program through the completion of a 7-year research program to identify and characterize factors limiting the two endangered species. The research program was completed in 1997 and it became necessary to revise and update the LRP to provide guidance on the implementation and management phase of the Program. This revised LRP is a culmination of drafts that updated the 1995 plan and identifies new recovery actions based on evaluation and review of the Program's progress (Holden 2000; Miller 2006a; USFWS 2010, USFWS 2012) and on species recovery goals. The LRP is reviewed annually and updated as needed. The relationship of the LRP to the various Program components is shown in Figure 1.

This LRP identifies actions and tasks to be accomplished and the time frame for carrying out these tasks and activities consistent with species recovery and appropriate for evaluating Program progress. This LRP identifies and describes the progression and priority of implementing identified recovery actions that are expected to result in recovery and delisting of the Colorado pikeminnow and razorback sucker. Because actions identified in this LRP are linked to recovery goals and plans adopted by the Service (USFWS 2002a, 2002b), accomplishing the actions and tasks described in this LRP constitutes the milestones toward achieving recovery of the endangered fish species. As long as these actions and tasks are satisfactorily met and demonstrably contribute to recovery of the listed fishes, it is the mutual expectation of the participants that the Program serves as the foundation for a reasonable and prudent alternative for Section 7 consultations, but shall not preclude the development of reasonable and prudent alternatives independent of the Program.

In order to define and describe specific program activities and projects for upcoming years, the Program develops an Annual Work Plan (AWP). The AWP identifies and describes activities to be conducted by the Program in a given year for conservation of the endangered species. The LRP guides the Program in the development of AWP's and helps link Program activities for continuity and consistency. Approval of AWP's and budgets by the Coordination Committee is based, in part, on consistency and compliance with the LRP and available funds.




Figure 1. Components and relationships of the San Juan River Basin Recovery Implementation Program including the Long-Range Plan.

Authority

The Program became operational in October 1992 upon execution of a Cooperative Agreement signed by representatives of the Department of the Interior; the States of Colorado and New Mexico, and the Ute Mountain Ute and Southern Ute tribes; and the Jicarilla Apache Nation. The Bureau of Land Management became a participant in the Program in October 1993 as a condition of a Biological Opinion regarding oil and gas development in the Basin, and the Navajo Nation joined the Program in November 1996. In 2006, the 1992 Cooperative Agreement was extended through 2023.

Funding reliability is critical to the success of the Program to ensure that the Program is conducted on a continuous basis and that high priority recovery elements are funded every year. Prior to 2001, funding of the Program was provided by Reclamation, the BIA, and the Service. On January 24, 2000, Congress enacted Public Law 106-392 that authorized and directed Reclamation to fund this Program and the Upper Colorado River Endangered Fish Recovery Program. Public Law 106-392 authorizes the Secretary of the Interior to use Colorado River Storage Project power revenues to fund annual base costs of both programs and to provide a cost-share, to be matched by state cost-shares, towards the costs of implementing capital recovery projects

under both recovery programs. The legislation also authorizes federal appropriations to be made to contribute a federal cost-share towards implementation of the capital recovery projects. Public Law 112-270, signed January 14, 2013, extended the authorization to expend Colorado River Storage Project power revenues for base (non-capital) funding for the two programs. If the availability of power revenues proves insufficient to meet the annual base funding and capital project needs of the recovery programs, the Western Area Power Administration and Reclamation will request federal appropriations to meet these needs.

DEMOGRAPHIC AND RECOVERY FACTOR CRITERIA

Recovery goals for Colorado pikeminnow and razorback sucker identify demographic and recovery factor criteria needed to achieve recovery of the species in the Colorado River System (Service 2002a, 2002b). The Service is currently updating the recovery plans for both species and will revise the recovery goals through that process and incorporate them into the new plans. All stakeholders will have the opportunity to comment when these documents are published in the Federal Register. The recovery goals provide site-specific management actions; objective, measurable criteria; and estimates of time and costs as guidance for each of the recovery programs. The Upper Colorado River Endangered Fish Recovery Program implements and coordinates these management actions in the Upper Colorado River Basin in Colorado, Utah, and Wyoming, exclusive of the San Juan River Basin. This Program implements and coordinates these management actions in the San Juan River and its tributaries in Colorado, New Mexico, and Utah.

Demographic criteria and recovery factor criteria for the San Juan River Basin identified in the recovery goals are summarized below. The demographic criteria identify the number of populations, numbers of individuals in each population, and the recruitment rates necessary for downlisting and delisting each species. The recovery factor criteria identify actions that should be taken to minimize or remove threats to each of the endangered fish species as identified for each of the five listing factors in Section 4(a)(1) of the ESA. As described in the species recovery goals, implementation of actions and achievement of criteria for downlisting and delisting of the Colorado pikeminnow and razorback sucker are the responsibility of each of the conservation programs in charge of management of these species for their region of the Colorado River System. Hence, achievement of demographic and listing factor criteria in the San Juan River Basin is the responsibility of this Program. The demographic criteria and recovery factor criteria for each of the two endangered fish species are provided in this LRP to help identify specific actions and tasks that are considered necessary for downlisting and delisting these species.

Razorback Sucker

Demographic Criteria

Objective, measurable criteria for recovery of razorback sucker in the Colorado River Basin were developed for each of two recovery units, the Upper Basin and the Lower Basin¹ (Service 2002b). Recovery of the species is considered necessary in both the upper and lower basins. In order for the species to be considered for downlisting, each population must consist of fish that are recruiting into the adult population in the wild. When recruitment in the wild occurs, hatchery fish can be included in recovery demographic criteria and count towards recovery. Without viable wild populations, self-sustaining populations need to be

¹ The Upper Basin includes the Green River, Upper Colorado River, and San Juan River subbasins, and the Lower Basin includes the Colorado River mainstem and its tributaries from Glen Canyon Dam downstream to the southerly International Boundary with Mexico.

established through augmentation with hatchery-produced fish. Once each self-sustaining population is established, the downlist monitoring period is five years and the delist period is an additional three years.

Downlisting

Downlisting can occur if, over a five-year period:

1. genetically and demographically viable, self-sustaining populations are maintained in the Green River subbasin and EITHER in the Upper Colorado River subbasin or the San Juan River subbasin such that: (a) the trend in adult (age 4+;>400mm TL) point estimates for each of the two populations does not decline significantly; (b) the mean estimated recruitment of age-3 (300-399 mm TL) naturally produced fish equals or exceeds mean annual adult mortality for each of the two populations; and (c) each point estimate for each of the two populations exceeds 5,800 adults (5,800 is the estimated minimum viable population [MVP] needed to ensure long-term genetic and demographic viability);
2. a genetic refuge is maintained in Lake Mojave in the lower basin recovery unit;
3. two genetically and demographically viable, self-sustaining populations are maintained in the lower basin recovery unit (e.g., Colorado River mainstream and/or tributaries) such that: (a) the trend in adult point estimates for each population does not decline significantly; (b) mean estimated recruitment of age-3 naturally produced fish equals or exceeds mean annual adult mortality for each population; and (c) each point estimate for each population exceeds 5,800 adults; and,
4. certain site-specific management tasks to minimize or remove threats have been identified, developed and implemented.

Delisting

Delisting can occur if, over a three-year period beyond downlisting:

1. genetically and demographically viable, self-sustaining populations are maintained in the Green River subbasin and **EITHER** in the Upper Colorado River subbasin or the San Juan River subbasin such that: (a) the trend in adult point estimates for each of the two populations does not decline significantly; (b) mean estimated recruitment of age-3 naturally produced fish equals or exceeds mean annual adult mortality for each of the two populations; and (c) each point estimate for each of the two populations exceeds 5,800 adults;
2. a genetic refuge is maintained in Lake Mojave;
3. two genetically and demographically viable, self-sustaining populations are maintained in the lower basin recovery unit such that: (a) the trend in adult point estimates for each population does not decline significantly; (b) mean estimated recruitment of age-3 naturally produced fish equals or exceeds mean annual adult mortality for each population; and (c) each point estimate for each population exceeds 5,800 adults; and,
4. certain site-specific management tasks to minimize or remove threats have been finalized and implemented, and necessary levels of protection are attained.

Recovery Factor Criteria

Recovery factor criteria in the recovery goals describe site-specific management actions necessary to minimize or remove threats to the species and support wild self-sustaining populations. This LRP incorporates these actions to ensure that this Program is carrying out activities consistent with species recovery. Actions 2 and 5 do not apply to the San Juan River, but are included to show the full scale of actions necessary to address threats to the razorback sucker. The following actions are quoted from the razorback sucker recovery goals (Service 2002b):

1. Reestablish populations with hatchery-produced fish.
2. Identify and maintain genetic variability of razorback sucker in Lake Mohave.
3. Provide and legally protect habitat (including flow regimes necessary to restore and maintain required environmental conditions) necessary to provide adequate habitat and sufficient range for all life stages to support recovered populations.
4. Provide passage over barriers within occupied habitat to allow unimpeded movement and, potentially, range expansion.
5. Investigate options for providing appropriate water temperatures in the Gunnison River.
6. Minimize entrainment of subadults and adults at diversion/out-take structures.
7. Ensure adequate protection from overutilization.
8. Ensure adequate protection from diseases and parasites.
9. Regulate nonnative fish releases and escapement into the main river, floodplain, and tributaries.
10. Control problematic nonnative fishes as needed.
11. Minimize the risk of hazardous-materials spills in critical habitat.
12. Remediate water-quality problems.
13. Minimize the threat of hybridization with white sucker.
14. Provide for the long-term management and protection of populations and their habitats beyond delisting (i.e., conservation plans).

Colorado Pikeminnow

Demographic Criteria

Objective, measurable criteria for recovery of Colorado pikeminnow in the Colorado River Basin were developed for the Upper Colorado River Basin (Service 2002a). Recovery of the species is considered necessary only in the Upper Basin because of the status of the populations and because information on Colorado pikeminnow biology support application of the metapopulation concept to extant populations. The need for self-sustaining populations in the Lower Basin and associated site-specific management actions and tasks necessary to minimize or remove threats will be reevaluated during the recovery plan update and status reviews of the species.

Downlisting

Downlisting can occur if, over a five-year period, the Upper Basin metapopulation is maintained such that:

1. a genetically and demographically viable, self-sustaining population is maintained in the Green River subbasin such that: (a) the trends in separate adult (age 7+; >450 mm TL) point estimates for the middle Green River and the lower Green River do not decline significantly; (b) the mean estimated recruitment of age-6 (400-449 mm TL) naturally produced fish equals or exceeds mean annual adult

mortality for the Green River subbasin; and (c) each population point estimate for the Green River subbasin exceeds 2,600 adults (2,600 is the estimated minimum viable population [MVP] needed to ensure long-term genetic and demographic viability);

2. a self-sustaining population of at least 700 adults (number based on inferences about carrying capacity) is maintained in the Upper Colorado River subbasin such that: (a) the trend in adult point estimates does not decline significantly; and (b) the mean estimated recruitment of age-6 naturally produced fish equals or exceeds mean annual adult mortality;
3. a target number of 1,000 age-5+ fish (>300 mm TL; number based on estimated survival of stocked fish and inferences about carrying capacity) is established through augmentation and/or natural reproduction in the San Juan River subbasin; and,
4. certain site-specific management tasks to minimize or remove threats have been identified, developed and implemented.

Delisting

Delisting can occur if, over a seven-year period beyond downlisting, the upper basin metapopulation is maintained such that:

1. a genetically and demographically viable, self-sustaining population is maintained in the Green River subbasin such that: (a) the trends in separate adult point estimates for the middle Green River and the lower Green River do not decline significantly; (b) the mean estimated recruitment of age-6 naturally produced fish equals or exceeds mean annual adult mortality for the Green River subbasin; and (c) each population point estimate for the Green River subbasin exceeds 2,600 adults;
2. either the Upper Colorado River subbasin self-sustaining population exceeds 1,000 adults **OR** the Upper Colorado River subbasin self-sustaining population exceeds 700 adults and San Juan River subbasin population is self-sustaining and exceeds 800 adults (numbers based on inferences about carrying capacity) such that for each population: (a) the trend in adult point estimates does not decline significantly; and (b) the mean estimated recruitment of age-6 naturally produced fish equals or exceeds mean annual adult mortality; and,
3. certain site-specific management tasks to minimize or remove threats have been finalized and implemented, and necessary levels of protection are attained.

Recovery Factor Criteria

Recovery factor criteria in the recovery goals describe site-specific management actions necessary to minimize or remove threats to the species and support wild self-sustaining populations. This LRP incorporates these actions to ensure that the Program is carrying out activities consistent with species recovery. Action 3 does not apply to the San Juan River subbasin, but is included to show the full scale of actions necessary to address threats to the Colorado pikeminnow. The following actions are quoted from the recovery goals for the Colorado pikeminnow (Service 2002a):

1. Provide and legally protect habitat (including flow regimes necessary to restore and maintain required environmental conditions) necessary to provide adequate habitat and sufficient range for all life stages to support recovered populations.
2. Provide passage over barriers within occupied habitat to allow adequate movement and, potentially, range expansion.

3. Investigate options for providing appropriate water temperatures in the Gunnison River.
4. Minimize entrainment of subadults and adults in diversion canals.
5. Ensure adequate protection from overutilization.
6. Ensure adequate protection from diseases and parasites.
7. Regulate nonnative fish releases and escapement into the main river, floodplain, and tributaries.
8. Control problematic nonnative fishes as needed.
9. Minimize the risk of hazardous-materials spills in critical habitat.
10. Remediate water-quality problems.
11. Provide for the long-term management and protection of populations and their habitats beyond delisting (i.e., conservation plans).

RECOVERY ELEMENTS AND ACTIONS

This LRP consists of the following six Program elements:

1. Management and Augmentation of Populations and Protection of Genetic Integrity.
2. Protection, Management, and Augmentation of Habitat.
3. Management of Nonnative Species.
4. Monitoring and Evaluation of Fish and Habitat in Support of Recovery Actions.
5. Program Coordination and Assessment of Progress toward Recovery.
6. Information and Education

This LRP identifies activities believed necessary to recover the Colorado pikeminnow and razorback sucker in the San Juan River Basin. The LRP describes what actions will be implemented, who will implement them, when they will be implemented, and why. Details of how actions and tasks will be carried out are left to supporting documents and plans, such as genetics management plans, augmentation plans, monitoring plans, and annual work plans. This LRP functions under the principles of adaptive management where annual updates and periodic revisions are necessary to ensure use of the best available scientific information in modifying or eliminating existing activities and formulating future Program activities.

The LRP is intended to facilitate evaluation of the Program's progress toward species recovery and development of sufficient progress reports for ESA Section 7 compliance. Furthermore, this LRP is designed to facilitate tracking of projects and associated budgets to assist the Program Coordinator and Reclamation's budget office. Goals, actions and tasks are identified that began in 1992, at the initiation of the Recovery Program. Numerous tasks have been completed and that information used to develop strategies for management actions, monitoring, and research. Including past Program activities in the LRP provides documentation and accounting of activities, time schedules, and successes and failures of each. This institutional knowledge of the Program will enable interested parties to assess overall Program progress over time. Completed tasks are included in Appendix B. Current goals, actions, and tasks are described in the narrative sections for each Recovery Element. Appendix A is used to track tasks and includes priorities, start and end times, primary responsibilities, and status. Priorities assigned to tasks reflect necessary actions identified in recovery goals.

Although one of the main goals of this Program is to conserve populations of Colorado pikeminnow and razorback sucker in the Basin consistent with species recovery goals, it is also important to ensure restoration and maintenance of the native fish community. Environmental conditions that support the endangered species also provide suitable conditions for the native fish community and vice versa. Native

fishes provide an important food source for the predaceous Colorado pikeminnow, are important in maintaining ecological balance and food web dynamics, and serve as indicator species for a healthy ecosystem. The San Juan River Basin supports seven fish species native to the warm reaches of the drainage, including roundtail chub (*Gila robusta*), Colorado pikeminnow, speckled dace (*Rhinichthys osculus*), bluehead sucker (*Catostomus discobolus*), flannelmouth sucker (*Catostomus latipinnis*), razorback sucker, and mottled sculpin (*Cottus bairdi*) (Holden 1999).

Tasks That Address Recovery Goals

This LRP addresses the species recovery goals through specific tasks that detail actions necessary to quantify demographic criteria and remove or minimize species threats (Table 1). For example, the LRP identifies tasks that reestablish endangered populations with hatchery fish in a systematic manner and tasks for monitoring population abundance. Numerous tasks help to provide and legally protect habitat, especially flows, and also provide for fish passage, as well as minimize entrainment. A series of ongoing tasks continue to be evaluated, including protection from overutilization and diseases and parasites, as well as water-quality remediation and minimizing the risk of hazardous materials spills. Control of problematic nonnative fish, regulating their escapement, and minimizing the threat of hybridization for razorback sucker are also important activities of this Program and the subject of several tasks.

Table 1. LRP goals, actions, and tasks that address recovery goals criteria for each species

Recovery Goals Criteria	Colorado Pikeminnow	Razorback Sucker
Reestablish populations with hatchery-produced fish	1.1;1.1.1; 1.1.2; 1.2; 1.3	1.1;1.1.1; 1.1.3; 1.2; 1.3
Ensure adequate protection from diseases and parasites	4.1.6	4.1.6
Minimize threat of hybridization	Not Applicable	4.1.5
Minimize risk of hazardous-materials spills	2.4; 2.4.1; 2.4.3	2.4; 2.4.1, 2.4.3
Remediate water-quality problems	2.4; 2.4.1; 2.4.2	2.4; 2.4.1; 2.4.2
Provide and legally protect habitat	2.1; 2.1.1; 2.1.2;2.2; 2.2.1-2.2.6	2.1; 2.1.1; 2.1.2; 2.2;2.2.1-2.2.6
Provide passage over barriers	2.3;2.3.1; 2.3.1.3-2.3.1.7	2.3;2.3.1; 2.3.1.3-2.3.1.7
Minimize entrainment at diversion structures.	2.3.2; 2.3.2.1-2.3.2.7	2.3.2; 2.3.2.1-2.3.2.7
Control problematic nonnative fishes	3.1;3.1.1; 3.1.1.1-3.1.1.7	3.1;3.1.1;3.1.1.1-3.1.1.7
Regulate nonnative fish releases and escapement	3.2; 3.2.1-3.2.3	3.2; 3.2.1-3.2.3
Demographic criteria	4.1;4.1.1-4.1.4., 5.2	4.1;4.1.1-4.1.4., 5.2

Ongoing Actions

A series of ongoing reports and other activities are identified in this LRP. The reports are designed to provide cohesive and periodic updates on specific issues and are distinct from project reports that describe the findings of a particular study. These reports are provided to the Coordination Committee, the Program Coordinator, Reclamation, and the technical committees and are listed in Table 2. Workshops to be held, as necessary, to help coordinate Program activities and provide technical assistance to biologists on population estimators and monitoring are also listed in Table 2.

Table 2. Ongoing reports and workshops generated through this Long-Range Plan.

Identified Task	Report or Workshop	Schedule/Interval	Status/Action(s) Required
5.2.1.1	Standardized database; for all stocked and recaptured Colorado pikeminnow and razorback sucker in order to determine the fate of stocked fish.	Annual entry of data with appropriate documentation.	Program Office maintains and annually updates the database; Principal Investigators annually provide data to Program Office by Dec. 31; consolidated data redistributed by Jan. 31.
4.1.1.2	Annual Fish Monitoring Report; to ensure that the best sampling design and strategies are employed.	Annual reports by Biology Committee; compiled by Program Office; posted on Program website	Principal Investigators provide draft reports by March 31 and present results at annual meeting in May. Final reports provided to Program Office by June 30.
5.2.1.2	Data synthesis and integration report; evaluates progress toward minimizing limiting factors, details ongoing Program activities, and assesses current status of native and endangered fish populations.	Annually but may vary in timing due to competing fiscal resources, project scheduling, or significant new information.	Program Office conducts focused data integration annually to address high priority data needs identified by the Biology Committee. Draft reports by March 31 and present results at annual meeting in May. Final reports due by June 30
4.1.1.1	Standardized Fish Monitoring Plan; to assess the presence, status, and trends of Colorado pikeminnow and razorback sucker.	Standing report is revised as necessary by the Program Office and Biology Committee.	Program Office and Biology Committee will continually evaluate the Program's Comprehensive Monitoring Plan and Protocols. The Plan was updated in 2012.
4.2.1.1	Standardized Habitat Monitoring Plan; to assess habitat and flow relationships.	Standing report is part of the Program's Monitoring Plan and Protocols; revised as necessary.	Program Office and Biology Committee updated the Program's Habitat Monitoring Protocols in 2012.
2.2.1.2 2.2.1.3 2.2.1.4 2.2.2.1	Flow recommendations update report; evaluates and updates flow recommendations and response of native and endangered fishes to flow recommendations.	As necessary.	Reclamation currently developing SJRB Hydrology Model Gen3 after which a comprehensive review and revision of the flow recommendations will occur; the revision will begin in 2013.
4.1.1.3	Monitoring Plan Workshop; to coordinate sampling design, data collection, and desired precision and detection levels for detecting responses.	As necessary.	Series of three monitoring workshops were held by the Biology Committee in 2009.
4.2.1.2	Habitat Monitoring and Mapping Workshop; to refine and improve habitat evaluation methods.	As necessary.	Workshop to address this issue was held in January 2012. Program Office and Biology Committee in process of using workshop results to refine current methods and develop new ones.
4.1.4.4	Population Estimation Workshop; to evaluate population estimators used in other systems to identify the most reliable and suitable estimator(s) for Colorado pikeminnow and razorback sucker.	As necessary.	A population estimate workshop was held in 2007.
3.1.1.5	Non-native fish control workshop; to evaluate the non-native fish management program	As necessary.	Non-native fish workshop was held in May 2010.

Description of Program Elements

The elements and associated tasks are designed to guide the Program through 2023 with annual updates as new information is obtained. This schedule is consistent with the razorback sucker recovery goals that estimate recovery by the year 2023. Authorization for construction costs under Public Law 106-392, as amended, also extends to the year 2023.

For each Recovery Element, a general explanation of the recovery activities and background are provided in the following narrative sections. Specific goals, actions, and tasks deemed necessary to achieve each element are identified at the end of each section, Elements 1-6. The goals under each element describe major targets that need to be achieved in order to fulfill the specified element; actions identified under each goal describe the principle actions; and the tasks describe the specific activities or projects. Appendix A tables include the identified tasks and provides a priority, the year(s) in which the activity is planned, the lead Program participant(s), and a status update for each task (updated annually). Tasks are moved to Appendix B when they are completed.

Element 1. Management and Augmentation of Populations and Protection of Genetic Integrity

This element ensures that the Program's augmentation protocols maintain genetically diverse fish species while producing and rearing Colorado pikeminnow and razorback sucker to stock in the river system. Wild self-sustaining populations of Colorado pikeminnow and razorback sucker do not currently exist in the San Juan River Basin. Recovery goals for both species identify the need to establish self-sustaining populations through augmentation with hatchery-produced fish. The Program has adopted a genetics management plan (Crist and Ryden 2003) that identifies appropriate genetic lineages for use in hatchery programs and stocking efforts for the San Juan River. Augmentation plans (Ryden 2003a, 2003b) for each of the two endangered species were also developed. Production, rearing, and stocking of these fish need to continue to establish wild populations. Stocking protocols and fate of stocked fish are monitored and evaluated to determine the best strategies for enhancing survival and recruitment. Survival models are used to estimate and adjust stocking goals of augmentation plans and to ensure that sufficient numbers of genetically viable fish are being stocked.

Surveys in the late 1980s reported a few wild Colorado pikeminnow and razorback sucker in the San Juan River (Platania 1990; Platania et al. 1991). Prior to initiation of the Program, the Service proposed stocking razorback sucker into the San Juan River in 1986 to restore the species to the San Juan River. The effort was not undertaken, but Colorado pikeminnow and razorback sucker persistence in the river was documented. An experimental stocking program for razorback sucker began in 1994, under Program auspices, and experimental stocking of Colorado pikeminnow began in 1996. Brood stocks of razorback sucker are held at Southwestern Native Aquatic Resources & Recovery Center (SNARRC) where fish are spawned, hatched, and reared. Brood stocks of Colorado pikeminnow are held at SNARRC and at the Colorado Division of Wildlife J.W. Mumma Native Species Hatchery where fish are spawned, hatched, and reared at each facility.

Since its inception, the Program continues to identify and develop strategies for producing and rearing both Colorado pikeminnow and razorback sucker, including hatchery production and grow-out facilities. In addition to using SNARRC for maintaining broodstock, spawning, hatching, and rearing both species, the Program uses two other grow-out facilities to produce large razorback sucker (>300 mm total length) for stocking to enhance survival. These facilities include Uvalde National Fish Hatchery and Navajo Agricultural Products Industry (NAPI) Ponds located on the Navajo Indian Irrigation Project (NIIP). The numbers of fish that need to be produced by these facilities are identified in the species augmentation plans. In addition to the fish produced by these facilities, excess fish may be stocked into the San Juan River from other facilities that raise Colorado pikeminnow and razorback sucker. In 2010, the Coordination Committee approved cost

sharing with the Upper Colorado River Endangered Fish Recovery Program to construct, operate, and maintain Horsethief Canyon Native Fish Facility near Grand Junction, Colorado. This facility became operational in 2012 and includes four 0.25-acre hatchery ponds for future use by the Program.

While the overall goals for Element 1, *Management and Augmentation of Populations and Protection of Genetic Integrity*, are the same for both the Colorado pikeminnow and razorback sucker, i.e., Establish Genetically and Demographically Viable, Self-Sustaining Colorado Pikeminnow and Razorback Sucker Populations (Goal 1.1), Evaluate RBS and CPM Augmentation Program and Genetic Integrity (Goal 1.2), and Support Operations and Maintenance of Facilities to Support RBS and CPM Stocking Programs (Goal 1.3), some actions and tasks vary by species.

Element 1- Specific goals, actions, and tasks

Goal 1.1 Establish Genetically and Demographically Viable, Self-Sustaining CPM and RBS Populations.

Action 1.1.1 Develop plans for rearing and stocking CPM and RBS.

Task 1.1.1.1 Review and update augmentation plan for CPM and adjust stocking goals as scheduled.

Numerous stocking plans for Colorado pikeminnow have been developed and updated since stocking began. Current stocking plans are: *Augmentation of Colorado pikeminnow (Ptychocheilus lucius) in the San Juan River Phase II, 2010-2020, Draft Augmentation Plan* (Furr 2010) and *Stocking plan and protocol for the augmentation of Colorado pikeminnow (Ptychocheilus lucius) in the San Juan River. Draft for the U.S. Fish and Wildlife Service*, (Furr and Davis 2009b).

Task 1.1.1.2 Review and update augmentation plan for RBS and adjust stocking goals as needed.

Numerous stocking plans for razorback sucker have been developed and updated since stocking began. Current stocking plans include: *A stocking plan and production protocol for razorback sucker (Xyrauchen texanus) reared at NAPI ponds. Draft for the U.S. Fish and Wildlife Service* (Furr and Davis 2009a); *An augmentation plan for razorback sucker in the San Juan River: Addendum to the five-year augmentation plan for razorback sucker in the San Juan River* (Ryden 2003b); and, *An augmentation plan for razorback sucker in the San Juan River. Addendum # 2: Justification for changing the beginning date of the eight-year stocking period (Final)* (Ryden 2005a).

Action 1.1.2 Produce, rear, and stock sufficient numbers of CPM to meet stocking goals of augmentation plan.

Task 1.1.2.1 Annually produce and rear at least 400,000 age-0 CPM (50–55 mm TL) at SNARRC.

At least 400,000 age-0 (50–55 mm TL) CPM will be produced and reared annually at the SNARRC and will continue until further production capacity is identified and/or stocking targets are modified by the SJRRIP (see Task 1.1.1.1).

Task 1.1.2.2 Stock at least 400,000 age-0 (50–55 mm TL) CPM annually into the San Juan River.

At least 400,000 age-0 (50–55 mm TL) CPM will be released annually from the SNARRC into the San Juan River and will continue until stocking targets are modified by the SJRRIP (see Task 1.1.1.1).

Task 1.1.2.3 Opportunistically stock available CPM in excess of those described above.

Excess CPM may be available from the upper basin or other sources. On a case by case basis and if deemed appropriate, these should be procured and stocked opportunistically in excess of the numbers described above.

Action 1.1.3 Produce, rear, and stock sufficient numbers of RBS to meet stocking goals of augmentation plan.

Task 1.1.3.1 Produce and rear RBS at SNARRC for stocking to grow-out facilities.

RBS will be produced and reared annually at SNARRC in accordance with the genetics mgt. plan and stocked into grow-out facilities, currently NAPI ponds and Uvalde NFH. All fish will be marked with PIT tags (see Task 1.1.1.2).

Task 1.1.3.2 Rear and stock hatchery-reared RBS into three NAPI grow-out ponds (3,000-3,500 fish per pond, > 200 mm TL).

RBS will be stocked annually into three NAPI grow-out ponds with 3,000-3,500 (> 200 mm TL) hatchery-reared RBS produced at SNARRC (expectation to harvest 40-60%) using a single cohort strategy; pit tag and stock 300 mm fish in 12 months (see Task 1.1.1.2).

Task 1.1.3.3 Produce 12,000 RBS per year (>300 mm TL) at Uvalde NFH.

A total of 12,000 RBS per year (>300 mm TL) will be produced annually at Uvalde NFH (see Task 1.1.1.2).

Task 1.1.3.4 Stock at least 91,200 RBS (> 300 mm TL) during eight year stocking period or 11,400 per year.

At least 91,200 RBS (> 300 mm TL) will be harvested annually from grow-out ponds and/or supplemental hatchery facilities and stocked into the SJR over an 8-year period or 11,400 per year. A 2005 addendum to the stocking plan specified the eight-year stocking period to begin when the production program was at full implementation, estimated to start no later than 2007. Time frame for current 8-year stocking plan is 2009-2016 (see Task 1.1.1.2).

Task 1.1.3.5 Opportunistically stock available RBS in excess of the 11,400 described above.

Excess RBS may be available from the upper basin or other sources. On a case by case basis and if deemed appropriate, these should be procured and stocked opportunistically in excess of the 12,000 described above.

Task 1.1.3.6 Produce XX RBS per year (>300 mm TL) at Horsethief Canyon Native Fish Facility (HCNFF), which is part of the larger Ouray National Fish Hatchery – Grand Valley Unit (ONFH-GVU) in Grand Junction, CO

This facility became operational in 2012 and includes four 0.25-acre hatchery ponds for use by the Program. In 2012, the Fish and Wildlife Service made the decision to terminate RBS rearing at Uvalde NFH. A yet-to-be determined number of razorback sucker will be reared at HCNFF for use in the Program's stocking program.

Goal 1.2—Evaluate RBS and CPM Augmentation Program and Genetic Integrity.**Action 1.2.1** Evaluate status and success of stocked RBS and CPM.

Task 1.2.1.1 Maintain a standardized database for all stocked and recaptured RBS and CPM in order to determine the fate of stocked fish.

All RBS and CPM released into the San Juan River will be tabulated and tracked to understand survival of fish and success of the augmentation program. Fish of sufficient size will be PIT-tagged and a standardized database will be established and updated annually for access by researchers. This database is part of the overall Program database.

Task 1.2.1.2 Determine survival and recruitment of stocked RBS and CPM to assess stocking success and to determine when to implement mark-recapture population estimates.

Every RBS and CPM captured will be examined for marks (e.g., coded wire tag, PIT tag, etc.) and information will be assimilated on these marked fish to estimate survival and recruitment. The numbers of stocked RBS and CPM surviving in the wild will be estimated from the monitoring program (see Goal 4.1 Monitor Fish Populations). These surviving fish will help to contribute toward reproduction in the wild and eventual species recovery.

Action 1.2.2 Evaluate methods to improve RBS and CPM stocking successes.

Task 1.2.2.1 Identify, describe, and implement strategies for improving survival and retention of stocked razorback sucker and Colorado pikeminnow, including acclimation prior to stocking, size of fish stocked, time and location of stocking, physiological conditioning, and predator avoidance.

Factors that limit or impede survival of stocked RBS and CPM will be identified and strategies will be developed to eliminate or ameliorate these factors. Scientific evidence shows that acclimation by fish before release may reduce dispersal and increase survival. Experiments will be conducted to evaluate dispersal and survival of fish released directly into the wild vs. fish held at on-site acclimation pens. Protocols for acclimating stocked CPM were developed in 2009 (Furr and Davis 2009b).

Task 1.2.2.2 Monitor genetics of Colorado pikeminnow and razorback sucker in the San Juan River to determine if and to what extent wild produced individuals depart from genetic structure of parental stock (hatchery derived).

A genetics management plan was developed (Crist and Ryden 2003). Ongoing genetic monitoring of fish stocks is necessary to ensure genetic integrity of CPM and RBS. Crist and Ryden (2003) recommended conducting periodic monitoring among progeny of stocked fish, as they reach adulthood, to ensure that inbreeding depression is not occurring.

Goal 1.3—Support Operations and Maintenance of Facilities to Support RBS and CPM Stocking Programs.**Action 1.3.1.** Support Production and Grow-out Facilities.

Task 1.3.1.1 Support operation and maintenance of hatchery facilities at SNARRC for CPM and RBS production.

Task 1.3.1.2 Support operation and maintenance of hatchery facilities at Uvalde NFH RBS production.

Task 1.3.1.3 Operate and maintain Navajo Agricultural Products Industry (NAPI) grow-out ponds for RBS production.

Task 1.3.1.4 Support operation and maintenance of Horse Thief Canyon Fish Rearing Ponds.

The Program, in conjunction with the Upper Colorado River Endangered Fish Recovery Program, constructed Horse Thief Canyon Fish Rearing Ponds near Grand Junction, Colorado, in 2011, and operations began in 2012. Both Programs will support operation and maintenance of this facility for production of endangered fish. The facility includes four 0.25-acre hatchery ponds for future use by the San Juan Program.

Element 2. Protection, Management, and Augmentation of Habitat

This element identifies actions and tasks that address protection, management, and augmentation of suitable flows, habitat, range, and water quality to support recovery of Colorado pikeminnow and razorback sucker populations. Flow recommendations were developed for the San Juan River (Holden 1999). The May 1999 report suggested that, based on the SJRB Hydrology Model, the flow recommendations could be met by Navajo Dam and Reservoir operations. Since 1999, Navajo Reservoir has largely been operated to meet the flow recommendations. The foundation for these flow recommendations is mimicry of the natural flow regime of the San Juan River. Ecological communities and species have adapted and evolved to temporal flow variations specific to different riverine systems (Poff et al. 1997). Providing flows that reflect a more natural regime is necessary to provide the ecological conditions for restoring and maintaining natural biological variability and health (Stanford et al. 1996). For the San Juan River, the intent was to use linkages between hydrology, geomorphology, habitat, and biology to define mimicry in terms of flow magnitude, duration, and frequency for runoff and base flow periods. These flow characteristics were compared with statistics of the pre-Navajo Dam river hydrology to refine the flow recommendations.

Flow recommendations for the San Juan River were developed in part to aid in the creation and maintenance of habitats important to various life stages of native and endangered fish species. Monitoring habitat availability, use, and change in availability in response to flow conditions is important to the evaluation and refinement of the flow recommendations and to the recovery of the San Juan River populations of Colorado pikeminnow and razorback sucker. The data integration analyses of 2006 indicated that complex channel reaches (those with high habitat diversity, islands, multiple channels and complex channel margins) correlate positively to native fish abundance. Backwater and low-velocity habitats are more likely to occur in these reaches, and capture locations of young-of-year (YOY) endangered fishes also tends to be correlated with channel complexity. Hence, flow management is most effective for providing suitable habitats when the processes that create and maintain complex channel reaches, or result in the loss or creation of backwaters and other habitats important to the endangered fishes are understood and monitored. In addition to providing suitable flows, it is imperative that fish have full access to important river reaches.

An important goal of this element is to provide suitable habitat to support recovered populations of Colorado pikeminnow and razorback sucker. Suitable habitat is intrinsically linked to river flows and the Program is evaluating and identifying flows that provide suitable habitat for various life stages of each of the endangered species. Backwaters are important habitats for young Colorado pikeminnow and razorback sucker but are in low abundance in the San Juan River. A detailed reach study (Bliesner 2010) and associated habitat association studies demonstrated the importance of the more complex portions of the San Juan River to a range of life stages of the endangered fish. The studies found habitat types associated with larger sizes of both species are very abundant in the river, but the abundance and persistence of low velocity habitats, particularly backwaters, are low. Further, the complexity that appears to be important to all life stages is diminishing with time (Bliesner 2010). These results indicate that implementation of flow recommendations alone are not creating and maintaining important suitable habitats. The Program's habitat and geomorphology studies have

shown that nonnative vegetation encroachment (primarily Russian olive and tamarisk) has contributed to long-term narrowing and simplification of the river channel and may affect the ability of the river to provide important habitats for young endangered fishes (Bliesner 2004, Bliesner and Lamarra 2007). Non-flow alternatives that would work in conjunction with flows to create and maintain suitable habitats and restore channel complexity are being investigated such as mechanical removal of invasive riparian species at selected locations and timed to match high flows. Non-flow alternatives to creating and maintaining suitable habitat could also help offset possible effects of climate variability and to augment the beneficial effects of flow recommendations.

In 2011, the Program partnered with The Nature Conservancy on a New Mexico Environment Department River Ecosystem Restoration Initiative (RERI) project to use mechanical manipulation to restore secondary channels along the San Juan River. Four methods were used to promote channel complexity at five sites along the river including: 1) secondary channel flushing (channel sluicing); 2) mechanical clearing/chemical treatment of invasive species; 3) secondary channel inlet re-establishment and cleaning; and, 4) excavation of new secondary channel. Construction on the sites was completed in November 2011. In 2012, the sites were planted and replanted, as necessary, and the Program conducted physical and biological monitoring of the sites to assess functionality, sustainability, fish use, and nonnative vegetation encroachment rate. The information collected will be used to determine feasibility, location, and design for future site restoration. TNC plans additional habitat restoration sites in 2013-2015.

Cold water releases from Navajo Dam were identified as a factor potentially limiting reproduction and upstream distribution of the endangered fishes in the San Juan River (Bliesner and Lamarra 2000). Based on modeling of reservoir and release temperatures (Cutler 2006) and an assessment of longitudinal warming and fish temperature requirements (Lamarra 2007), the Biology Committee determined a temperature control device (TCD) at Navajo Reservoir was not warranted. At that time, impacts to spawning and rearing from cold releases from Navajo Dam into the San Juan River appeared to be minimal and it was thought that spawning was determined more by time-of-year than temperature cues. A TCD may provide seasonal range expansion above critical habitat but it is unknown if range expansion above critical habitat is necessary for recovery. Larval fish surveys conducted on the San Juan River since 1991 indicate that temperature has a greater impact on the spawning period (Brandenburg and Farrington 2009). As a result of the Program's 2012 Habitat Monitoring Workshop, the Biology Committee determined that the extent of riverine habitat available as well as what is being used by the target species needs to be quantified so that management actions to extend that availability can be evaluated. The committee prioritized expanding habitat monitoring into the Animas River and above the Animas River confluence of the San Juan River focusing on temperature and blockages.

Range fragmentation in the San Juan River impedes movement of fish and access to spawning areas and feeding grounds. Additional range for Colorado pikeminnow and razorback sucker is being provided through modification of water diversions that allow fish to move upstream and downstream. This LRP identifies actions that provide fish passage at diversions that will enable fish to move freely for over 180 miles from the Lake Powell inflow upstream past the confluence of the Animas River. Some of the fish passage facilities selectively pass fish and help to diminish movement by problematic nonnative fish to key habitats of native and endangered fishes. There are eight major diversion structures on the mainstem San Juan River in New Mexico, ranging from soil and boulder dikes to concrete and metal weirs over which the entire river flows. The most upstream of these structures are dikes and levees at the heads of the Citizens Ditch and the Hammond Canal, which are upstream of the Animas River confluence and outside of designated critical habitat for either species. These cooler reaches of river are not likely to be occupied by Colorado pikeminnow and razorback sucker. Five structures, located downstream of Farmington, were identified as impediments or partial impediments to fish movement. Fish access was restored at three sites by removing Cudei Diversion Dam at River Mile (RM) ~142, and constructing fish passages at Hogback Diversion Dam at RM 159 in 2001 and Public Service Company of New Mexico (PNM) Weir at RM 166.6 in 2003.

Two other potential impediments for fish passage in the mainstem San Juan River have been identified at Arizona Public Service Company (APS) Weir at RM 163.3 and Fruitland Diversion Dam at RM 178.5. The need for fish passage at the APS structure was identified in 2005 by Stamp et al. and is being considered as part of Navajo-Gallup Water Supply project. Stamp et al. (2005) concluded a fish passage was not needed at Fruitland irrigation diversion structure, at that time, but recommended that it be re-evaluated after maintenance work is performed to confirm that the height or composition of the dam is not altered relative to the conditions documented in the study.

Entrainment of all life stages of native and endangered fishes in diversion structures is another potential impediment to recovery. In 2005, the Program funded the design of fish screens or deflection weirs for the Hogback diversion to reduce entrainment of endangered fishes into the Hogback Canal. Construction of a deflection weir at the Hogback Canal will be completed in 2013. Principles for minimizing entrainment that are learned from the Hogback Canal design will be used to construct these features on other diversions and canals.

A waterfall formed at Piute Farms in the lower San Juan River at the Lake Powell inflow (river mile 1.1) when the water elevation of that reservoir declined below ~3,660 feet in 2003. This waterfall is an impediment to upstream movement of native and endangered fish, but also impedes nonnative fish from moving upstream from the reservoir. The Biology Committee discussed the need for an artificial barrier at the lower end of the San Juan River to exclude predators from recolonizing the river when water levels in Lake Powell rise and the waterfall is inundated. Reclamation assessed the risk of this occurring and concluded that there is a 60 to 75% chance that the waterfall will be inundated for a total of 30 months (not necessarily continuously) between 2008 and 2030. Probabilities for longer inundation are available. The waterfall became inundated for a short period in 2011 when the lake elevation went above 3,660 feet between July 31 and August 9. It is unknown how many native and nonnative fish moved into the river during that time; however, sampling crews have subsequently captured razorback suckers in the San Juan River that were captured, tagged, and released in Lake Powell in 2011. Strategies for providing passage of native and endangered fish from Lake Powell around the waterfall into the San Juan River (e.g., barriers, passive non-native fish removal, temporary weirs) have been evaluated. If a barrier is determined to be necessary, measures for providing selective upstream passage for native species will be developed.

Designated Critical Habitat for the endangered fish in the San Juan River basin extends approximately 35 miles downstream into Lake Powell to Neskahai Canyon. Any razorback sucker or Colorado pikeminnow existing in this portion of Lake Powell are considered to be part of the San Juan River population of fish. A two-year fish survey of the San Juan Arm of Lake Powell was initiated by the Program in 2011 to assess the extent of San Juan River fish lost over the waterfall especially as it relates to the Program's augmentation program to recover the listed species. During four sampling trips between late March to mid-June, 75 razorback suckers and 24 Colorado pikeminnow were captured in the reservoir. Survey results from 2011 and 2012 will be used to determine future Program management actions regarding Lake Powell.

Based on data collection and an evaluation from the 7-year research period by Holden (2000), the Biology Committee concluded that water quality in the San Juan River was not a limiting factor to recovery of the endangered fishes or to restoration and maintenance of the native fish community. In a comprehensive review of water quality and contaminants in the San Juan River, Abell (1994) found a large quantity of information available on water contaminants and pollutants, primarily abiotic data, but very little data linking those contaminants to fish health. She found many of the studies cannot be compared to each other due to varying methodologies and detection levels. She emphasized the need for agencies responsible for protecting and restoring basin fish populations to work together to insure future sampling efforts complement each other to provide as complete a picture as possible of contaminants in the basin. In a synoptic study of contaminants data from the 7-year research period, Simpson and Lusk (1999) concluded harm from selenium as a contaminant issue for the razorback sucker. The Service has serious concerns with current levels of mercury

and selenium found in the tissues of razorback sucker and Colorado pikeminnow in the Upper Colorado River and believes a comprehensive contaminants monitoring and remediation plan is needed to identify sources and magnitude of water quality threats that are adversely affecting the endangered species. This type of effort will require pooling of resources within the Upper Colorado River Basin and the expertise of the Biology Committee, contaminant biologists, fish toxicologists, and management and policy experts.

To achieve this element, four recovery goals were established to provide suitable habitat (*Goal 2.1*), suitable flows (*Goal 2.2*), increased range (*Goal 2.3*), and suitable water quality (*Goal 2.4*). The suitable habitat actions and tasks focus primarily on identifying, characterizing, and quantifying habitat and on managing flows to provide and maintain suitable habitat. An action is also included to evaluate and implement habitat restoration strategies to augment the function of flow to create and maintain suitable habitat. The actions and tasks related to suitable flows focus on implementing flow regimes beneficial to both species, providing flow recommendations and guidance for releases out of Navajo Dam, and maintaining a San Juan River hydrology model to evaluate flow recommendations and basin hydrology over time. Actions and tasks to increase range include construction and maintenance of Program structures at diversions to allow for fish passage and prevent entrainment. An action is also included to evaluate passage of San Juan River fish into Lake Powell in light of the waterfall that has formed and to assess the potential for non-native fish movement into the river if the waterfall becomes inundated. Water quality actions and tasks focus on monitoring water quality and contaminants, assessing effects on species recovery, and minimizing the risk of hazardous materials spills. Many of the tasks identified in Element 2 will be addressed through tasks under Element 4, *Monitoring and Evaluation of Fish and Habitat in Support of Recovery Actions*.

Element 2 - Specific goals, actions, and tasks

Goal 2.1 Provide Suitable Habitat to Support Recovery of CPM and RBS Populations.

Action 2.1.1 Identify, characterize, and quantify suitable habitat.

Task 2.1.1.1 Assess data collected to identify and describe flow-habitat relationships.

Available data collected to date will be used to accomplish this task.

Task 2.1.1.2 Identify habitats and areas of essential habitat for native and endangered fishes at different volumes of water released (including timing and duration) from Navajo Dam.

Fish may change distributional patterns with different flow regimes. These changes may be seasonal or caused by changes in habitat. Program monitors various aspects of habitat and flow. This task was originated during the Program's research period (1991-1997).

Task 2.1.1.3 Determine the extent various flow releases from Navajo Dam have on the seasonal and longitudinal distributions of endangered fishes and other native and nonnative fish.

Flow recommendations were designed to maintain channel complexity and provide necessary habitats for native and endangered fishes. This task will link with information gathered on hydrology of flow recommendations.

Task 2.1.1.4 Characterize channel geomorphology and river channel dynamics to better understand flow-habitat relationships.

Program monitors various aspects of habitat and flow. Available data collected to date will be used to accomplish this task

Action 2.1.2 Create and maintain habitat complexity to minimize loss and degradation of habitat for the endangered fish in the SJR

Task 2.1.2.1 Support implementation of TNC's Conservation/Habitat Planning Project (RERI).

Habitat monitoring and research has shown a downward trend in channel complexity, an important habitat component for the endangered fishes. The Recovery Program recognizes flow management coupled with mechanical methods may be needed to create and maintain backwaters and side channels. Because funding for this project comes from outside the Recovery Program, a variety of assistance is provided by the Recovery Program, as needed.

Goal 2.2 Provide Suitable Flows to Support Recovery of CPM and RBS Populations.

Action 2.2.1 Develop flow regimes to provide adequate flow and function to maintain habitat for CPM and RBS.

Task 2.2.1.1 Implement flows that provide suitable habitat for endangered fishes and other native fishes in the San Juan River.

Flow recommendations were developed in 1999 (Holden 1999). Reclamation has been operating Navajo Dam according to the Flow Recommendations since 1999. Reclamation implements the flow recommendations using operations decision criteria developed in 2006 (Navajo Ops BO). Releases are made to provide sufficient water at times, quantities, and durations necessary to protect the endangered fish and their designated critical habitat while maintaining the other authorized purposes of the Navajo Unit.

Task 2.2.1.2 Use data and information gathered from habitat assessments as the foundation for evaluating the effectiveness of the flow recommendations and operations decision criteria for Navajo Dam in providing suitable habitat for the endangered fish.

Flow recommendations continue to be implemented and evaluated. A great deal of data and information has been collected, and continues to be collected on the San Juan River riverine habitats. This information needs to be continually assimilated, synthesized, and interpreted to assess and evaluate the effectiveness of Navajo Dam releases.

Task 2.2.1.3 Develop and implement a process for revising flow recommendations.

The process for revising flow recommendations uses information from habitat to flow relationships and the hydrology model. The flow recommendations will continue to be evaluated and revised for long-term flow management for the San Juan River and the RBS and CPM are recovered.

Task 2.2.1.4 Evaluate and update flow recommendations and response of native and endangered fishes to flow recommendations.

Upon completion of Generation III of the San Juan Basin Hydrology Model (SJBHM), the BC will assemble a report that evaluates and updates the flow recommendations. This report will be provided to the CC for approval.

Action 2.2.2 Develop and maintain a hydrology model to evaluate flow recommendations in the context of water supply and demand in the Basin.

Task 2.2.2.1 Develop, evaluate, and refine a San Juan Basin hydrology model that provides a scientifically sound and biologically relevant representation of the San Juan River.

The SJBHM was developed in 1995 to provide a tool to analyze ways to manage flows in the San Juan River Basin for the benefit of endangered fish while allowing water development to proceed. The purpose of the model is to: a) provide input to the development and periodic evaluation and analysis of flow recommendations, and b) assess the impact of project development on basin depletions and recommended flows for endangered fish. Model development has undergone two generations (Generations I and II) and development of a third (Generation III) is in progress. The utility and effectiveness of the hydrology model is evaluated periodically by technical experts appointed by Program participants

Task 2.2.2.2 Conduct peer review of the hydrology model by qualified specialists not affiliated with the Program.

An independent peer review will be conducted of Generation III of the hydrology model to determine if the model properly represents San Juan River hydrology and to ensure that the model can be used to evaluate flow recommendations.

Task 2.2.2.3 Provide model analysis for the evaluation of flow recommendations.

Model analyses for the evaluation of flow recommendations and project impacts will be conducted by the Program's technical committees and experts at the request of the Coordination Committee or Service.

Task 2.2.2.4 Support operation and maintenance of stream gauges for San Juan River

Stream gauges necessary for monitoring flow of the San Juan River will be supported with supplemental discharge rating measurements as may be needed for improving gaging reliability.

Action 2.2.3 Coordinate with Reclamation on Navajo Dam operations.

Task 2.2.3.1 Provide input and recommendations to Fish and Wildlife Service and Reclamation on alternate dam operations when extreme hydrologic conditions prevent flow recommendations from being met.

Reclamation will organize semi-annual meetings with stakeholders on operations of Navajo Dam. Reclamation will coordinate these meetings and solicit input from stakeholders.

Task 2.2.3.2 Make determination of perturbation for Navajo Dam operations.

In Reclamation provides a determination of perturbation in January of each year. The BC reviews the determination.

Action 2.2.4 Provide and protect flows in the San Juan River consistent with flow recommendations.

Task 2.2.4.1 Develop and implement mechanisms for protecting water required to meet flow recommendations.

Reclamation will coordinate with the States of New Mexico and Colorado to ensure protection of water released from Navajo Reservoir storage intended to fulfill flow recommendations.

Action 2.2.5 Review and evaluate San Juan River stream flow in light of hydrology variability.

Task 2.2.5.1 Conduct a comprehensive analysis of hydrologic variability in the San Juan River.

The challenges and complexities of ensuring a sustainable water supply and meeting future demand in an over-allocated and highly variable system such as the Colorado River have been recognized and documented in several studies conducted by Reclamation and the Basin States over the past several decades. Concerns regarding the reliability of the Colorado River system to meet future Basin resource needs are even more apparent, given the likelihood of increasing demand for water throughout the Basin coupled with projections of reduced supply due to climate change. It was against this backdrop that the Colorado River Basin Water Supply and Demand Study which includes the San Juan River Basin was conducted by Reclamation. Completed in 2012, the study purposes were to define current and future imbalances in water supply and demand in the Basin and the adjacent areas of the Basin States that receive Colorado River water over the next 50 years (through 2060), and to develop and analyze adaptation and mitigation strategies to resolve those imbalances.

Task 2.2.5.2 Evaluate the possible and most probable impacts of hydrologic variability on future water availability.

The long-term consequences of climate change are unknown. Possible impacts on stream flow and other environmental variables need to be evaluated in order to identify possible contingencies and alternative management actions.

Task 2.2.5.3 Evaluate ability of the river to meet the functions provided by the flow recommendations during extended periods of drought.

An evaluation of the river's ability to meet flow recommendations under periods of extended drought should be evaluated.

Task 2.2.5.4 Develop contingency strategies to meet the functions provided by flow recommendations during extended periods of droughts.

Alternative strategies for meeting the functions provided by flow recommendations during extended periods of droughts should be developed.

Action 2.2.6 Evaluate and implement habitat restoration strategies to augment the function of river flow to create and maintain suitable habitat.

The Program's Monitoring Plan and Protocols (Feb 2012) provides a standardized methodology to guide the SJRRIP's annual and long-term monitoring activities. The goal of the comprehensive monitoring plan is to provide a standardized methodology to guide the Program's annual and long-term monitoring activities. The overarching goals of the monitoring are to:

1. Track the status and trends of San Juan River's fish community.
2. Track water quality, temperature, channel morphology, and habitat in the San Juan River.
3. Evaluate endangered fish species progress towards recovery.
4. Evaluate the effect of management actions, especially endangered fish stocking, non-native fish removal, and mimicry of the natural flow regime on the populations of native and non-native fishes in the San Juan River.

Task 2.2.6.1 Use data and information gathered from habitat assessments as the foundation for identifying and evaluating the need to implement other recovery actions, including but not limited to, habitat modification (flow or mechanically induced) and population augmentation.

Flow recommendations continue to be implemented and evaluated. A great deal of data and information has been collected, and continues to be collected, on the San Juan River fishes.

This information needs to be continually assimilated, synthesized, and interpreted to describe best strategies for providing suitable habitat for native and endangered fish.

Task 2.2.6.2 Evaluate construction of backwater habitats to serve as low-velocity nursery habitat if lack of backwater habitat is found to be limiting recovery.

Backwaters serve as low-velocity nursery habitats for native and endangered fish. Backwaters will be mechanically created. Included as compliance measure in Navajo-Gallup BO.

Task 2.2.6.3 Evaluate selective nonnative vegetation removal in conjunction with high flow conditions for habitat creation and maintenance.

Tamarisk and Russian olive have encroached into riparian areas, stabilized the channel, and reduced channel complexity that is selected by native and endangered fishes.

Task 2.2.6.4 Evaluate large-scale nonnative vegetation control, as feasible and necessary.

Tamarisk and Russian olive have encroached into riparian areas, stabilized the channel, and reduced channel complexity that is selected by native and endangered fishes.

Task 2.2.6.5 Evaluate non-flow alternatives that would work in conjunction with flows to meet the functions provided by flow recommendations.

Non-flow alternatives should be evaluated to help offset possible effects of climate variability and to augment the beneficial effects of flow recommendations. The Program is working on this task through development of SJBHM Gen III and TNC's Conservation/Habitat Planning Project

Task 2.2.6.6 Develop and implement a plan for feasible habitat restoration strategies and implement such plan as funding becomes available.

Other habitat creation and restoration strategies will be developed and implemented, as identified by Program review processes.

Goal 2.3 Provide Increased Range to Support Recovery of CPM and RBS Populations.

Action 2.3.1 Provide and maintain fish passage at diversion structures.

Task 2.3.1.3 Provide and maintain fish passage at the Hogback Diversion.

Passive fish passage at Hogback Diversion was completed in 2002. The Hogback Diversion is owned by the Navajo Nation.

Task 2.3.1.4 Provide and maintain fish passage at the Public Service Company of New Mexico (PNM) Weir.

Selective fish passage at Public Service Company of New Mexico (PNM) Weir was completed in 2003 and is operated by the Navajo Nation.

Task 2.3.1.5 Provide and maintain fish passage at the Arizona Public Service Company (APS) Weir.

An evaluation of the need for fish passage at the APS diversion structure was done in 2005 (Stamp et al. 2005). Design for fish passage at the Arizona Public Service Company (APS) Weir was completed in 2008.

Task 2.3.1.6 Evaluate fish passage at the Fruitland Diversion.

The Fruitland Diversion is owned by the Navajo Nation. An evaluation of the need for fish passage at the Fruitland diversion structure was done in 2005 (Stamp et al. 2005). A feasibility study was completed in 2008 for a simple but effective approach to improving fish passage at the Fruitland Diversion.

Task 2.3.1.7 Evaluate strategies for providing passage of native and endangered fish from Lake Powell around the waterfall into the San Juan River.

Strategies for providing fish passage around the waterfall need to include the potential for non-native fish movement into the river if the waterfall becomes inundated. If a barrier is determined to be necessary, the BC believes it should provide selective upstream passage for native species and should be built in a location where it can be operated, possibly at Mexican Hat. See Task 3.2.3.1.

Action 2.3.2 Minimize fish entrainment at diversion structures.

Task 2.3.2.1 Identify and evaluate diversions with potential endangered fish entrainment in the San Juan River.

Diversions and canals on the San Juan River and Animas River will be evaluated for potential entrainment of fish. This may lead to design and construction of fish screens or deflection weirs to address significant entrainment issues.

Task 2.3.2.2 Design and construct a fish deflection weir at the Hogback Diversion.

An assessment of fish entrainment was done at Hogback Diversion Canal in 2004-2005 (Renfro, Platania, Dudley 2005). A fish deflection weir has been designed for the Hogback Diversion. Construction is expected to be completed in FY2013.

Task 2.3.2.3 Evaluate the need for and construct, if appropriate, a fish screen or deflection weir at the Arizona Public Service Company (APS) Weir.

Task 2.3.2.4 Evaluate the need for and construct, if appropriate, a fish screen or deflection weir at the Fruitland Canal.

Task 2.3.2.5 Evaluate the need for and construct, if appropriate, a fish screen or deflection weir at the Jewett Valley Ditch.

Task 2.3.2.6 Evaluate the need for and construct, if appropriate, a fish screen or deflection weir at the San Juan Generating Station.

Task 2.3.2.7 Evaluate the need for and construct, if appropriate, a fish screen or deflection weir at the Farmer's Mutual Ditch.

Goal 2.4 Provide Suitable Water Quality to Support Recovery of CPM and RBS Populations.

Action 2.4.1 Describe water quality and identify potential problems to native and endangered fish.

Task 2.4.1.1 Evaluate water quality of the San Juan River Basin, in coordination with other agencies, and identify potential effects to native and endangered fish.

Initial investigations revealed a suite of water quality issues on the San Juan River, but none could be independently or synergistically linked to failure of the CPM or RBS populations. In coordination with other agencies, strategies for research and monitoring will be developed.

Task 2.4.1.2 Compile, evaluate, and synthesize historic water quality information on the San Juan River to identify water quality parameters that may be detrimental to native and endangered fish species (e.g., mercury, selenium, polycyclic aromatic hydrocarbons [PAHs]).

Historic water quality information for the San Juan River was compiled and evaluated in 1994 to identify water quality parameters that may be potentially detrimental to native and endangered fish species (Abell 1994). Results of the 7-year research period were assimilated by Holden (2000). Simpson and Lusk (1999) summarized contaminants data from the 7-year research period. Continuation of water quality monitoring and compilation of information is needed to evaluate trends and patterns of various water quality components.

Task 2.4.1.3 Evaluate water quality as potential limiting factors.

Various studies have been completed that assessed various aspects of water quality (e.g., Abell 1994; Buhl and Hamilton 2000; Hamilton and Buhl 1997a, 1997b; Odell 1995, 1997; Wilson et al. 1995).

Action 2.4.2 Remediate Water Quality Problems.

Task 2.4.2.1 Develop and implement a comprehensive contaminants monitoring plan to identify water quality threats to the endangered species.

The steps to developing this plan would include: defining issues and the process for plan development, defining the role of the Program in contaminants assessment with concurrence by the CC, and identifying specific monitoring tasks for the Program and incorporate into the LRP. Identified in the 2010 and 2012 Sufficient Progress Report as needed to benefit the recovery of the endangered fish, the Service recognizes this effort will require pooling of resources within the Upper Colorado River Basin and the expertise of the Biology Committee, contaminant biologists, fish toxicologists, and management and policy experts. The Service has the lead in facilitating this effort.

Task 2.4.2.2 Identify effects of contaminants on recovery of endangered fish.

Task 2.4.2.3 Provide assistance in developing recommended water quality criteria for problematic contaminants for consideration by state and federal water quality regulatory agencies when those agencies adopt enforceable water quality standards.

Action 2.4.3 Minimize the risk of hazardous-materials spills in critical habitat.

Task 2.4.3.1 Identify and remediate potential sources of hazardous materials to areas of designated critical habitat (e.g., oil pipelines, riverside retention ponds).

The Program will identify and remediate any potential sources of hazardous materials, such as gas lines, oil product pipelines, riverside retention ponds, etc.

Task 2.4.3.2 Review and recommend modifications to state and federal hazardous-materials spills emergency-response plans to ensure adequate protection for razorback sucker and Colorado

pikeminnow populations from hazardous-materials spills, including prevention and quick response to hazardous-materials spills.

Task 2.4.3.3 Implement State and Federal emergency-response plans that contain the necessary preventive measures for hazardous-materials spill.

Task 2.4.3.4 Identify the locations of all petroleum-product pipelines within the 100-year floodplain of critical habitat.

Task 2.4.3.5 Assess the need for and install emergency shut-off valves on problematic petroleum-product pipelines within the 100-year floodplain of critical habitat to minimize the potential of spills.

Task 2.4.3.6 Develop Best Management Practices for heavy equipment use within the 100 year floodplain.

Element 3. Management of Nonnative Species

This element identifies actions to reduce negative interactions between the endangered fish species and problematic nonnative fish species. Over twenty species of nonnative fish have been documented within the San Juan River Basin. Nonnative fishes can numerically dominate riverine habitats and communities, negatively interacting with native and endangered fish species, and contributing to their decline (Mueller 2005). The 2002 recovery goals for Colorado pikeminnow and razorback sucker (Service 2002a, 2002b) identified predation and competition by nonnative fish species as a primary threat to these endangered species. The recovery goals state that the management of nonnative fishes should be implemented in two steps: (1) develop management programs to identify the levels of management needed to minimize or remove the threat for selected species in selected river reaches (requirement for downlisting), and (2) implement the identified levels of nonnative fish management (requirement for delisting). Nonnative fish management actions conducted by the Program are consistent with these actions.

The suite of nonnative fishes in the San Juan River includes warm-water sport fishes and non-sport fishes (Brandenburg and Gido 1999; Brooks et al. 2000). Rainbow trout and brown trout comprise the tailwater trout fishery below Navajo Dam (Ahlm 1993; Larson and Ahlm 1994) and do not occupy the same river reaches as the endangered fishes, which are found further downstream in warmer water. The non-sport fish include several species of minnows and suckers with little or no commercial or sport value. No known strategy will eliminate these unwanted species from the Basin and their populations need to be reduced to a level that minimizes or removes the threat of predation and competition to native species.

Mechanical removal of nonnative fish in the San Juan River began in 1997 and is ongoing. Intensive removal efforts began in 1999 in the river near Farmington and in 2002 in the canyon section between Mexican Hat and Clay Hills, Utah. Additionally, opportunistic removal of nonnative fish during research and monitoring activities has augmented this effort. Other removal measures that have been implemented include the operation of the selective fish passage at PNM Weir. Since the facility began operation in 2003, all nonnative fish that pass through this structure are removed. Nonnative fish stocking and baitfish policies of affected states are evaluated and nonnative fish are not being stocked in critical habitat of the endangered fishes in the San Juan River. Measurable objectives and quantitative methods for assessing and maintaining effectiveness of nonnative fish control are developed and implemented through this LRP.

Sport fish are important to recreational and commercial interests throughout the southwestern United States. Management of sport fish sometimes conflicts with conservation of native fish species (Clarkson et al. 2005). The San Juan River does not receive a great deal of fishing pressure other than the blue ribbon trout fishery in the tailwaters of Navajo Dam. Nevertheless, appropriate sport fish management is necessary and

important to minimize conflicts and ensure conservation of native and endangered fish species. The States of Utah and New Mexico currently have open bag limits on channel catfish and striped bass in the San Juan River. The State of Colorado allows daily bag limits of 10 fish of each species. Although recreational fishing pressure on the San Juan River is limited, maintenance of these regulations will aid the Program in the goal of limiting nonnative fish distribution and abundance. Navajo Nation sport fishing regulations are also included in meeting this goal.

The Biology Committee held a nonnative fish control workshop in 2010 to evaluate and modify the nonnative fish management program. A strong message that came out of the workshop was the importance of prevention in managing nonnative species. Nonnative introductions are not limited to fish and all introduced nonnative aquatic species have the potential to become an invasive species. Overall, introduced or stocked aquatic species undermine and hamper recovery actions. For the San Juan River, a waterfall at Lake Powell currently keeps nonnative fish from entering the river from that source but other reservoirs in the basin could be sources. The Program needs to be vigilant about preventing introductions of all nonnative species. Nonnative species that are already in the system but not currently a problem need to be tracked because any number of events could potentially trigger a problem.

To achieve this element, two goals have been established to manage nonnative species that could impact the Program's ability to recover the endangered fish species in the San Juan River. These include controlling problematic nonnative fishes (*Goal 3.1*) and preventing the introduction and establishment of other nonnative invasive species (*Goal 3.2*). The actions and tasks under Goal 3.1 focus on full implementation of the nonnative fish control strategy initiated in 2008, evaluation of methods, assessment of effects on the fish community, and development of targets for nonnative fish removal. Also included are actions and tasks to handle removed fish in collaboration with state and tribal agencies. Goal 3.2 includes actions and tasks that focus on establishing policies and agreements with states and tribes to manage sport fish and bait species in the San Juan River in a manner compatible with endangered fish recovery and to identify potential invasive nonnative species and control their introduction and escapement into the main river, floodplain, and tributaries. Included are tasks to assess the effects of non-native fish from Lake Powell and from other sources on the fish community in the San Juan River and to track all nonnative species in the basin to the extent possible.

Element 3 - Specific goals, actions, and tasks

Goal 3.1 Control Problematic Nonnative Fishes.

Action 3.1.1 Develop, implement, and evaluate the most effective strategies for reducing problematic nonnative fish.

Task 3.1.1.1 Mechanically remove nonnative fish to achieve objectives

Full implementation of the nonnative fish control strategy began in 2008.

Task 3.1.1.2 Remove nonnative fish at selective fish passage structures.

Nonnative fish will be removed at PNM selective fish passage structure (see Task 2.3.1.4).

Task 3.1.1.3 Remove nonnative fish during Program research and monitoring activities.

Nonnative fish captured during other Program activities will be removed when possible.

Task 3.1.1.4 Conduct annual review of the success of the nonnative fish control strategy.

The nonnative fish reduction strategy will be evaluated annually to determine if current efforts are meeting established criteria. If criteria are not being met, increases or reallocation of effort

may be necessary or alternative strategies identified and implemented. Data will be integrated with other Program data (Element 4)

Task 3.1.1.5 Develop a comprehensive non-native species management plan, including measurable river wide objective to determine effects of removal effort on native and native fishes.

The BC held a workshop in 2010 to evaluate the non-native fish control program and make adjustments as appropriate. Data and information from the workshop and annual nonnative fish removal will be used to develop a comprehensive non-native species management plan for the Program.

Task 3.1.1.6 Establish target criteria for reduction of problematic nonnative fish species to estimate time, effort, and cost for controlling nonnative fishes.

Target criteria will be established for reduction of the most problematic nonnative fish species. These criteria will describe annual and long-term target removal levels. These criteria may be expressed as percentage reduction of the total population, as generated by Ricker stock-recruitment models; or as exploitation rate, such as the Kwak and Peterson model. These models estimate the proportion of population reduction necessary to cause recruitment failure; i.e., mortality exceeds survival ($\lambda < 1.0$). Bioenergetics models may also apply. The BC held a workshop in 2010 to evaluate the non-native fish control program.

Task 3.1.1.7 Evaluate and implement effective alternative nonnative fish reduction methods.

The effectiveness of mechanical removal will be evaluated by analyzing trends in catch rates, length distributions, population size of nonnative fishes, and determining if removal criteria are being met. If mechanical removal is determined to be ineffective, alternative methods will be developed, evaluated, and implemented. These may include use of chemicals (e.g., rotenone, cyanide), species-specific viruses (e.g., carp viremia), and genetic manipulation (e.g., Trojan gene). The BC held a workshop in 2010 to evaluate the non-native fish control program and make adjustments as appropriate. Data will be integrated with other Program data (Element 4).

Action 3.1.2 Establish and evaluate strategies for handling removed nonnative fish in collaboration with state and tribal agencies.

Task 3.1.2.1 Evaluate and revise, as necessary, translocation strategy for channel catfish removed from the San Juan River.

Channel catfish removed from the San Juan River are not currently translocated to closed impoundments within the San Juan River Basin. Any future translocation program would need to be evaluated to ensure compliance with all state, federal and tribal regulations.

Task 3.1.2.2 Implement standardized fish health analysis for translocated channel catfish to avoid transfer of harmful pathogens.

Standardized fish health analysis will be implemented on channel catfish every 2 years to identify and prevent the unintentional spread of harmful pathogens to local impoundments. If potential fish health problems are detected, the translocation strategy will be appropriately revised.

Task 3.1.2.3 Develop, evaluate, and implement standard procedures for disposal of fish that cannot be translocated.

Procedures for disposal of fish are important to maintain good relationships with affected stakeholders and the public.

Goal 3.2—Prevent introduction and establishment of other nonnative invasive species.

Action 3.2.1 Ensure that sport fishing regulations and enforcement are consistent with endangered fish recovery.

Task 3.2.1.1 Review sport fishing regulations and revise, as necessary, to ensure consistency with endangered fish recovery.

State and tribal fishing regulations will be reviewed. Recommendations may be made for new regulations or revision of existing regulations that are consistent with endangered fish recovery. An example is to increase or remove bag limits for problematic nonnative species.

Task 3.2.1.2 Collaborate with state and tribal agencies to enforce fishing regulations.

Illicit translocation of nonnative fish can introduce new problematic species and expands their range. The Recovery Program will collaborate with state and Navajo Nation law enforcement agencies to reduce illicit translocations, including baitfish and live-well releases.

Action 3.2.2 Develop and implement policies and agreements among stakeholders on nonnative game fish management to prevent introduction of invasive species

Task 3.2.2.1 Develop and implement a sport fish stocking policy among the states and tribes.

A sport fish stocking policy among the States and Tribes for the San Juan River Basin has been developed and is currently in the signature process. The plan will be implemented upon completion.

Task 3.2.2.2 Execute agreements among the states and tribes to prevent the spread of nonnative invasive species.

One or more agreements will be executed, as needed, among the States of New Mexico, Utah, Colorado, and the Tribes to implement a nonnative sport fish stocking policy.

Action 3.2.3 Identify potential invasive nonnative species and control their introduction and escapement into the main river, floodplain, and tributaries.

Task 3.2.3.1 Consolidate all information for a comprehensive report and risk assessment of waterfall inundation and associated immigration of nonnative fish from Lake Powell including options and recommendations for potential management actions.

At present, a natural waterfall exists at the outflow of the San Juan River that prevents access by most fish from Lake Powell. The probability of waterfall inundation was assessed. The waterfall became inundated for a short period in 2011 when the lake elevation went above 3,660 feet between July 31 and August 9. Endangered fish were documented moving into the river during that time. Measures will be identified to reduce the risk, if necessary.

Task 3.2.3.2 Develop a plan to control non-native fish entering the SJR from Lake Powell and be prepared to implement when the lake refills.

Measures identified necessary in Task 2.3.1.7 will be implemented to reduce the risk of immigration of nonnative fish from Lake Powell, as feasible and necessary. If a barrier is

determined to be necessary, the BC believes it should provide selective upstream passage for native species and should be built in a location where it can be operated, possibly at Mexican Hat.

Task 3.2.3.3 Identify major sources of nonnative fish from tributaries and off-channel features to minimize reinvasion of riverine habitats by problematic species.

Major sources of nonnative fish from tributaries and off-channel features will be identified, including inflowing streams, riverside ponds, canals, or other features. Isotopes may be used to locate sources of nonnative fish with established signatures of source waters. Measures to reduce escapement of nonnative fish from these sources will be identified. The BC held a workshop in 2010 to evaluate the non-native fish control program and make adjustments as appropriate.

Task 3.2.3.4 Implement measures to reduce escapement of nonnative fish from tributaries and off-channel features, as necessary.

Measures will be implemented to reduce escapement of nonnative fish from tributaries and off-channel features, as necessary. Lake Nighthorse on the Animas River has been identified as a potential source of nonnative fish. The BO assumes no escapement; however, tests have shown the sleeve valve on the outlet structure does not prevent 100% escapement as originally anticipated. Nonnative Animas River fish that have become established in the reservoir and warm water fish that could be stocked into the reservoir could escape into the San Juan River system.

Task 3.2.3.5 Coordinate with other programs, agencies, and activities to track occurrences of nonnative species in the San Juan River Basin and, if a potential invasive species problem is identified, develop and implement preventive actions as appropriate.

Element 4. Monitoring and Evaluation of Fish and Habitat in Support of Recovery Actions

Monitoring San Juan River native and nonnative fish populations and their habitat is necessary to evaluate management actions and to document the Program's progress toward achieving species recovery. The Program developed a standardized fish monitoring plan and protocols that describes the sampling design and strategies to be used in monitoring Colorado pikeminnow and razorback sucker as part of fish community monitoring (Propst et al. 2000). Through a series of monitoring workshops held by the Biology Committee in 2009, the monitoring plan and protocols were evaluated and an updated (SJRRIP 2012). The new plan includes updated and expanded monitoring protocol sections and a section that addresses annual and long-term data synthesis and integration.

Monitoring the endangered fish provides information necessary to assess the status and trends of the Colorado pikeminnow and razorback sucker populations in order to gauge progress toward recovery. Ongoing monitoring of stocked and wild fish helps to evaluate the success of stocking strategies and the need for additional hatchery augmentation. Once populations are established, reliable and precise population estimates will help to determine if downlist and delist criteria of recovery goals are being achieved, as is currently being done for Colorado pikeminnow and humpback chub in the upper Colorado and Green rivers. Recovery goals for the Colorado pikeminnow and razorback sucker are closely linked between this Program and the Upper Colorado River Endangered Fish Recovery Program and continued annual monitoring of fish populations in the San Juan River is important in order to determine survival of stocked fish, reproduction, and recruitment. Bestgen (2009) used methods similar to those used in the Upper Colorado River Basin, in the Green and Colorado River subbasins, to analyze the survival of razorback suckers in the San Juan River using mark-

recapture data. The results of this kind of analysis are useful in improving stocking procedures to increase survival of both species and should be repeated periodically. Because recovery goals require wild populations, criteria are needed to supplement catch rate estimators with mark-recapture population estimates of wild-produced adults and juveniles. Relationships between catch rate estimators and mark-recapture population estimates of fish in the upper basin may be helpful in developing these criteria. Implementation of mark-recapture estimators will require a comprehensive assessment of logistics, personnel, equipment, and funds.

Other native and nonnative fish populations are being monitored to better understand the status and trends of these species and their inter-relationships with the endangered fish species. To the extent possible, habitat monitoring is closely coordinated and integrated with fish community monitoring to allow assessment of changing habitat availability and fish use in response to management actions and population recovery. Standardized habitat monitoring for the San Juan River was included in the 2000 monitoring plan and was reviewed and revised for the 2012 version. The plan is designed to monitor and evaluate habitat changes through time. The data and information from habitat monitoring will be integrated with different monitoring activities to assess the effectiveness of management actions, such as flow management, fish population estimates, and nonnative fish population abundances. A focused habitat monitoring workshop was held in January 2012 to evaluate, refine, and improve habitat monitoring and mapping work on the San Juan River to insure the Program implements methodologies that are conducive to answering outstanding questions.

To adequately evaluate the management actions, the data from all monitoring, management, and research activities is collectively synthesized as a comprehensive data set. The monitoring data is analyzed for each individual protocol during annual data analysis by the principal investigator for each protocol. This annual data analysis uses statistics appropriate for each protocol to test relevant hypotheses and examine data temporally and spatially. The integrated data from individual protocols is used to address questions that synthesize data across protocols. Some synthesis questions can be addressed with the monitoring data that is collected each year while other questions require datasets over multiple years or specific research efforts. Prioritization of questions critical to Colorado pikeminnow and razorback sucker recovery in the San Juan River is a critical element in carrying out annual and long-term data integration exercises.

To achieve this element, four goals have been established to monitor fish populations (*Goal 4.1*), to monitor habitat use and availability (*Goal 4.2*), to integrate and synthesize monitoring data and other information to evaluate fish community and ecosystem responses to recovery actions (*Goal 4.3*), and to identify and conduct research and monitoring in support of recovery actions (*Goal 4.4*). The focus is on implementation of a standardized monitoring program that was developed to track the presence, status, and trends of endangered fish populations and the native fish community and to monitor habitat. In addition, data from all monitoring, management activities and research is integrated and synthesized annually to assess the status of the fish community, evaluate ecosystem responses to the management actions, and support broader, long-term data and information needs. Actions and tasks are included to use adaptive management concepts to evaluate and assess results and methods to refine current methodologies and develop and implement new monitoring and research strategies. A primary purpose of the actions and tasks under Element 4 is to collect and evaluate data in such a way that the Program's progress toward achieving recovery of razorback sucker and Colorado pikeminnow in the San Juan River can be adequately tracked and assessed.

Element 4 - Specific goals, actions, and tasks

Goal 4.1 Monitor Fish Populations of the San Juan River.

Action 4.1.1 Develop a standardized monitoring program for fish.

Task 4.1.1.1 Develop and revise a Standardized Fish Monitoring Plan to assess the presence, status, and trends of Colorado pikeminnow and razorback sucker and fish community.

A Monitoring Plan and Protocols were developed for the San Juan River Basin in 2000 and updated in 2006 (Propst et al. 2006) to identify changes in the endangered and other native fish populations, status, distributions, and habitat conditions. The BC held workshops in 2009 and 2012 and an update of the plan was completed in 2012. The goals of the plan are to: 1) track the status and trends of endangered and other fish populations in the San Juan River, 2) track changes in abiotic parameters, including water quality, channel morphology, and habitat, important to the fish community, and 3) utilize data collected under Goals 1 and 2 to help assess progress towards recovery of endangered fish species. This monitoring plan describes protocols for monitoring larval fishes, YOY and small-bodied fish, subadults and adults; and channel geomorphology, cobble bars, backwaters, habitat mapping; as well as water temperature, and water quality.

Task 4.1.1.2 Analyze and evaluate monitoring data and produce Annual Fish Monitoring Reports to ensure that the best sampling design and strategies are employed.

As a goal of the monitoring plan, this task will a) determine relative annual reproductive success of CPM and RBS; and b) determine population trends, including size-structure of adult and juvenile fishes.

Task 4.1.1.3 Organize and conduct Monitoring Plan Workshops, as necessary, to coordinate sampling design, data collection, and desired precision and detection levels for detecting responses.

Monitoring workshops were held in 2009 and 2012 to coordinate sampling design, data collection, and desired precision and detection levels for detecting responses. An update of the plan is completed in 2012. Additional workshops will be held as necessary to accomplish Task 4.1.1.1.

Action 4.1.2 Implement a Standardized Monitoring Plan to track the presence, status and trends of endangered fish populations.

Task 4.1.2.1 Conduct larval fish studies to determine if reproduction is occurring, locate spawning and nursery areas, and to gauge the extent of annual reproduction.

Monitoring of larval CPM has been conducted since 1991 (1991-2001 drift net surveys, 2002 to present seining collections). For RBS monitoring began in 1998 (seining data).

Task 4.1.2.2 Conduct juvenile and small-bodied fish studies to determine if young fish are surviving and recruiting and the areas and habitat used for rearing.

Long-term small-bodied fish monitoring has been in place since 1998.

Task 4.1.2.3 Conduct adult fish studies to estimate densities of fish (CPUE) and estimates of population size (mark-recapture estimates).

Long term monitoring of sub-adult and adult large-bodied fishes has been in place since 1998.

Task 4.1.2.4 Deposit, process, and secure SJR fish specimens, field notes, and associated data at an organized permanent repository.

Since 1987, the Museum of Southwestern Biology (MSB), Division of Fishes at the University of New Mexico (UNM), in Albuquerque has served as the primary repository for collections of fishes (eggs, larvae, and adults) and field notes taken for the Program. In addition to

curation and deposition, species identification and data are verified, entered into an electronic catalog, and georeferenced in ArcView.

Task 4.1.2.5 Collect scales from unmarked fish captured during monitoring and nonnative fish removal activities for future analyses.

Scales can be used for aging and for distinguishing natural recruitment from fish that lost tags. A Standard Operating Protocol for collecting scales was established in 2011. Scales from unmarked fish are being collected during fish monitoring, and nonnative fish removal activities and will be analyzed to determine natal origin.

Action 4.1.3 Collect data on the endangered fish and native and nonnative fish communities during other Program management activities, when possible.

Task 4.1.3.1 Collect data on the endangered fish and native fish community during nonnative fish control activities to aid in tracking the presence, status and trends of endangered fish populations.

Task 4.1.3.2 Collect data on the endangered fish and native fish community during PNM selective fish passage operations to aid in tracking the presence, status and trends of endangered fish populations.

Action 4.1.4 Obtain reliable population estimates of RBS and CPM.

Task 4.1.4.1 Implement pilot mark-recapture population estimates to develop target criteria for full implementation of population estimates consistent with recovery goals requirements.

Reliable and precise mark-recapture population estimates are required for recovery goals. Criteria will be developed to transition from catch rate indices to mark-recapture population estimators for subadult and adult RBS and CPM. These criteria may be numbers of fish per kilometer or a similar metric that signals when population sizes are sufficiently large to implement mark-recapture sampling. See Tasks 4.1.4.2 and 4.1.4.3.

Task 4.1.4.2 Use mark-recapture population estimators, when feasible, and in conjunction with catch rate estimators, to provide reliable estimates of adults, subadults, survival, and recruitment consistent with recovery goals criteria to gauge recovery of CPM and RBS.

Through long-term monitoring, non-native fish removal, and stocking programs, implement and refine mark-recapture population estimates for RBS and CPM that provide reliable and precise estimates of subadult and adults, as well as estimates of survival. After workshops in 2009, the BC determined existing Program mark-recapture data will be used to do population estimates in the near term.

Task 4.1.4.3 Analyze mark-recapture data with methods used by Bestgen (2009) to estimate survival rates of razorback sucker.

Bestgen (2009) used methods similar to those used in the Upper Colorado River Basin, in the Green and Colorado River subbasins, to analyze the survival of razorback suckers in the San Juan River using mark-recapture data. These analyses will be replicated every 3-5 years.

Task 4.1.4.4 Conduct Population Estimation Workshops, as necessary, to evaluate population estimators used in other systems to identify the most reliable and suitable estimator(s) for Colorado pikeminnow and razorback sucker.

Monitoring workshops were held in 2009 to evaluate population estimators to be used for RBS and CPM in the San Juan River. Estimation techniques used in other systems were evaluated to identify the most reliable and suitable estimators. The monitoring plan is being updated and will address this issue.

Task 4.1.4.5 Procure adequate numbers of PIT tags for marking native and endangered fish.

PIT tags are the standard marking tool for the endangered fishes.

Action 4.1.5 Evaluate the risk of hybridization among sucker species.

Task 4.1.5.1 Quantify the extent of hybridization among native suckers to determine if stocking large numbers of hatchery razorback suckers into the San Juan River will reduce genetic diversity and viability of razorback sucker and/or flannelmouth sucker.

Hybridization may be reducing genetic viability of native suckers and may require actions such as mechanical removal to reduce white suckers. There is some information on the extent of hybridization between native suckers (i.e., razorback, flannelmouth, bluehead) and nonnative white suckers in the San Juan River (Turner et al. 2002, 2008). A reassessment should be conducted.

Task 4.1.5.2 Quantify the extent of hybridization between native suckers with nonnative white suckers to determine if hybridization is reducing genetic diversity and viability of native suckers (i.e., razorback sucker, flannelmouth sucker, bluehead sucker).

Observational surveys are conducted during other Program activities. Hybridization between native suckers and nonnative white suckers does not currently appear to be a problem in the San Juan River. Fin clips of suspected hybrids maintained in 95% EtOH have been retained at Museum of Southwest Biology for analysis. A reassessment should be conducted.

Task 4.1.5.3 Identify and implement necessary actions to minimize hybridization among native suckers and nonnative suckers.

Reassessment should be conducted.

Action 4.1.6. Ensure adequate protection from diseases and parasites.

Task 4.1.6.1 Track health of fish in the San Juan River to ensure adequate protection from diseases and parasites.

Ensuring adequate protection from diseases and parasites is identified as a potential limiting factor for RBS and CPM population recovery. During fish handling and capture activities on the San Juan River, ocular inspections of general fish health and condition is conducted and any indication of poor health of endangered fishes is logged and reported.

Task 4.1.6.2 Identify causes and recommend corrective actions if any indications of poor health are of concern.

In 2011, opercular deformities in larval razorback sucker samples appeared to be potentially increasing. Past samples will be analyzed in 2012 to detect trends.

Goal 4.2—Monitor Habitat Use and Availability.

Action 4.2.1 Develop a standardized monitoring program for habitat.

Task 4.2.1.1 Develop and revise Standardized Habitat Monitoring Plan.

BC workshops were conducted in 2009 and 2012 to evaluate current fish and habitat monitoring and develop a comprehensive plan for both fish and habitat monitoring. Final results of the detailed reach study were available in 2010. The Program's 2006 monitoring plan was updated in 2012. The Program Office and Biology Committee used workshop results to refine current methods and develop new ones.

Task 4.2.1.2 Organize and conduct Habitat Monitoring and Mapping Workshops, as necessary, to refine and improve habitat evaluation methods.

BC workshops were conducted in 2009 to evaluate current fish and habitat monitoring and develop a comprehensive plan for both fish and habitat monitoring. A focused habitat monitoring workshop was held in January 2012.

Action 4.2.2 Implement a standardized monitoring program for habitat.**Task 4.2.2.1** Map habitat at different flows as described in the Standardized Habitat Monitoring Plan**Task 4.2.2.2** Monitor long-term habitat response of the river channel to flow recommendations.

Long-term river-wide response of the river channel (i.e., aggradation or degradation) will be monitored and related to the flow recommendations to assess gross overall channel change (as needed).

Task 4.2.2.3 Monitor water quality in the San Juan River (see Action 2.4.1.).

Elevated levels of selenium and mercury have been detected in the San Juan River and identified by the Fish and Wildlife Service as potential causes of failure of CPM or RBS populations. Continued monitoring of critical water quality parameters is needed to track and assess water quality effects on the endangered fish. Long-term monitoring for selenium and temperature is a required measure in the NIIP BO. The Program currently monitors temperature.

Task 4.2.2.4 Monitor stream flows.

USGS takes additional flow measurements for the Program at Archuleta, Farmington, Shiprock, and Four Corners.

Task 4.2.2.5 Monitor water temperature.

Daily water temperature data at key locations are used by all researchers and allow future assessment of the impact of releases from Navajo Dam on critical habitat.

Task 4.2.2.6 Obtain river videography.

High definition videography taken in late summer during base flow conditions is used for developing maps of the river, evaluating habitat relationships, and providing a database for comparing future conditions.

Action 4.2.3 Identify and refine habitat/fish relationships.**Task 4.2.3.1** Quantify attributes of habitats important to each life stage of endangered fish.

Habitats used by various life stages of CPM and RBS should be monitored and related to flow and river location. The Detailed Reach Study completed in 2010 focused on this task (Bliesner et al. 2010). Also, habitat information is routinely collected by Program scientists conducting the annual fish monitoring. The BC carefully reviews these findings annually to gain additional insight into habitat/fish relations.

Task 4.2.3.2 Determine if a habitat/fish relationship can be defined, the probability of success, the level of data needed to accomplish this, and the cost of collecting the data.

Information from the Program's long term monitoring program, the detailed reach study, and monitoring workshops conducted in 2009 and 2012 are being used by the Program Office and Biology to address this task.

Task 4.2.3.3 Identify principal river reaches and habitats used by various life-stages of endangered fish.

An understanding of river reaches and habitats used by CPM and RBS is important in understanding how flows benefit these habitats.

Task 4.2.3.4 Relate geo-referenced fish capture data to habitat data.

This was initiated by Bliesner during the detailed reach study. Starting in 2010, monitoring crews started recording GPS coordinates for all captures and recaptures during monitoring and nonnative fish removal activities.

Goal 4.3— Integrate and Synthesize Monitoring Data and Information to Evaluate Fish Community and Ecosystem Responses to Recovery Actions.

Action 4.3.1 Describe life history parameters of wild CPM and RBS.

Task 4.3.1.1 Document and quantify reproduction, survival, and recruitment.

Survival will be estimated by age group for RBS and CPM. Survival can be estimated from periodic comparison of abundance estimates and from mark-recapture analyses. Recruitment will be estimated from periodic abundance estimates of subadults and adults. Estimates of recruitment are demographic criteria of recovery goals. This task is addressed annually by Program scientists and the BC through the review of each year's fish monitoring data.

Action 4.3.2 Develop fish community and ecosystem response strategies.

Task 4.3.2.1 Develop a centralized database that incorporates all data from standardized monitoring and integrate into the Program database.

The San Juan River Basin Recovery Implementation Program maintains a centralized database of all monitoring activities. This database is part of the overall Program database. See Task 5.2.1.1.

Task 4.3.2.2 Use previous and current data collected during ongoing investigations to characterize dynamics of native fishes and their response to management activities intended to improve status of listed species.

In coordination with the BC, the Program Office is responsible for ensuring that information is integrated and synthesized to evaluate Program progress toward recovery. See Goal 5.2.

Task 4.3.2.3 Update SJR population model and use with other existing data to evaluate fish community response to recovery actions.

The population model will be updated to assist in evaluating possible responses by fish species to management actions.

Action 4.3.3 Identify and implement appropriate monitoring and research strategies to evaluate ecosystem response.

Task 4.3.3.1 Develop and implement an integrated fish and habitat monitoring plan that includes an annual process for assessing and modifying monitoring activities so that current status of native and endangered fish populations and habitat can be assessed and progress toward recovery can be determined.

Workshops were conducted in 2009 and 2012 to evaluate current fish and habitat monitoring. A stated purpose of the workshops was to develop an integrated fish and habitat monitoring plan that includes annual evaluation and data integration, and an adaptive management component.

Action 4.3.4 Use data from monitoring and management actions and research information to evaluate and modify recovery activities, as necessary, to ensure progress toward recovery.

Task 4.3.4.1 Identify, describe, and implement strategies for improving long-term survival and recruitment of razorback sucker and Colorado pikeminnow including but not limited to nonnative fish removal, enhancing habitat and food resources, enhancing genetic diversity and viability, and mitigating barriers to range fragmentation.

Use adaptive management strategies to eliminate, add, or adjust monitoring and research activities and management actions to obtain needed information and improve species and habitat status and condition.

Task 4.3.4.2 Use data and information gathered from fish surveys, hatchery augmentation, and survival studies to describe best strategies for establishing wild populations of endangered fish and restoring the native fish community.

Information will be integrated and evaluated on a continual basis to assess stocking success and establishment of wild populations of CPM and RBS.

Task 4.3.4.3 Use data and information gathered from nonnative fish efforts to evaluate effects of nonnative fish control on distribution, abundance, and demographics (e.g., fish size, age, sexual maturity) of the endangered fish populations, the native fish community, and nonnative fish populations.

Fish populations respond in various ways to severe reduction from mechanical removal. These responses need to be evaluated to determine if removal will require different strategies for minimizing negative impacts to native and endangered fish species. Ongoing evaluation is needed, including assessment of new technologies for controlling nonnative fishes. Full implementation of the nonnative fish control strategy began in 2008. The BC held a workshop in 2010 to evaluate the non-native fish control program and made adjustments to the nonnative fish control program.

Goal 4.4— Identify and Conduct Research and Monitoring in Support of Recovery Actions.

Action 4.4.1 Annually identify potential project/activities/questions/information needs (ongoing list)

Task 4.4.1.1 Annually, following review of the previous year's findings and data integration, identify and prioritize new projects, activities, questions, and information needs to be addressed in future work plans.

The BC identifies information needs annually and maintains an ongoing list. If a new activity/task is deemed high priority, it will be submitted to the CC for funding consideration. Some projects are funded by the Program, some by outside sources, and others not at all if low priority.

Action 4.4.2 Implement project/activities as necessary to obtain needed information.

Task 4.4.2.1 Conduct fish studies in the SJR Arm of Lake Powell as needed to assess presence/absence of SJR endangered fish populations.

A fish survey of Lake Powell was conducted in 2011 and 2012.

Task 4.4.2.2 Investigate and install passive PIT tag detectors in the river to track fish presence/absence and movement.

Three sites were identified for installation of a Passive PIT tag detector (PNM Diversion, Hogback Fish Weir, and the river at Medicine Hat).

Element 5. Program Coordination and Assessment of Progress toward Recovery

The U.S. Fish and Wildlife Service is responsible for coordinating the San Juan River Basin Recovery Implementation Program. To fulfill this responsibility, the Service has appointed a Program Coordinator who is responsible for overall Program planning and management, information integration and review, and facilitation of contracting funding and management. Reclamation appoints a Funds Manager to maintain and distribute base and capital funds and administer contracts. The Program Coordinator, Program staff, and the Program's technical committees have developed this LRP to facilitate achievement of recovery of the endangered fish species of the San Juan River Basin. There are two major components under this element, Program coordination and data integration and evaluation to assess the Program's progress toward achieving recovery.

Program Coordination

The Program Coordinator works with the Program's technical committees to identify and expedite individual projects that are needed to accomplish the LRP tasks for each of the Recovery Elements. The Program Coordinator, together with the Program's technical committees, drafts Annual Work Plans consisting of high priority individual projects, and forwards these to the Coordination Committee for review and approval. The Program Coordinator is responsible for maintaining records showing distribution and expenditures of all annual and capital funds expended under the Annual Work Plan by each funding source. The Program Coordinator is responsible for insuring that the Program operates according to the Program Document; including the preparation of this LRP, the Annual Work Plans, budgets, and annual progress reports. In all these tasks, the Program Coordinator is assisted by the technical committees to ensure that appropriate work products are reviewed by the technical committees and all work products are approved by the Coordination Committee. The Program Coordinator annually compiles Program reports for transmittal to the involved agencies and to the Coordination Committee.

Assessment of Progress toward Recovery

Ongoing development, integration, and evaluation of information are essential for assessing progress toward species recovery as well as for guiding future Program direction. An important first step of the Program was implementation of a research phase to document distribution and abundance of resident fishes, characterize species life histories, and identify limiting factors. A 7-year research program, conducted during 1991 through 1997, provided a baseline of information and identified and characterized factors limiting the Colorado pikeminnow and razorback sucker (Holden 2000). The research program was incorporated into the Recovery Program when it was formed in 1992. An array of potential limiting factors have been investigated, including water quality, spawning habitat, nursery habitat, recruitment, hybridization, truncated range, capture-related stress, nonnative fishes, habitat quantity and diversity, flow regime, food, population size, disease, movement barriers, thermal regime, and entrainment in diversion structures. Although activities have been implemented by the Program to address these factors, much remains to be learned about the life history of the endangered fishes, their relationships with other native and nonnative fishes, their habitat associations, and components of their environment that directly and indirectly influence their welfare.

Many of the actions and tasks identified in the initial 7-year research phase of the Program have been completed and the work has contributed to understanding the San Juan River Basin. However, because contemporary Colorado pikeminnow and razorback sucker populations in the San Juan River were extremely small, there is still the need to identify and characterize limitations to the establishment and maintenance of self-sustaining populations. Once a potential limiting factor is identified and characterized through monitoring and research, efforts are made to implement activities that will eliminate or mitigate its impacts. These activities may not always successfully eliminate threats and mitigation alternatives may be developed.

The knowledge gained from the initial and future research coupled with other Program activities is valuable in evaluating progress toward species recovery and guiding future Program direction through annual revisions of the LRP. Annual data collection and analyses included under Element 4, provide the information base for assessing the Program's progress toward achieving recovery. Long-term, broader-based integration and synthesis of this information is also vital to interpreting results of research and management so that informed decisions can be made on future management actions and strategies. The Program Office will use the information and results obtained under Element 4 to prepare on a biennial basis, a written "Sufficient Progress" assessment of the Program's progress towards recovery. This report, as mandated in the Program Document, will assess the Program's ability to provide ESA compliance for water development and management activities and identify any corrective actions needed to ensure future ESA compliance.

To achieve this element, three goals have been established as follows: *Goal 5.1*) facilitate Program planning and management; *Goal 5.2*) ensure integration and synthesis of data and information to evaluate progress toward recovery; and, *Goal 5.3*) facilitate contract and funding management. Accomplishment of *Goal 5.2* relies heavily on activities included in Element 4 such as establishing and maintaining a comprehensive Program database, annual monitoring data analyses, and synthesizing and evaluating information from all activities and studies.

Element 5 - Specific goals, actions, and tasks

Goal 5.1 Facilitate Program Planning and Management.

Action 5.1.1 Provide Ongoing Program Management.

Task 5.1.1.1 Coordinate and schedule meetings and activities of the Coordination Committee and the technical committees, as necessary.

The Program Office will coordinate the activities of the Coordination Committee and the Program's technical committees, including providing notices, agendas, information packets, and providing draft and final summaries for committee and subcommittee meetings and conference calls as per the committee meeting.

Task 5.1.1.2 Annually review and update the Long-Range Plan to reflect new information, new projects and Program progress.

The LRP is a living document that will be reviewed and revised annually according to the process described in the SJRRIP Program Document (2012). The Program Office will update the LRP in coordination with the CC and technical committees to reflect accomplishments during the past year, new projects needed to achieve goals, and changes in timing of projects. The LRP will include those actions the Program and Service believe are necessary to achieve recovery and those ESA compliance actions identified in the biological opinions that the Program has assumed responsibility for implementing.

Task 5.1.1.3 Convene annual Program coordination meetings to review the preceding year's monitoring, recovery and research data; assess progress toward recovery; and provide recommendations to modify the Long-Range Plan.

The Program Coordinator will chair an annual meeting of the Coordination and Biology committees and the Service to review the preceding year's monitoring, recovery and research data, assess progress toward recovery, and provide recommendations to modify monitoring, recovery and research actions, as appropriate.

Task 5.1.1.4 Develop list of prioritized actions and projects for the Annual Work Plan that most benefit recovery of the endangered fish populations.

Based on the Long-Range Plan, the Program Office will work with the technical committees to develop a list of prioritized projects for the next Annual Work Plan. The prioritized list will be consistent with the Long Rang Plan, include input from the technical committees, and be approved by the Coordination Committee.

Task 5.1.1.5 Develop and issue Requests for Proposals (RFPs) and request Scopes of Work (SOWs) for projects that most benefit recovery of the endangered fish populations.

Scopes of work will be prepared for the list of prioritized projects and requests for proposals will be solicited. Upon receipt of the scopes of work, and responses to requests for proposals, the prioritized projects will have associated budgets. These will be compared to the availability of funds. Projects that are low on the priority list will not be included in the Work Plan if funding is not available to fund all projects in that fiscal year. This effort will be conducted by the Program Coordinator. Unfunded, low priority, projects may be considered in the next Annual Work Plan.

Task 5.1.1.6 Assemble and review annual Scopes of Work to identify most suitable projects for funding and implementation.

If the Program Office, in consultation with the Service and the Program's Coordination Committee and technical committees, identifies an action that may facilitate the recovery of the endangered fish populations in the San Juan River and the action is not included in the Long-Range Plan, the Program Coordinator will forward to the Coordination Committee a recommendation for the inclusion of the action in the LRP, along with information on the identified action that the Coordination Committee needs to complete its review and approval

of the recommendation. Approval will be based on whether the LRP accurately reflects the best scientific information available, the efficient implementation of recovery goals, and the management actions of the Program.

Action 5.1.2 *Oversee and Conduct Endangered Species Act Compliance.*

Task 5.1.2.1 *Administer Program and review BOs consistent with the Program's Principles.*

The Program is intended to provide measures for compliance with the ESA for water development and water management activities in the San Juan River Basin. The Coordination Committee in 2001 adopted the Principles for Conducting Endangered Species Act section 7 Consultations on Water Development and Water Management Activities Affecting Endangered Fish in the San Juan River Basin (Principles). The Principles constitute a guide to define how Program actions will be used to provide ESA compliance for water development and water management activities.

Task 5.1.2.2 *Monitor and ensure implementation of Program actions identified as RPAs and RPMs in BOs.*

The Program Office will ensure necessary actions are being implemented to meet the requirements of the BOs that rely on the Program for ESA compliance. The Coordination Committee will be informed of any problems or issues that may arise according to the Principles.

Goal 5.2 *Ensure Integration and Synthesis of Information to Evaluate Program Progress Toward Recovery*

Action 5.2.1 *Synthesize and evaluate information from all studies for Program to evaluate progress toward recovery.*

Task 5.2.1.1 *Establish and maintain a Program database of information collected under the various Program projects including all rare fish collections.*

The Program Office will maintain and continually improve a comprehensive database to centralize data for all Program activities, including monitoring, stocked fish, nonnative fish control, etc. The database includes all rare fish collection information in a relational database for use by Program participants.

Task 5.2.1.2 *Conduct annual Program reviews and develop annual reports that integrate monitoring and research data and results to track and assess yearly Program progress toward recovery.*

The Program Office will annually review Program progress to include review and evaluation of progress, annual, and final reports; as well as all monitoring, recovery and research activities, data and results. The Program Office will ensure, in coordination with Program committees that all required Program documents are completed on schedule and as needed to accomplish the Program purpose and goals. This report will assess the preceding year's monitoring data, progress toward recovery, and adaptive management recommendations, including recommendations for changes in direction, termination of projects, new projects, or other pertinent recommendations.

Task 5.2.1.3 *Conduct a biennial comprehensive review and assessment of Program progress towards recovery (i.e., Sufficient Progress Report).*

The Program Office will prepare on a biennial basis a “Sufficient Progress” assessment of the Program’s progress towards recovery, the Program’s ability to provide ESA compliance for water development and management activities, and any corrective actions needed to ensure future ESA compliance. A “Sufficient Progress” Report was completed in 2010 and 2012.

Action 5.2.2 Ensure new information is identified and developed, as necessary, to achieve Program goals and Assess Progress Toward Recovery

Task 5.2.2.1 Coordinate and oversee development of revisions to the SJRB Hydrology Model and the Program’s flow recommendations.

The Program Office will work with Reclamation and other Program participants to improve, maintain, and utilize the Hydrology Model for use in revising the San Juan River flow recommendations. Hydrology Model Gen 3 will be completed in 2011; flow recommendations revisions will begin in 2012.

Task 5.2.2.2 Develop positive population response criteria for the Colorado pikeminnow for 2012-2016 to meet recovery demographic criteria for downlisting and delisting specified in recovery goals/plans adopted by the Service.

This process will involve coordinating with the BC to: 1) evaluate past positive population response criteria for Colorado pikeminnow to develop reasonable criteria for the future; 2) determine the cause of not meeting 2007-2011 positive population response criteria; 3) Identify any additional management actions necessary to attain those criteria that should be carried out by the Program; and, 4) reevaluate and update the criteria in 2016.

Task 5.2.2.3 Develop positive population response criteria for the razorback sucker for 2012-2016 to meet recovery demographic criteria for downlisting and delisting specified in recovery goals/plans adopted by the Service.

This process will involve coordinating with the BC to: 1) evaluate past positive population response criteria 2007-2011; 2) develop a new set of criteria for 2012 and beyond that leads to achievement of demographic criteria for down listing and delisting consistent with the revised recovery goals; 3) Identify any additional management actions necessary to attain those criteria that should be carried out by the Program; and, 4) reevaluate and update the criteria in 2016.

Task 5.2.2.4 Identify and evaluate limiting factors and determine necessary research to identify actions that will minimize or remove these limiting factors.

The Program Office will use previous and current data and information from habitat assessments, nonnative fish efforts, ongoing investigations to characterize dynamics of native fishes and their response to management activities intended to improve status of listed species, water quality assessments, and data collected to better define the interdependence of protected and unprotected native species to evaluate and identify potential limiting factors.

Task 5.2.2.5 Use monitoring and research information to evaluate and use adaptive management strategies to modify recovery activities, as necessary, to ensure progress toward recovery.

In coordination with the Program’s technical committees, use adaptive management strategies to eliminate, add, or adjust monitoring and research activities and management actions to obtain needed information and improve species and habitat status and condition.

Action 5.2.3 Ensure Scientific Integrity of Program Information and Coordination with other Associated Programs, Projects, and Studies

Task 5.2.3.1 Maintain a standardized process for peer review by qualified specialists in appropriate technical disciplines for significant Program science projects and reports.

The Program Office will ensure that a standardized process for peer review is maintained. This review will be done by qualified specialists in appropriate technical disciplines for significant Program science projects and reports.

Task 5.2.3.2 Coordinate with activities of the Upper Colorado River Endangered Fish Program and other related programs and promote participation by SJRRIP partners.

The Program Office will participate in the five-year status review, updating of recovery goals for Colorado pikeminnow and razorback sucker, and preparing combined documents and reports (e.g., Report to Congress). SJR researchers and partners will be encouraged to participate in meetings such as the Upper Basin Researcher's Meeting to exchange information, reduce redundancy, and learn new techniques.

Goal 5.3 Facilitate Contract and Funding Management.

Action 5.3.1 Ensure appropriate and legal contract and funding practices.

Task 5.3.1.1 Maintain and distribute annual base and capital funds allocated under the Annual Work Plan by each funding source.

The Program Office will work with the Bureau of Reclamation to maintain and distribute all annual base and capital funds allocated under the Work Plan by each funding source. Reclamation will administer the Program contracts funded with power revenues or state/local cost-shares. This task includes development of scopes of work, advertising of requests for proposals, managing the contractor selection process, contracting with the selected contractor, monitoring and reporting of performance to the Program, ensuring contractor compliance with the contract, and closeout of the contract.

Task 5.3.1.2 Administer Program contracts and provide an accounting of Program funds expended at the end of each federal fiscal year.

Reclamation will provide an accounting of Program funds and any matching funds from other sources within 60 days of the end of each federal fiscal year. An accounting of funds expended during the preceding year will be provided to the Program after the end of each federal fiscal year.

Task 5.3.1.3 Manage Capital Improvement Program to maintain records showing the distribution and expenditures of capital funds under the Annual Work Plan by each funding source, and provide an accounting of funds expended at the end of each federal fiscal year.

Reclamation will manage the Capital Improvement Program and work with the Program Office to maintain records showing the distribution and expenditures of capital funds expended under the Work Plan by each funding source. An accounting of funds expended during the preceding year will be provided at the end of each federal fiscal year.

Element 6. Information and Education

The Upper Colorado River Endangered Fish Recovery Program and the San Juan River Basin Recovery Implementation Program each have a multi-stakeholder structure in which federal and state agencies work with public and private entities to recover endangered fish species in a manner that is consistent with federal, state, and tribal water laws. Although their structure and goals are similar, these recovery programs operate independently, working with their own program partners and governing committees to fulfill requirements detailed in their respective cooperative agreements. Nevertheless, the similarities in these programs provide for effective communication and public outreach under a coordinated effort.

Using a shared approach, the two recovery programs coordinate their outreach efforts to ensure that common audiences receive accurate and consistent information about the endangered fish species and efforts to recover them. These audiences include the general public, elected officials, Indian Tribes, landowners, anglers, river rafters and guides, environmental organizations, water and power developers, teachers, students, and Program participants. Although the geographic coverage of these recovery programs differs within the Upper Colorado River Basin, the majority of affected parties are interested in the recovery efforts taking place for both programs.

To achieve this element, a goal was established to increase public awareness and support for the endangered fish and the recovery program (*Goal 6.1*). Actions and tasks focus on providing information about the recovery program to the public and coordinating with the Upper Colorado River Endangered Fish Recovery Program to conduct an effective outreach program.

Element 6 - Specific goals, actions, and tasks

Goal 6.1 Increase Public Awareness and Support for the Endangered Fishes and the Recovery Program
Facilitate.

Action 6.1.1 Provide information to the public on the Recovery Program.

Task 6.1.1.1 Provide information through news articles, press releases, radio and television ads, and other media in Farmington, Durango, Albuquerque, and others in the area to inform the public of Program activities.

Public information will be provided through news articles, press releases, radio and television ads, and other media to inform the public of Program activities.

Task 6.1.1.2 Provide notification of meeting times, dates, locations, and draft agendas for committee meetings to interested parties 30 days in advance of the meeting.

Task 6.1.1.3 Maintain a Recovery Program Website.

Task 6.1.1.4 Develop SJRRIP brochure.

A primary purpose of the brochure will be to give Principle Investigators Program information that can be given to individuals encountered on the river.

Action 6.1.2 Coordinate public outreach with Upper Basin Recovery Program.

Task 6.1.2.1 Develop and maintain a formal outreach support agreement between the San Juan River Basin Recovery Implementation Program and the Upper Colorado River Endangered Fish Recovery Program.

A formal outreach support agreement will be executed and maintained between the San Juan River Basin Recovery Implementation Program and the Upper Colorado River Endangered Fish Recovery Program.

Task 6.1.2.2 Develop and exchange information and materials to incorporate into PowerPoint presentations, newsletters, Program highlights and Program displays.

The I&E coordinator will develop and exchange information and materials to incorporate into PowerPoint presentations, newsletters, Program highlights and Program displays.

Task 6.1.2.3 Participate in selected outreach efforts at local, state, and regional water development conferences.

The I&E program will participate in selected outreach efforts at local, state, and regional water development conferences.

LITERATURE CITED

(Includes literature cited in Appendices)

- Abell, R. 1994. San Juan River Basin water quality and contaminants review. Volumes I and II. Museum of Southwestern Biology, Department of Biology, University of New Mexico.
- Ahlm, L. A., 1993. San Juan River tailwater trout fishery investigations - 1992 Annual Report. New Mexico Department of Game and Fish, Navajo Dam, New Mexico.
- Archer, E. 2000. Appendix B: effects of food availability and competition on age-0 Colorado pikeminnow growth and lipid accrual in the San Juan River. Pages B-1 to B-42 in Archer, E., T.A. Crowl, and M. Trammell, editors. Age-0 native species abundances and nursery habitat quality and availability in the San Juan River, New Mexico, Colorado, and Utah. Utah Division of Wildlife Resources, Salt Lake City, Utah.
- Archer, E., and T. A. Crowl. 2000a. Chapter 2: age-0 native fish year class abundances and size in relation to flow and temperature patterns in the San Juan River 1991-1997. Pages 2-1 to 2-19 in Archer, E., T.A. Crowl, and M. Trammell, editors. Age-0 native species abundances and nursery habitat quality and availability in the San Juan River, New Mexico, Colorado, and Utah. Utah Division of Wildlife Resources, Salt Lake City, Utah.
- Archer, E., and T. A. Crowl. 2000b. Chapter 3: nursery habitat survey of the San Juan River, New Mexico and Utah, 1994-1997. Pages 3-1 to 3-36 in Archer, E., T.A. Crowl, and M. Trammell, editors. Age-0 native species abundances and nursery habitat quality and availability in the San Juan River, New Mexico, Colorado, and Utah. Utah Division of Wildlife Resources, Salt Lake City, Utah.
- Archer, E., T. A. Crowl, and M. Trammell. 2000. Age-0 native species abundances and nursery habitat quality and availability in the San Juan River, New Mexico, Colorado, and Utah. Utah Division of Wildlife Resources, Salt Lake City, Utah.
- Bestgen, K., K. Zelasko, and G. White. 2009. Survival of hatchery-reared razorback suckers *xyrauchen texanus* stocked in the San Juan River Basin, New Mexico, Colorado, and Utah. Final Report submitted to the San Juan River Recovery Implementation Program. Larval Fish Laboratory, Colorado State University. 46 pp.
- Bliesner, R. 2004. San Juan River Basin Recovery Implementation Program Habitat Response Analysis 1992-2002. Keller-Bliesner Engineering, Logan, Utah.
- Bliesner, R. 2010. San Juan River Basin Recovery Implementation Program Detailed Reach Study 2009 Final Report. Keller-Bliesner Engineering, Logan, Utah.
- Bliesner, R., and V. Lamarra. 2000. Hydrology, geomorphology, and habitat studies. Final Draft Report of Keller-Bliesner Engineering and Ecosystem Research Institute to San Juan River Basin Recovery Implementation Program, U.S. Fish and Wildlife Service, Albuquerque, NM.
- Bliesner, R., and V. Lamarra. 2002. Hydrology, geomorphology, and habitat studies; final report. San Juan River Basin Recovery Implementation Program, U.S. Fish and Wildlife Service, Albuquerque, New Mexico.

- Bliesner, R., and V. Lamarra. 2007. San Juan River habitat studies; evaluation of constructed experimental backwaters to aid in the retention of stocked Colorado Pikeminnow. Annual Research Report of Keller-Bliesner Engineering and Ecosystems Research Institute to San Juan River Basin Recovery Implementation Program, U.S. Fish and Wildlife Service, Albuquerque, NM.
- Brandenburg, W. H. and K. B. Gido. 1999. Predation by Nonnative Fish on Native Fishes in the San Juan River, New Mexico and Utah. *Southwest Naturalist* 44(3):392-394.
- Brandenburg, W. H., M. A. Farrington, and S. J. Gottlieb. 2003. Razorback sucker larval fish survey in the San Juan River during 2002. University of New Mexico, Albuquerque, New Mexico.
- Brandenburg, W. H., M. A. Farrington, and S. J. Gottlieb. 2004a. Razorback sucker larval fish survey in the San Juan River during 1999-2002 three-year summary. University of New Mexico, Albuquerque, New Mexico.
- Brandenburg, W. H., M. A. Farrington, and S. J. Gottlieb. 2004b. Razorback sucker larval fish survey in the San Juan River during 2003. University of New Mexico, Albuquerque, New Mexico.
- Brandenburg, W. H. and M. A. Farrington. 2009. San Juan River 2008 Colorado pikeminnow and razorback sucker larval fish surveys. American Southwest Ichthyological Researchers L.L.C., New Mexico, Albuquerque, New Mexico.
- Brooks, J. E., M. J. Buntjer, and J. R. Smith. 2000. Non-native species interactions: management implications to aid in recovery of the Colorado pikeminnow *Ptychocheilus lucius* and razorback sucker *Xyrauchen texanus* in the San Juan River, Colorado, New Mexico, Utah. San Juan River Basin Recovery Implementation Program, U.S. Fish and Wildlife Service, Albuquerque, New Mexico.
- Buhl, K. J. and S. J. Hamilton. 2000. The chronic toxicity of dietary and waterborne selenium to adult Colorado pikeminnow (*Ptychocheilus lucius*) in a water quality simulating that in the San Juan River. U.S. Geological Survey, Yankton, South Dakota.
- Buntjer, M., T. Chart, and L. Lentsch. 1993. Early life history fisheries survey of the San Juan River, New Mexico and Utah, 1992. Utah Division of Wildlife Resources for San Juan River Basin Recovery Implementation Program, U.S. Fish and Wildlife Service, Albuquerque, New Mexico.
- Buntjer, M., T. Chart, and L. Lentsch. 1994. Early life history fisheries survey of the San Juan River, New Mexico and Utah, 1993. Utah Division of Wildlife Resources for San Juan River Basin Recovery Implementation Program, U.S. Fish and Wildlife Service, Annual Research Report, Fiscal Year 1993, Albuquerque, New Mexico.
- Clarkson, R.W., P.C. Marsh, S.E. Stefferud, and J.A. Stefferud. 2005. Conflicts between native fish and nonnative sport fish management in the southwestern United States. *Fisheries* 30(9):20-27.
- Crist, L.W. and D.W. Ryden. 2003. Genetics management plan for the endangered fishes of the San Juan River. Report of Bureau of Reclamation and U.S. Fish and Wildlife Service, San Juan River Basin Recovery Implementation Program, U.S. Fish and Wildlife Service, Albuquerque, NM.
- Cutler, A. 2006. Navajo Reservoir and San Juan River temperature study. Final Report. U.S. Department of the Interior, Bureau of Reclamation, Upper Colorado Regional Office, Salt Lake City, UT.

- Dowling, T. E., and W. L. Minckley. 1993. Genetic diversity of razorback sucker as determined by restriction endonuclease analysis of mitochondrial DNA. Report of Arizona State University, Department of Zoology for U.S. Bureau of Reclamation, Final Report, Arizona.
- Farrington, M. A., W. H. Brandenburg, and S. J. Gottlieb. 2003. Colorado pikeminnow larval fish survey in the San Juan River during 2002. University of New Mexico, Albuquerque, New Mexico.
- Farrington, M. A., W. H. Brandenburg, and S. J. Gottlieb. 2004. Colorado pikeminnow larval fish survey in the San Juan River during 2003. University of New Mexico, Albuquerque, New Mexico.
- Furr, D. W. and J.E. Davis. 2009a. A stocking plan and production protocol for razorback sucker (*Xyrauchen texanus*) reared at NAPI ponds. Draft for the U.S. Fish and Wildlife Service, Albuquerque, NM. 9 pp.
- Furr, D. W. and J.E. Davis. 2009b. Stocking plan and protocol for the augmentation of Colorado pikeminnow (*Ptychocheilus lucius*) in the San Juan River. Draft for the U.S. Fish and Wildlife Service, Albuquerque, NM. 9 pp.
- Furr, D. W. 2010. Augmentation of Colorado pikeminnow (*Ptychocheilus lucius*) in the San Juan River Phase II, 2010-2020 (Draft Augmentation Plan). U.S. Fish and Wildlife Service, Albuquerque, NM. 20 pp.
- Gido, K. B., and D. L. Propst. 1994. San Juan River secondary channel community studies, permanent study sites, 1993 Annual Report. U.S. Fish and Wildlife Service for San Juan River Basin Recovery Implementation Program, Annual Research Report, Fiscal Year 1993, U.S. Fish and Wildlife Service, Albuquerque, New Mexico.
- Gido, K. B., and D. L. Propst. 1995. San Juan River secondary channel community studies, permanent study sites, 1994 Draft Annual Report. Museum of Southwestern Biology, Department of Biology, University of New Mexico and New Mexico Department of Game and Fish, Albuquerque.
- Gido, K. B., and D. L. Propst. 1999. Habitat use and association of native and nonnative fishes in the San Juan River, New Mexico and Utah. *Copeia* 1999(2):321-332.
- Goettlicher, W. P., and M. J. Pucherelli. 1994. Mapping instream habitat on the San Juan River using airborne videography, 1993. For Bureau of Reclamation, Annual Progress Report, Denver, Colorado.
- Golden, M. E., and P. B. Holden. 2003. Summary of monitoring activities and other studies conducted by the San Juan River Basin Recovery Implementation Program, 1999-2002. Bio-West, Inc., Logan, Utah.
- Hamilton, S. J., and K. J. Buhl. 1997a. Hazard assessment of inorganics, individually and in mixtures, to two endangered fish in the San Juan River, New Mexico. *Environmental Toxicology and Water Quality* 12:195-209.
- Hamilton, S. J., and K. J. Buhl. 1997b. Hazard evaluation of inorganics, singly and in mixtures, to flannelmouth sucker *Catostomus latipinnis* in the San Juan River, New Mexico. *Ecotoxicology and Environmental Safety* 1997 (38):296-308.
- Holden, P.B. (Ed.) 1999. Flow recommendations for the San Juan River. San Juan River Basin Recovery Implementation Program, Biology Committee. U.S. Fish and Wildlife Service, Albuquerque, NM.
- Holden, P.B. (Ed.) 2000. Program evaluation report for the 7-year research period (1991–1997). San Juan River Basin Recovery Implementation Program, U.S. Fish and Wildlife Service, Albuquerque, NM.

- Lamarra, V. 2004. Statistical analysis of habitat availability and fish abundance in the San Juan River. Ecosystems Research Institute, Logan, Utah.
- Lamarra, V. 2007. San Juan River Fishes Response to Thermal Modification, Utah/New Mexico. A White Paper Investigation. Report prepared for San Juan River Basin Recovery Implementation Program, U.S. Fish and Wildlife Service, Albuquerque, New Mexico.
- Landye, J., B. McCasland, C. Hart, K. Hayden, and J. C. Thoesen. 2000. San Juan River fish health surveys, 1992-1999. U.S. Fish and Wildlife Service, Pinetop Fish Health Center, Pinetop, Arizona.
- Larson, R. D., and L. A. Ahlm. 1994. San Juan River tailwater trout fishery investigations, 1993 Annual Report. New Mexico Department of Game and Fish, Navajo Dam, New Mexico.
- Lashmett, K. 1993. Fishery survey of the lower San Juan River and the upper arm of Lake Powell (RMI 4.0 - 11.0), 1991/92 Annual Report. Report of U.S. Bureau of Reclamation for San Juan River Basin Recovery Implementation Program, U.S. Fish and Wildlife Service, Albuquerque, New Mexico.
- Lashmett, K. 1994. Fishery survey of the lower San Juan River and the upper arm of Lake Powell (RMI 4.0 - 0.8), 1993 Annual Report. U.S. Bureau of Reclamation for San Juan River Basin Recovery Implementation Program, U.S. Fish and Wildlife Service, Annual Research Report, Fiscal Year 1993, Albuquerque, New Mexico.
- Lashmett, K. 1995. Fishery survey of the lower San Juan River and the upper arm of Lake Powell (RMI 4.0 - 1.9), 1994 Annual Report. Report of U.S. Bureau of Reclamation for San Juan River Basin Recovery Implementation Program, U.S. Fish and Wildlife Service, Annual Research Report, Fiscal Year 1994, Albuquerque, New Mexico.
- Masslich, W., and P.B. Holden. 1996. Expanding distribution of Colorado squawfish in the San Juan River: a discussion paper. Report of Bio/West, Inc. for the San Juan River Basin Recovery Implementation Program, U.S. Fish and Wildlife Service, Albuquerque, NM.
- Miller, W. J. 2006a. Standardized monitoring program five-year data integration report. San Juan River Basin Recovery Implementation Program, U.S. Fish and Wildlife Service, Albuquerque, NM.
- Miller, W. J. 2006b. San Juan River Population Model Documentation and Report Draft Final Report. Miller Ecological Consultants, Inc., for Southern Ute Indian Tribe, Bureau of Indian Affairs, and San Juan River Basin Recovery Implementation Program, U.S. Fish and Wildlife Service, Albuquerque, New Mexico
- Miller, W. J., A. L. Hobbes, and D. L. Propst. 1993. Ichthyofaunal surveys of the Animas, La Plata, Florida, Los Pinos, and San Juan rivers, New Mexico and Colorado, August and September, 1992 Annual Report. Report of W.J. Miller and Associates and Endangered Species Program, New Mexico Department of Fish and Game for San Juan River Basin Recovery Implementation Program, U.S. Fish and Wildlife Service, Albuquerque, New Mexico.
- Miller, W. J., and J. Ptacek. 2000. Colorado pikeminnow habitat use in the San Juan River, New Mexico and Utah. Miller Ecological Consultants, Inc., for San Juan River Basin Recovery Implementation Program, U.S. Fish and Wildlife Service, Albuquerque, New Mexico.
- Miller, W. J., and D. E. Rees. 2000. Ichthyofaunal surveys of tributaries of the San Juan River, New Mexico. Report of Miller Ecological Consultants, Inc., for San Juan River Basin Recovery Implementation Program, U.S. Fish and Wildlife Service, Albuquerque, New Mexico.

- Mueller, G.A. 2005. Predatory fish removal and native fish recovery in the Colorado River mainstem: what have we learned? *Fisheries* 30(9):10-19.
- Odell, S. 1995. Polynuclear aromatic hydrocarbon study: 1994 annual report of data collection activities concerning suspected contributions of polynuclear aromatic hydrocarbons by oil and gas leasing on public lands in the San Juan Basin, New Mexico. Bureau of Land Management for San Juan River Basin Recovery Implementation Program, U.S. Fish and Wildlife Service, Annual Research Report, Fiscal Year 1994, Albuquerque, New Mexico.
- Odell, S. 1997. Polynuclear aromatic hydrocarbon study: 1996 annual report of data collection activities concerning suspected contributions of polynuclear aromatic hydrocarbons by oil and gas leasing on public land in the San Juan Basin, New Mexico. U.S. Bureau of Land Management for San Juan River Basin Recovery Implementation Program, U.S. Fish and Wildlife Service, 1996 Annual Report, Albuquerque, New Mexico.
- Platania, S. P. 1990. Biological summary: San Juan River ichthyofaunal study, New Mexico-Utah, 1987 to 1989. Museum of Southwestern Biology, Department of Biology, University of New Mexico for U.S. Bureau of Reclamation, Salt Lake City, Utah.
- Platania, S.P., K.R. Bestgen, M.A. Moretti, D.L. Propst and J.E. Brooks. 1991. Status of Colorado squawfish and razorback sucker in the San Juan River, Colorado, New Mexico, and Utah. *Southwestern Naturalist* 36 (1):147-150.
- Platania, S. P., R. K. Dudley, and S. L. Maruca. 2000. Drift of fishes in the San Juan River 1991-1997, Final Report. Division of Fishes, Museum of Southwestern Biology, Department of Biology, University of New Mexico, Albuquerque, New Mexico.
- Poff, N.L., J.D. Allan, M.B. Bain, J.R. Karr, K.L. Prestegard, B.D. Richter, R.E. Sparks, and J.C. Stromberg. 1997. The natural flow regime: a paradigm for river conservation and restoration. *BioScience* 47:769-784.
- Propst, D. L., A. Hobbes, and K. Lawrence. 1999. Chapter 4: physical and biological response to test flows, red shiner section. Pages 4-1 to 4-88 in P.B. Holden, editor. Flow recommendations for the San Juan River. San Juan River Basin Recovery Implementation Program, USFWS, Albuquerque, New Mexico.
- Propst, D. L., and A. L. Hobbes. 2000. Seasonal abundance, distribution, and population size-structure of fishes in San Juan River secondary channels 1991-1997. Conservation Services Division, New Mexico Department of Game and Fish, Santa Fe, New Mexico.
- Propst, D.L., S. P. Platania, D. W. Ryden, and R. L. Bliesner. 2000. San Juan River monitoring plan and protocols. San Juan River Basin Recovery Implementation Program, U.S. Fish and Wildlife Service, Albuquerque, New Mexico.
- Propst, D. L., A. H. Kingsburg, and R. D. Larson. 2004. Small-bodied fish monitoring San Juan River, 1998-2002. U.S. Fish and Wildlife Service, Albuquerque, New Mexico.
- Pucherelli, M. J., and R. C. Clark. 1990. San Juan River habitat mapping using remote sensing techniques. U.S. Bureau of Reclamation, AP-90-4-2, Denver, Colorado.
- Pucherelli, M. J., and W. P. Goettlicher. 1992. Mapping instream habitat on the San Juan River using airborne videography. U.S. Bureau of Reclamation Technical Report, R-92-16, Denver, Colorado.

-
- Renfro, L.E., S.P. Platania, and R.K. Dudley. 2006. An assessment of fish entrainment in the hogback diversion canal, San Juan River, New Mexico, 2004 and 2005. Report prepared for San Juan River Basin Recovery Implementation Program, U.S. Fish and Wildlife Service, Albuquerque, New Mexico.
- Ryden, D. W. 1997. Five-year augmentation plan for razorback sucker in the San Juan River. U.S. Fish and Wildlife Service, Grand Junction, CO.
- Ryden, D.W. 2000a. Adult fish community monitoring on the San Juan River, 1991-1997. U.S. Fish and Wildlife Service, Grand Junction, CO.
- Ryden, D.W. 2000b. Monitoring of experimentally stocked razorback sucker in the San Juan River: March 1994 through October 1997. Final Report, U.S. Fish and Wildlife Service, Grand Junction, CO.
- Ryden, D. W. 2003a. An augmentation plan for Colorado pikeminnow in the San Juan River. U.S. Fish and Wildlife Service, Grand Junction, CO.
- Ryden, D. W. 2003b. An augmentation plan for razorback sucker in the San Juan River; an addendum to the five-year augmentation plan for razorback sucker in the San Juan River (Ryden 1997). U.S. Fish and Wildlife Service, Grand Junction, CO.
- Ryden, D. W. 2003c. Long term monitoring of sub-adult and adult large-bodied fishes in the San Juan River: 1999-2001 integration report. U.S. Fish and Wildlife Service, Grand Junction, Colorado.
- Ryden, D. W. 2003d. Long term monitoring of sub-adult and adult large-bodied fishes in the San Juan River: 2002, interim progress report. U.S. Fish and Wildlife Service, Grand Junction, Colorado.
- Ryden, D. W. 2004a. Long term monitoring of sub-adult and adult large-bodied fishes in the San Juan River: 2003, interim progress report. U.S. Fish and Wildlife Service, Grand Junction, Colorado.
- Ryden, D. W. 2004b. Sub-adult and adult large bodied fish community monitoring trip, fall 2003. U.S. Fish and Wildlife Service, Grand Junction, CO.
- Ryden, D. W. 2005a. An augmentation plan for razorback sucker in the San Juan River. Addendum # 2: Justification for changing the beginning date of the eight-year stocking period (Final). U.S. Fish and Wildlife Service, Grand Junction, CO. 4 pp
- Ryden, D. W. 2005b. Sub-adult and adult large bodied fish community monitoring trip, fall 2004. U.S. Fish and Wildlife Service, Grand Junction, CO. San Juan River Basin Recovery Implementation Program. 1995. I. Program Document, II. Cooperative Agreement, III. Long-Range Plans, IV. Rip Side By Side Analysis. San Juan River Basin Recovery Implementation Program, U.S. Fish and Wildlife Service, Albuquerque, N.M.
- Ryden, D. W., and L. A. Alm. 1996. Observations on the distribution and movements of Colorado squawfish, *Ptychocheilus lucius*, in the San Juan River, New Mexico, Colorado, and Utah. *Southwestern Naturalist* 41(2):161-168.
- San Juan River Basin Recovery Implementation Program. 2012. San Juan River Recovery Implementation Program Comprehensive Monitoring Plan. U.S. Fish and Wildlife Service, Albuquerque, New Mexico.
- San Juan River Basin Recovery Implementation Program (SJRIP). 2012. Final Program Document. San Juan River Basin Recovery Implementation Program, U.S. Fish and Wildlife Service, Albuquerque, N.M.

- San Juan River Basin Recovery Implementation Program (SJRRIP). 1995. I. Program Document, II. Cooperative Agreement, III. Long-Range Plans, IV. Rip Side By Side Analysis. San Juan River Basin Recovery Implementation Program, U.S. Fish and Wildlife Service, Albuquerque, N.M.
- Simpson, Z. R., and J. D. Lusk. 1999. Environmental contaminants in aquatic plants, invertebrates, and fishes of the San Juan River mainstem, 1990-1996. U.S. Fish and Wildlife Service, Albuquerque, New Mexico.
- Stamp, M., M. Golden, and R.C. Addley. 2005. Evaluation of the Need for Fish Passage at the Arizona Public Service and Fruitland Irrigation Diversion Structures. Report submitted to San Juan River Basin Recovery Implementation Program, U.S. Fish and Wildlife Service, Albuquerque, New Mexico.
- Stanford, J.A., J.V. Ward, W.J. Liss, C.A. Frizzell, R.N. Williams, J.A. Lichatowich, and C.C. Coutant. 1996. A general protocol for restoration of regulated rivers. *Regulated Rivers: Research and Management* 12:391–413.
- Trammell, M. A., and E. Archer. 2000. Chapter 4: evaluation of reintroduction of young of year Colorado pikeminnow in the San Juan River 1996-1998. Pages 4-1 to 4-33 in Archer, E., T.A. Crowl, and M. Trammell, editors. Age-0 native species abundances and nursery habitat quality and availability in the San Juan River, New Mexico, Colorado, and Utah. Utah Division of Wildlife Resources, Salt Lake City, Utah.
- Turner, T. F., M. V. McPhee, D. Alò, W. H. Brandenburg, and S. P. Platania. 2002. Determination of occurrence of hybridization of San Juan River razorback sucker through genetic screening of larval fishes. Draft Report submitted to SJRRIP.
- Turner, T. F., T. E. Dowling, M. J. Osborne, M. V. McPhee, R. E. Broughton, and J. R. Gold. 2008. Microsatellite markers for the endangered razorback sucker, *Xyrauchen texanus*, are widely applicable to genetic studies of other catostomine fishes. *Conservation Genetics*, In press (available online at Springer).
- U.S. Fish and Wildlife Service. 2012. Review and Assessment of the San Juan River Basin Recovery Implementation Program. U.S. Fish and Wildlife Service, Southwest Region (2), Albuquerque, New Mexico.
- U.S. Fish and Wildlife Service. 2010. Review and Assessment of the San Juan River Basin Recovery Implementation Program. U.S. Fish and Wildlife Service, Southwest Region (2), Albuquerque, New Mexico.
- U.S. Fish and Wildlife Service. 2002a. Colorado pikeminnow (*Ptychocheilus lucius*) Recovery Goals: amendment and supplement to the Colorado Squawfish Recovery Plan. U.S. Fish and Wildlife Service, Mountain-Prairie Region (6), Denver, Colorado. Available in pdf format at <http://www/r6.fws.gov/crrip/rg.htm>.
- U.S. Fish and Wildlife Service. 2002b. Razorback sucker (*Xyrauchen texanus*) Recovery Goals: amendment and supplement to the Razorback Sucker Recovery Plan. U.S. Fish and Wildlife Service, Mountain-Prairie Region (6), Denver, Colorado. Available in pdf format at <http://www/r6.fws.gov/crrip/rg.htm>.
- Wilson, R.M., J.D. Lusk, S. Bristol, B. Waddell, and C. Wiens. 1995. Environmental contaminants in biota from the San Juan River and selected tributaries in Colorado, New Mexico, and Utah. Regions 2 and 6, U.S. Fish and Wildlife Service for San Juan River Basin Recovery Implementation Program, Annual Research Report, Fiscal Year 1994, U.S. Fish and Wildlife Service, Albuquerque, New Mexico.

Wirth, D. 1999. Annual report on data collection activities for 1997 and 1998 concerning suspected contributions of polynuclear aromatic hydrocarbon by oil and gas leasing on public lands in the San Juan Basin, New Mexico. Bureau of Land Management, Farmington, New Mexico.

APPENDICES

APPENDIX A. Tasks, priorities, responsibilities, dates, and descriptions for elements of the Long-Range Plan

The following Recovery Element Tables 1-6 are included:

1. Management and Augmentation of Populations and Protection of Genetic Integrity
2. Protection, Management, and Augmentation of Habitat
3. Management of Nonnative Species
4. Monitoring and Evaluation of Fish and Habitat in Support of Recovery Actions
5. Program Coordination and Assessment of Progress toward Recovery
6. Information and Education

The following are criteria used as guidance for “Recovery Goals Priority” used in the *P* column of the following tables:

Low (<i>L</i>)	The task is not linked to site-specific management actions of recovery goals and is not necessary for species recovery.
Medium (<i>M</i>)	The task is indirectly linked to site-specific management actions and may be supportive of species recovery.
High (<i>H</i>)	The task is linked or related to a site-specific management action cited in recovery goals and may be necessary to achieve species recovery goals.
Critical/Compliance (<i>C</i>)	The task reflects a site-specific management action cited in recovery goals or biological opinions as a compliance measure and is considered necessary to achieve species recovery (formerly Highest).

Status Categories: Ongoing, Annually, Pending, To Be Determined (TBD), As Needed, As Requested, On Hold, Completed

The following are abbreviations used in the following Tables:

ASIR	American Southwest Ichthyological Researchers
BC	Biology Committee
BIA	Bureau of Indian Affairs
BOR	Bureau of Reclamation
CC	Coordination Committee
CPM	Colorado pikeminnow
ERI	Ecosystems Research Incorporated
FWS	U.S. Fish and Wildlife Service
GJ	Grand Junction
HCNFF	Horsethief Canyon Native Fish Facility
MEC	Miller Ecological Consultants
NFWF	National Fish and Wildlife Foundation
NMDGF	New Mexico Game and Fish Department
NN	Navajo Nation
PO	Program Office
RBS	Razorback sucker

RERI New Mexico River Ecosystem Restoration Initiative
SNARRC Southwestern Native Aquatic Resources & Recovery Center
TNC The Nature Conservancy
UNFH Uvalde National Fish Hatchery

Table A1. Element 1—Management and Augmentation of Populations and Protection of Genetic Integrity.

<i>P</i>	Tasks	Start Date	End Date	Who	Status	Status of Activity (focus on previous year)
Goal 1.1 Establish a Genetically and Demographically Viable, Self-Sustaining CPM and RBS Populations.						
Action 1.1.1 Develop plans for rearing and stocking CPM and RBS.						
<i>H</i>	1.1.1.1 Review and update augmentation plan for CPM and adjust stocking goals as scheduled.	2010	2020	FWS, BC, PO	Ongoing	Time frame for current CPM stocking plan is 2010-2020. Review and update of 10-year stocking goals needs to occur before 2020.
<i>H</i>	1.1.1.2 Review and update augmentation plan for RBS and adjust stocking goals as needed.	2009	2016	FWS, BC, PO	Ongoing	Time frame for current 8-year stocking plan is 2009-2016. Review and update of 8-year stocking goals needs to occur before 2016.
Action 1.1.2 Produce, rear, and stock sufficient numbers of CPM to meet stocking goals of augmentation plan.						
<i>C</i>	Task 1.1.2.1 Produce and rear at least 400,000 age-0 CPM (50–55 mm TL) at SNARRC.	2010	2020	SNARRC	Annually	SOW 13-9
<i>C</i>	Task 1.1.2.2 Stock at least 400,000 age-0 CPM annually into the San Juan River	2010	2020	NMFWCO, SNARRC	Annually	In 2012, a total of 395,640 age-0 CPM were stocked into the San Juan River in 2012. From 2010 to 2012 a total of 822,228 age-0 CPM have been stocked. No age-0 CPM were stocked in 2010 because of the detection of largemouth bass virus (LBV) at Dexter NFH (SOW 13-8)
<i>M</i>	Task 1.1.2.3 Opportunistically stock available CPM in excess of those described above.	2010	2020	NMFWCO, BC, PO	Annually	No CPM were opportunistically stocked in 2012. A total of 353 age-2 CPM were opportunistically stocked in 2010. Evaluation on a case by case basis will occur if opportunistic fish become available to the Program in the future.
Action 1.1.3 Produce, rear, and stock sufficient numbers of RBS to meet stocking goals of augmentation plan.						
<i>C</i>	Task 1.1.3.1 Produce and rear RBS at SNARRC for stocking to grow-out facilities.	2009	2016	SNARRC	Annually	SOW 13-10
<i>C</i>	Task 1.1.3.2 Produce RBS in three NAPI grow-out ponds (3,000-3,500 fish per pond, > 200 mm TL) and stock into the San Juan River.	2009	2016	NN, NMFWCO	Annually	SOW 13-12
<i>C</i>	Task 1.1.3.3 Produce 12,000 RBS per year (>300 mm TL) at Uvalde NFH and stock into the San Juan River.	2009	2014	UNFH	Annually	SOW 13-11
<i>C</i>	Task 1.1.3.4 Stock at least 91,200 RBS (> 300 mm TL) during eight year stocking period or 11,400 per year.	2009	2016	NN, UNFH, NMFWCO	Annually	In 2012, a total of 15,753 RBS were stocked at various locations throughout the upper San Juan River and lower portions of the Animas River. From 2009 to 2012 a total of 71,486 RBS (>300mm TL) have been stocked (SOW 13-8).

<i>P</i>	Tasks	Start Date	End Date	Who	Status	Status of Activity (focus on previous year)
<i>M</i>	Task 1.1.3.5 Opportunistically stock available RBS in excess of the 11,400 described above.	2009	2016	NMFWCO, BC, PO	Annually	A total of 815 RBS were opportunistically stocked in March 2012. Evaluation on a case by case basis will occur if opportunistic fish become available to the Program in the future.
<i>C</i>	Task 1.1.3.6 Produce XX RBS per year (>300 mm TL) at Horsethief Canyon Native Fish Facility (HCNFF), which is part of the larger Ouray National Fish Hatchery – Grand Valley Unit (ONFH-GVU) in Grand Junction, CO.	2013	2016	FWS ONFH-GVU	Annually	These ponds became operational in late summer 2012. A first “trial run” group of RBS are already being reared at HCNFF. There should be 2-4 thousand RBS (mean TL > 300 mm) ready for stocking in either late 2013 or early 2014. No costs for harvesting, PIT-tagging, or transport for stocking were included in FY-13 SOW, but these costs will be included in future years’ SOW budgets. A second cohort of RBS (to produce 2-4 RBS of target size) to be stocked in the San Juan River will be produced from spring 2013 paired matings (SOW 13-7). See Task 1.3.14
Goal 1.2—Evaluate RBS and CPM Augmentation Program and Genetic Integrity.						
Action 1.2.1 Evaluate status and success of stocked RBS and CPM.						
<i>H</i>	Task 1.2.1.1 Maintain a standardized database for all stocked and recaptured RBS and CPM in order to determine the fate of stocked fish.	2009	2023	PO	Ongoing	The CPM and RBS PIT tag databases were updated based on the 2012 stocking, capture, and recapture efforts conducted by various SJRRIP PIs. The database currently contains 54,302 CPM and 130,017 RBS records, respectively (SOW13-29). See Tasks 4.3.2.1 and 5.2.1.1.
<i>H</i>	Task 1.2.1.2 Determine survival and recruitment of stocked RBS and CPM to assess stocking success and to determine when to implement mark-recapture population estimates.	2009	2023	FWS, BC	Ongoing	Results from analysis done on “Adult Monitoring” data indicate that we are getting close with the number of adult RBS (we are actually probably there for adult RBS numbers-wise) and CPM between 300-399 mm TL are being seen in the river. However, these fish are all (or almost all) the result of stocking efforts and we are still lacking widespread recruitment of wild-produced RBS and CPM.
Action 1.2.2 Evaluate methods to improve RBS and CPM stocking successes.						
<i>H</i>	Task 1.2.2.1 Identify, describe, and implement strategies for improving survival and retention of stocked razorback sucker and Colorado pikeminnow, including acclimation prior to stocking, size of fish stocked, time and location of stocking, physiological conditioning, and predator avoidance.	2009	2023	FWS, NMFWCO	Ongoing	The FWS and the Program continue to investigate stocking methodologies to increase the survival and retention of stocked fish into the San Juan River Basin. Current techniques utilized include the tempering of fish to within 2°C of the receiving water prior to release. Additionally, stocked fish are held in enclosures, ‘soft’ releases, (e.g. backwaters/side channels or low velocity areas that are netted off) for a period of up to 24 hours prior to release to the river proper. Lastly, the Service continues to investigate new potential release sites in the upper San Juan River and lower Animas River in an attempt to expand range and ameliorate potential loss of fish from the river proper as a result of post-stocking, downstream drift. No efforts have been made, to date, to condition fish towards predator avoidance. (SOW 13-8)

<i>P</i>	Tasks	Start Date	End Date	Who	Status	Status of Activity (focus on previous year)
<i>L</i>	Task 1.2.2.2 Monitor genetics of Colorado pikeminnow and razorback sucker in the San Juan River to determine if and to what extent wild-produced individuals depart from genetic structure of parental stock (hatchery derived).	2003	2023	FWS	As needed	No action taken yet as wild-produced individuals remain rare.
Goal 1.3— Support Operations and Maintenance of Facilities to Support RBS and CPM Stocking Programs.						
Action 1.3.1. Support Production and Grow-out Facilities.						
<i>H</i>	Task 1.3.1.1 Support operation and maintenance of hatchery facilities at SNARRC for CPM and RBS production.	1994	2016/2020	PO, FWS	Annually	Program provided funding for these projects via SOW 13-9 and SOW 13-10.
<i>H</i>	Task 1.3.1.2 Support operation and maintenance of hatchery facilities at Uvalde NFH for RBS production.	2006	2016	PO, FWS	Annually	Program provided funding for this project via SOW 13-11.
<i>H</i>	Task 1.3.1.3 Support operation and maintenance of NAPI grow-out ponds.	1994	2023	NN, FWS	Annually	Program provided funding for this project via SOW 13-12
<i>H</i>	Task 1.3.1.4 Support operation, and maintenance of Horsethief Canyon Native Fish Facility (HCNFF), part of the larger Ouray National Fish Hatchery – Grand Valley Unit (ONFH-GVU) in Grand Junction, CO.	2013	2023	FWS ONFH- GVU	Annually	Program provided funding for this project via SOW 13-7.

Table A2. Element 2—Protection, Management, and Augmentation of Habitat

<i>P</i>	Tasks	Start Date	End Date	Who	Category	Status of Activity (focus on previous year)
Goal 2.1 Provide Suitable Habitat to Support Recovery of CPM and RBS Populations						
Action 2.1.1 Identify, characterize, and quantify suitable habitat.						
<i>H</i>	Task 2.1.1.1 Assess data collected to identify and describe flow-habitat relationships.	2012	2023	PO, BC	Ongoing	Program is monitoring various aspects of habitat and flow (<i>SOW 13-30 Habitat Temperature Monitoring</i>). BC held Habitat Monitoring Workshop in 2012. A retrospective habitat analysis of geomorphology and floodplain vegetation using existing data will be conducted in 2013 (Task 4 of Habitat Temperature Monitoring SOW).
<i>M</i>	Task 2.1.1.2 Identify habitats and areas of essential habitat to native and endangered fishes at different volumes of water released (including timing and duration) from Navajo Dam.	2013	TBD	PO, BC	Ongoing	A retrospective habitat analysis using existing data to be conducted in 2013 and implementation of TNC’s Conservation/Habitat Planning Project (Task 2.1.2.1) will provide new data/information to help address this task.
<i>C</i>	Task 2.1.1.3 Determine the extent various flow releases from Navajo Dam have on the seasonal and longitudinal distributions of endangered fishes and other native and nonnative fish.	2013	TBD	PO, BC	Ongoing	See above
<i>M</i>	Task 2.1.1.4 Characterize channel geomorphology and river channel dynamics to better understand flow-habitat relationships.	2013	TBD	PO, BC	Ongoing	The site selection process of TNC’s Conservation/Habitat Planning Project (Task 2.1.2.1) will address this task.
Action 2.1.2 Create and maintain habitat complexity to minimize loss and degradation of habitat for the endangered fish in the SJR						
<i>C</i>	Task 2.1.2.1 Support implementation of TNC’s Conservation/Habitat Planning Project.	2011	2015	TNC, PO	Ongoing	Using funds from the RERI, secondary channels were restored at six sites in late 2011. Four methods were used to address the problem of loss of channel complexity and back water habitat due to sediment/debris accumulation and encroachment and bank-armoring by non-native vegetation. They were: (1) secondary channel sluicing; (2) secondary channel inlet re-establishment and cleaning; (3) excavation of new secondary channel; and (4) mechanical clearing and chemical treatment of non-native species, primarily Russian olive. Sites were monitored during various flows between November 2011 and February 2013. By February 2013 at 500 cfs, two of the six restored channels contained water and maintained an upstream connection with the primary channel, and a third channel is expected to flow at 700 cfs. Fish presence in restored sites was monitored in 2012; RBS larvae were collected at two of the six RERI sites and all sites contained suitable nursery habitat between April and August 2012. In early 2013, TNC received private mitigation funds to expand river restoration and habitat improvement projects. TNC hopes to add an additional four miles

P	Tasks	Start Date	End Date	Who	Category	Status of Activity (focus on previous year)
						<p>of backwater channel restoration and approximately six acres of riparian forest restoration. This work will be conducted over the next two years and will include an analysis which will direct the site selection process. A NFWF grant will provide some funds for three years of post-construction exotic vegetation treatment and minor sediment removal from channels.</p> <p>In 2011 and 2012, the Program assisted the project by conducting monitoring of restored sites for functionality and fish use (see Section 4), assisting with site selection, wetland delineation, permitting, and administrative support.</p>
Goal 2.2—Provide Suitable Flows to Support Recovery of CPM and RBS Populations.						
Action 2.2.1 Develop flow regimes to provide adequate flow and function to maintain habitat for CPM and RBS.						
C	Task 2.2.1.1 Implement flows that provide suitable habitat for endangered fishes and other native fishes in the San Juan River.	1999	2023	BOR, FWS, BC	Ongoing	Reclamation operates Navajo Dam according the Recovery Program’s Flow Recommendations using operations decision criteria developed in 2006.
C	Task 2.2.1.2 Use data and information gathered from habitat assessments as the foundation for evaluating the effectiveness of the flow recommendations and operations decision criteria for Navajo Dam in providing suitable habitat for the endangered fish.	1999	2023	FWS, BC	Ongoing	Flow recommendations are being implemented 1999-present. The Program collects habitat and fish data and information through its annual monitoring program. The Flow Recommendations revision process will begin in 2014.
H	Task 2.2.1.3 Develop and implement a process for revising flow recommendations.	2013	2014	BOR, FWS, BC	Pending	
H	Task 2.2.1.4 Evaluate and update flow recommendations and response of native and endangered fishes to flow recommendations.	2013	2014	FWS, BC	Pending	Under the current schedule for development of Generation III of the San Juan Basin Hydrology Model (SJBHM), hydrologic scenarios can be developed and run starting in 2013.
Action 2.2.2 Develop and maintain a hydrology model to evaluate flow recommendations in the context of water supply and demand in the Basin.						
C	Task 2.2.2.1 Develop, evaluate, and refine a San Juan Basin hydrology model that provides a scientifically sound and biologically relevant representation of the San Juan River.	1995	2023	BOR, FWS	Ongoing	Completion of San Juan Basin Hydrology Model (SJRHM) Generation III is expected to be completed in 2013-2014 (SOW 13-13).
M	Task 2.2.2.2 Conduct peer review of the hydrology model by qualified specialists not affiliated with the Program.	2014	TBD	PO	Pending	An independent peer review will be conducted of SJBHM Gen3 when it is completed in 2013-2014.
H	Task 2.2.2.3 Provide model analysis for the evaluation of flow recommendations.	1999	2023	BOR, FWS	As requested	No runs were requested in 2012.
H	Task 2.2.2.4 Support operation and maintenance of stream gauges for San Juan River as needed	1999	2023	BOR, PO	Annually	The Program annually funds USGS to provide 12 additional flow measurements at four SJR gages in NM (Archuleta, Farmington, Shiprock, and Four Corners (SOW 13-14).
Action 2.2.3 Coordinate with BOR on Navajo Dam operations.						

P	Tasks	Start Date	End Date	Who	Category	Status of Activity (focus on previous year)
<i>M</i>	Task 2.2.3.1 Provide input and recommendations to Fish and Wildlife Service and Reclamation on alternate dam operations when extreme hydrologic conditions prevent flow recommendations from being met.	1999	2023	BC, PO	Ongoing	BOR held semi-annual meetings with stakeholders on operations of Navajo Dam. BOR coordinated these meetings and solicited input from stakeholders.
<i>H</i>	Task 2.2.3.2 Make determination of perturbation for Navajo Dam operations.	2000	2023	BOR, BC	Annually	Reclamation provided a determination of perturbation to the BC for their review.
Action 2.2.4 Provide and protect flows in the San Juan River consistent with flow recommendations.						
<i>C</i>	Task 2.2.4.1 Develop and implement mechanisms for protecting water required to meet flow recommendations.	1999	2023	BOR	Ongoing	BOR actively coordinated with the appropriate parties to achieve the Program’s second goal of “proceeding with water development in the Basin in compliance with federal and state laws, interstate compacts, Supreme Court decrees, and federal trust responsibilities to the tribes.”
Action 2.2.5 Review and evaluate San Juan River stream flow in light of hydrology variability.						
<i>H</i>	Task 2.2.5.1 Conduct a comprehensive analysis of hydrologic variability in the San Juan River.	2014	2017	BOR, FWS	Pending	BOR completed Colorado River Basin Water Supply and Demand Study in 2012. This study includes the SJR Basin.
<i>H</i>	Task 2.2.5.2 Evaluate the possible and most probable impacts of hydrologic variability on future water availability.	2014	2017	BOR, FWS	Pending	Will occur during the flow recommendation revision in 2014. Gen3 of the San Juan Basin Hydrology Model will have the capability to evaluate various hydrologic scenarios.
<i>H</i>	Task 2.2.5.3 Evaluate ability of the river to meet the functions provided by the flow recommendations during extended periods of drought.	2014	2017	BOR, FWS, BC	Pending	See above.
<i>C</i>	Task 2.2.5.4 Develop contingency strategies to meet the functions provided by flow recommendations during extended periods of droughts.	2014	2017	BOR, FWS, BC	Pending	See above.
Action 2.2.6 Evaluate and implement habitat restoration strategies to augment the function of river flow to create and maintain suitable habitat.						
<i>C</i>	Task 2.2.6.1 Use data and information gathered from habitat assessments as the foundation for identifying and evaluating the need to implement other recovery actions, including but not limited to, habitat modification (flow or mechanically induced) and population augmentation.	1999	2023	FWS, BC	Ongoing	Flow recommendations were implemented and evaluated using the standardized methodology that guides the Program’s annual and long-term monitoring activities (SJRRIP 2012).
<i>H</i>	Task 2.2.6.2 Evaluate construction of backwater habitats to serve as low-velocity nursery habitat if lack of backwater habitat is found to be limiting recovery.	2011	2015	BOR, PO, BC, NN, TNC	Ongoing	TNC’s current and future habitat restoration sites are being monitored for fish presence and their functionality to serve as low-velocity nursery habitat.
<i>H</i>	Task 2.2.6.3 Evaluate selective nonnative vegetation removal in conjunction with high flow conditions for habitat creation and maintenance.	2013	2015	BOR, BC, FWS, NN	Ongoing	This task will be undertaken following the retrospective habitat analysis under Task 2.1.1.1.

P	Tasks	Start Date	End Date	Who	Category	Status of Activity (focus on previous year)
M	Task 2.2.6.4 Evaluate large-scale nonnative vegetation control, as feasible and necessary.	2013	2015	BOR, BC, FWS, NN	Ongoing	Same as above.
H	Task 2.2.6.5 Evaluate non-flow alternatives that would work in conjunction with flows to meet the functions provided by flow recommendations.	2011	2015	BOR, FWS, BC	Ongoing	The Program is working on this task through development of SJBHM Gen III and TNC's Conservation/Habitat Planning Project
H	Task 2.2.6.6 Develop and implement a plan for feasible habitat restoration strategies and implement such plan as funding becomes available.	2013	2015	BOR, BC, FWS, NN	Pending	This will likely be a topic for a workshop in 2015 once we see how the TNC work performs, the retrospective analysis is completed, and the flow revision workshop is completed.
Goal 2.3—Provide Increased Range to Support Recovery of CPM and RBS Populations.						
Action 2.3.1 Provide and maintain fish passage at diversion structures and other barriers to fish passage						
C	Task 2.3.1.3 Provide and maintain fish passage at the Hogback Diversion.	2002	2023	BIA, NN	Ongoing	Passive fish passage at Hogback Diversion was completed in 2002.
C	Task 2.3.1.4 Provide and maintain fish passage at the Public Service Company of New Mexico (PNM) Weir.	2003	2023	FWS, NN	Ongoing	Program provides long-term funding for this project via SOW 13-15.
C	Task 2.3.1.5 Provide and maintain fish passage at the Arizona Public Service Company (APS) Weir.	2005	TBD	BOR, FWS	Pending	The need for fish passage at the APS Irrigation Diversion structure was identified in 2005 by Stamp et al. A fish passage at APS weir is being considered as part of Navajo-Gallup Water Supply project.
C	Task 2.3.1.6 Evaluate fish passage at the Fruitland Diversion.	2005	TBD	BOR, NN	TBD	Stamp et al. (2005) concluded a fish passage was not needed at Fruitland irrigation diversion structure, at that time, but recommended that it be re-evaluated after maintenance work is performed to confirm that the height or composition of the dam is not altered relative to the conditions documented in the study.
H	Task 2.3.1.7 Evaluate strategies for providing passage of native and endangered fish from Lake Powell around the waterfall into the San Juan River.	TBD	TBD	FWS, BOR, BC	TBD	The need for a fish passage at the waterfall has identified by the BC but no formal evaluation has been initiated.
Action 2.3.2 Minimize fish entrainment at diversion structures.						
C	Task 2.3.2.1 Identify and evaluate diversions with potential endangered fish entrainment in the San Juan River.	1999	2023	BOR, FWS, BC	Ongoing	No specific monitoring/studies are currently being conducted to evaluate entrainment.
C	Task 2.3.2.2 Design and construct a fish deflection weir at the Hogback Diversion.	2005	2013	BOR, BC, PO, FWS, NN	Ongoing	A fish deflection weir at Hogback Diversion will be completed in FY2013.
C	Task 2.3.3.3 Evaluate the need for and construct, if appropriate, a fish screen or deflection weir at the Arizona Public Service Company (APS) Weir.	TBD	TBD	BOR, BC, PO, FWS	Pending	
C	Task 2.3.2.4 Evaluate the need for and construct, if appropriate, a fish screen or deflection weir at the Fruitland Canal.	TBD	TBD	BOR, BC, PO, FWS	Pending	19 Colorado pikeminnow were found in the Fruitland irrigation canal in 2005 (Renfro et al. 2006). They indicated entrainment of stock fishes in the smaller canals could most easily be averted by timing stocking efforts to occur after the cessation of diversion activities.

P	Tasks	Start Date	End Date	Who	Category	Status of Activity (focus on previous year)
C	Task 2.3.2.5 Evaluate the need for and construct, if appropriate, a fish screen or deflection weir at the Jewett Valley Ditch.	TBD	TBD	BOR, FWS	Pending	No endangered fish were collected in this canal by Renfro et al. (2006) during surveys in 2005. See above.
C	Task 2.3.2.7 Evaluate the need for and construct, if appropriate, a fish screen or deflection weir at the Farmer's Mutual Ditch.	TBD	TBD	BOR, BC, PO, FWS	Pending	No endangered fish were collected in this by Renfro et al. (2006) during surveys in 2005. See above.
C	Task 2.3.2.6 Evaluate the need for and construct, if appropriate, a fish screen or deflection weir at the San Juan Generating Station.	TBD	TBD	BOR, BC, PO, FWS	Pending	
Goal 2.4—Provide Suitable Water Quality to Support Recovery of CPM and RBS Populations.						
Action 2.4.1 Describe water quality and identify potential problems to native and endangered fish.						
C	Task 2.4.1.1 Evaluate water quality of the San Juan River Basin, in coordination with other agencies, and identify potential effects to native and endangered fish.	1999	2023	FWS, BOR, BC	Ongoing	FWS is coordinating with other agencies; strategies for research and monitoring are being developed.
C	Task 2.4.1.2 Compile, evaluate, and synthesize historic water quality information on the San Juan River to identify water quality parameters that may be detrimental to native and endangered fish species (e.g., mercury, selenium, polycyclic aromatic hydrocarbons [PAHs]).	1994	2023	FWS, BOR, BC	Ongoing	See above
C	Task 2.4.1.3 Evaluate water quality as potential limiting factors.	1994	2023	FWS	Ongoing	See above.
Action 2.4.2 Remediate Water Quality Problems						
C	Task 2.4.2.1 Develop and implement a comprehensive contaminants monitoring plan to identify water quality threats to the endangered species.	2010	TBD	FWS	Pending	The FWS is working with other agencies to develop a basin-wide strategy to accomplish this task.
C	Task 2.4.2.2 Identify effects of contaminants on recovery of endangered fish.	2010	2023	FWS, BC	Ongoing	See above.
C	Task 2.4.2.3 Provide assistance in developing recommended water quality criteria for problematic contaminants for consideration by state and federal water quality regulatory agencies when those agencies adopt enforceable water quality standards.	2010	TBD	FWS	Ongoing	See above.
Action 2.4.3 Minimize the risk of hazardous-materials spills in critical habitat.						
C	Task 2.4.3.1 Identify and remediate potential sources of hazardous materials to areas of designated critical habitat (e.g., oil pipelines, riverside retention ponds).	2012	TBD	FWS, TNC	Pending	First step: TNC will complete its identification of potential hazardous material threats in 2013 (SOW 09-16). Second step: Develop plan for remediating potential hazardous materials spills (includes Tasks 2.4.3.2-2.4.3.6).

P	Tasks	Start Date	End Date	Who	Category	Status of Activity (focus on previous year)
C	Task 2.4.3.2 Review and recommend modifications to state and federal hazardous-materials spills emergency-response plans to ensure adequate protection for razorback sucker and Colorado pikeminnow populations from hazardous-materials spills, including prevention and quick response to hazardous-materials spills.	TBD	TBD	FWS, PO	Ongoing	See above
C	Task 2.4.3.3 Implement State and Federal emergency-response plans that contain the necessary preventive measures for hazardous-materials spill.	TBD	TBD	FWS, PO	Ongoing	Same as above.
C	Task 2.4.3.4 Identify the locations of all petroleum-product pipelines within the 100-year floodplain of critical habitat.	TBD	TBD	FWS, PO	Ongoing	Same as above.
C	Task 2.4.3.5 Assess the need for and install emergency shut-off valves on problematic petroleum-product pipelines within the 100-year floodplain of critical habitat to minimize the potential of spills.	TBD	TBD	FWS, PO	Ongoing	Same as above.
C	Task 2.4.3.6 Develop Best Management Practices for heavy equipment use within the 100 year floodplain.	TBD	TBD	FWS, PO	Ongoing	Same as above.

Table A3. Element 3—Management of Nonnative Species.

<i>P</i>	Tasks	Start Date	End Date	Who	Category	Status of Activity (focus on previous year)
Goal 3.1—Control Problematic Nonnative Fishes.						
Action 3.1.1 Develop, implement, and evaluate the most effective strategies for reducing problematic nonnative fish.						
<i>C</i>	Task 3.1.1.1 Mechanically remove nonnative fish to achieve objectives.	2008	2023	NMFWCO, UDWR	Annually	Nonnative fish removal has been ongoing, riverwide, since 1996. Intensive nonnative fish removal from RM 166.6 to 159 began in 2001 and continued through 2012. In 2012, a total of 2 trips were conducted in this section resulting in 301 channel catfish and 18 common carp being removed. Both channel catfish and common carp catch rates have declined over time. Intensive nonnative fish removal from RM 158.6 to 147.9 began in 2003 and continued through 2012. A total of three trips were conducted in this section in 2012 resulting in 1,000 channel catfish and 39 common carp being removed. Similar to the upstream removal section, both channel catfish and common carp catch rates have declined over time. Intensive nonnative fish removal from RM 147.9 to 53 began on a limited basis in 2006 and effort was increased beginning in 2008 and continued through 2012. A total of four trips, eight electrofishing passes, to remove nonnative fishes were completed in this section in 2002 resulting in 41,396 channel catfish and 133 common carp being removed. Catch rates from common carp continue to decline over time. Catch rates for channel catfish have increased in section since 2010 and are primarily driven by the catch of juvenile (<300mm TL) channel catfish. Lincoln-Peterson population estimates were calculated for channel catfish in this section resulting in a point estimate for juvenile fish (200-299mm TL) of 73,164 fish and a point estimate for adult fish (→300mm TL) of 19,409 (SOW 13-17 Upper and 13-18 Lower).
<i>C</i>	Task 3.1.1.2 Remove nonnative fish at selective fish passage structures.	2003	2023	NN, FWS	Annually	Nonnative fish are removed at PNM selective fish passage structure (see Task 2.3.1.4).
<i>H</i>	Task 3.1.1.3 Remove nonnative fish during all Program research and monitoring activities.	1999	2023	P.I.s	Ongoing	This is a SOP for the Program but no specific reporting requirements are in place. “Adult Monitoring” reports numbers of nonnative removed annually by that study. It provides a yearly snapshot of the relative number of nonnative fish in the SJR in relation to both T&E and common, sympatric large-bodied natives. It also reports the location (by age-class & 10-RM section) of channel catfish in the SJR to help inform the best locations for performing nonnative fish removal in the subsequent year.
<i>C</i>	Task 3.1.1.4 Conduct annual review of success nonnative fish control strategy.	1999	2023	FWS, UDWR, BC	Annually	Success of riverwide nonnative fish removal is reviewed annually by P.I.’s and BC (SOW 13-17 Upper and 13-18 Lower). See above.

<i>P</i>	Tasks	Start Date	End Date	Who	Category	Status of Activity (focus on previous year)
<i>C</i>	Task 3.1.1.5 Organize and conduct workshops, as necessary, to develop a comprehensive non-native species management plan, including measurable river wide objective to determine effects of removal effort on native and nonnative fishes.	2012	2013	NMFWCO, BC, PO	In progress	The BC held a workshop in 2010 to evaluate the non-native fish control program. Data and information from the workshop and annual nonnative fish removal is being used to develop a comprehensive non-native species management plan for the Program.
<i>H</i>	Task 3.1.1.6 Establish target criteria for reduction of problematic nonnative fish species to estimate time, effort, and cost for controlling nonnative fishes.	2012	2013	BC, FWS	Ongoing	See above.
<i>H</i>	Task 3.1.1.7 Evaluate and implement effective alternative nonnative fish reduction methods.	2012	2023	FWS, BC	Ongoing	See above.
Action 3.1.2 Establish and evaluate strategies for handling removed nonnative fish in collaboration with state and tribal agencies.						
<i>M</i>	Task 3.1.2.1 Evaluate and revise, as necessary, translocation strategy for channel catfish removed from the San Juan River.	2013	2014	FWS	Ongoing	The feasibility of translocating channel catfish to closed impoundments within the Basin needs to be evaluated every three (3) years. Channel catfish are no longer translocated, in part, due to several reasons including: (1) cost/benefit of translocation in relation to unpredictability of catch among trips; (2) fish health concerns, specifically the accumulation of mercury in older channel catfish; and (3) fish importation concerns between the States of Utah and New Mexico. Channel catfish have not been translocated since 2006 and an evaluation of the cost/benefit of this activity should be completed in 2014.
<i>M</i>	Task 3.1.2.2 Implement standardized fish health analysis for translocated channel catfish to avoid transfer of harmful pathogens.			FWS	As needed	Standardized fish health testing should be implemented if the translocation of channel catfish is reinitiated.
<i>H</i>	Task 3.1.2.3 Develop, evaluate, and implement standard procedures for disposal of fish that cannot be translocated.	2013	2014	FWS	Ongoing	Standard procedures have not been developed, to date, but should be included in a comprehensive nonnative fish management plan. Current disposal is to bury, when feasible, all nonnative fishes removed from the San Juan River.
Goal 3.2—Prevent introduction and establishment of other nonnative invasive species.						
Action 3.2.1 Ensure that sport fishing regulations and enforcement are consistent with endangered fish recovery.						
<i>M</i>	Task 3.2.1.1 Review sport fishing regulations and revise, as necessary, to ensure consistency with endangered fish recovery.	1999	2023	States, NN, PO,BC	Ongoing	See Tasks 3.2.2.1 and 3.2.2.2.
<i>M</i>	Task 3.2.1.2 Collaborate with state and tribal agencies to enforce fishing regulations.	1999	2023	States, NN, PO,BC	Ongoing	See Tasks 3.2.2.1 and 3.2.2.2.
Action 3.2.2 Develop and implement policies and agreements among stakeholders on nonnative game fish management to prevent introduction of invasive species						
<i>C</i>	Task 3.2.2.1 Develop and implement a sport fish stocking policy among the states and tribes.	2009	2013	States, NN, PO,BC	In Progress	A draft sport fish stocking policy for the San Juan River Basin has been developed and needs to be signed by the States of New Mexico, Utah, Colorado, and the Tribes.
<i>H</i>	Task 3.2.2.2 Execute agreements among the states and tribes to prevent the spread of nonnative invasive species.	2009	2013	States, NN, PO,BC	In Progress	See above.

<i>P</i>	Tasks	Start Date	End Date	Who	Category	Status of Activity (focus on previous year)
Action 3.2.3 Identify potential invasive nonnative species and control their introduction and escapement into the main river, floodplain, and tributaries.						
<i>L</i>	Task 3.2.3.1 Consolidate all information for a comprehensive report and risk assessment of waterfall inundation and associated immigration of nonnative fish from Lake Powell including options and recommendations for potential management actions.	TBD	TBD	PO, BC	On Hold	Information is being collected. No management actions are being proposed at this time. See Task 2.3.1.7
<i>C</i>	Task 3.2.3.2 Develop a plan to control non-native fish entering the SJR from Lake Powell and be prepared to implement when the lake refills.	TBD	TBD	PO, BC	As needed	If a barrier/passage is determined to be necessary, a plan will be developed. See Task 2.3.1.7
<i>H</i>	Task 3.2.3.3 Identify major sources of nonnative fish from tributaries and off-channel features to minimize reinvasion of riverine habitats by problematic species.	TBD	2023	BC	Ongoing	This will be part of a comprehensive non-native species management plan.
<i>C</i>	Task 3.2.3.4 Implement measures to reduce escapement of nonnative fish from tributaries and off-channel features, as necessary.	TBD	2023	PO, BOR, FWS	As needed	No measures are being implemented, at this time, to reduce escapement of nonnative fish from tributaries and off-channel features. The Program is working with BOR to find ways to prevent potential escapement of nonative fish from Lake Nighthorse on the Animas River.
<i>H</i>	Task 3.2.3.5 Coordinate with other programs, agencies, and activities to track occurrences of nonnative species in the San Juan River Basin and, if a potential invasive species problem is identified, develop and implement preventive actions as appropriate.	1999	2023	PO, BC, States	Ongoing	

Table A4. Element 4— Monitoring and Evaluation of Fish and Habitat in Support of Recovery Actions.

<i>P</i>	Tasks	Start Date	End Date	Who	Category	Status of Activity (focus on previous year)
Goal 4.1—Monitor Fish Populations of the San Juan River.						
Action 4.1.1 Develop a standardized monitoring program for fish.						
<i>M</i>	Task 4.1.1.1 Develop and revise, as needed, a Standardized Fish Monitoring Plan to assess the presence, status, and trends of Colorado pikeminnow, razorback sucker, and fish community.	2000	2023	PO, BC, FWS, NMDGF, UDWR	Ongoing	The Program's Monitoring Plan And Protocols (Feb 2012) are being used to implement standardized fish monitoring.
<i>H</i>	Task 4.1.1.2 Analyze and evaluate monitoring data and produce Annual Fish Monitoring Reports to ensure that the best sampling design and strategies are employed.	2000	2023	PO, BC, P.I.'s	Annually	Annual reports are posted on the SJRRIP website each year: http://www.fws.gov/southwest/sjrip/index.cfm
<i>H</i>	Task 4.1.1.3 Organize and conduct Monitoring Plan Workshops, as necessary, to coordinate sampling design, data collection, and desired precision and detection levels for detecting responses.	2000	2023	PO, BC	As needed	Monitoring workshops were held in 2009. See 4.1.1.1.
Action 4.1.2 Implement a Standardized Monitoring Plan to track the presence, status and trends of endangered fish populations.						
<i>H</i>	Task 4.1.2.1 Conduct larval fish sampling to determine if reproduction is occurring, locate spawning and nursery areas, and to gauge the extent of annual reproduction.	1998	2023	P.I.s	Annually	Larval RBS have been documented in the San Juan River for 15 consecutive years. In 2012, 1,778 age-0 RBS were collected. Since the project's inception there has been an increasing trend in catch of larval RBS, an increase in upstream distribution of larvae captured, and during the last three survey years there has been no significant difference in catch between the five reaches. No larval CPM were captured during the 2012 survey, however reproduction has been documented in five of nine years surveyed since 2004 (SOW 13-21).
<i>H</i>	Task 4.1.2.2 Conduct juvenile and small-bodied fish sampling to determine if young fish are surviving and recruiting and the areas and habitat used for rearing.	1998	2023	P.I.s	Annually	In FY2012, NMDGF conducted surveys of small bodied fishes on the San Juan River in Reaches 3-6. This sampling was conducted during two trips: Sept. 10-14 and 19-26. The Sept. 10-14 trip included two additional days of sampling above the Animas River confluence. Experimental sampling using two 30' seines was conducted in the study area. TNC's six restored secondary channels and one control site were sampled for small bodied fishes. Results of these data will be reported to the Recovery Program 2013 (SOW 13-20).

P	Tasks	Start Date	End Date	Who	Category	Status of Activity (focus on previous year)
M	Task 4.1.2.3 Conduct adult fish sampling to estimate densities of fish (CPUE) and estimates of population size (mark-recapture estimates).	1998	2023	P.I.s	Annually	<p>Adult Monitoring was conducted RM 195-77 in 2012 (full river to be sampled again in 2015). Scaled CPUE for both RBS and CPM in the SJR 1+ overwinter periods showed a significantly increasing trend over time (2003-2012). Adult CPM were collected for the 3rd year in a row in 2012, showing that Adult Monitoring is able to detect their presence if these fish are in the river. To determine when the Program should switch to riverwide population estimates, Adult Monitoring indicates that we are getting close with the number of adult RBS (we are actually probably there for adult RBS numbers-wise) and CPM between 300-399 mm TL being seen in the river. However, these fish are all (or almost all) the result of stocking efforts and widespread recruitment of wild-produced RBS and CPM is still lacking. In 2013, an adult RBS was collected that had been in the river for 18 years post-stocking. Nonnative common carp have become very rare in our collections (likely due to nonnative fish removal efforts). However, nonnative channel catfish remain widespread, although their size-class has been shifted towards smaller fish (i.e., size-classes not yet recruited to the electrofishing gear). Despite the introduction of high numbers of stocked CPM (predators) and RBS (competitors) and repeated intensive electrofishing trips throughout the calendar year, populations of native flannelmouth sucker and bluehead sucker have not crashed, but remain common, widespread, and stable. In 2012, 13 native roundtail chub were collected. This native fish species is actually the rarest large-bodied native fish species in the SJR and Adult Monitoring has never collected more than two individuals of this species in any previous years' sampling (SOW 13-19).</p>
H	Task 4.1.2.4 Deposit, process, and secure SJR fish specimens, field notes, and associated data at an organized permanent repository.	1987	2023	P.I.s	Annually	UNM Div. of Fisheries Museum of Southwestern Biology provided this service for the Program (SOW 13-22).
H	Task 4.1.2.5 Collect scales from unmarked fish captured during monitoring and nonnative fish removal activities for future analyses.	2012	2013	P.I.s	Annually	Platania (ASIR) developed a SOP for collecting scales and a scale-collecting kit that was sent out to field crews in 2011 and 2012. Scales were collected from unmarked RBS during the Lake Powell RBS study, Adult Monitoring, and nonnative fish removal in 2012. Analysis of these samples is underway with results due in 2013 (SOW 13-21a).
Action 4.1.3 Collect data on the endangered fish and native and nonnative fish communities during other Program management activities, when possible						
H	Task 4.1.3.1 Collect data on the endangered fish and native fish community during nonnative fish control activities to aid in tracking the presence, status and trends of endangered fish populations.	1998	2023	FWS, BC, UDWR	Annually	<p>Work is conducted under the nonnative removal work by FWS (Region 2 and Region 6) and UDWR (SOW's 13-17 and 13-18). CPM and RBS have been collected during intensive nonnative fish removal projects since their initiation in 2001. In 2012, nonnative fish removal crews sampling from RM's 166.6 to 53 collected a total of 1,124 (1,071 unique) CPM and 2,029 (1,779 unique) RBS. Of the CPM, 25 adult fish (>450mm TL) were collected in 2012. The majority of RBS collected in 2012 had been in the river < 2 years; however, 12 fish were collected that have been in the river for >10 years including one fish that has been</p>

P	Tasks	Start Date	End Date	Who	Category	Status of Activity (focus on previous year)
						in the system for 16.5 years. All rare fish data are summarized in an Excel database and submitted to the Program Office for inclusion into the comprehensive rare fish database.
H	Task 4.1.3.2 Collect data on the endangered fish and native fish community during PNM selective fish passage operations to aid in tracking the presence, status and trends of endangered fish populations.	2003	2023	FWS, NN	Ongoing	Conducted by Navajo Nation under SOW 13-15 for operation of PNM fish passage. The passage was largely shut-down during most of 2012 due primarily to contracting/staffing issues.
Action 4.1.4 Obtain reliable population estimates of RBS and CPM.						
H	Task 4.1.4.1 Implement pilot mark-recapture population estimates to develop target criteria for full implementation of population estimates consistent with recovery goals requirements.	2009	2013	BC	Ongoing	In 2009 and 2010, population estimates for Colorado pikeminnow (age 2+) and razorback sucker (if they had been in the river for one over-winter period) were calculated using data collected during nonnative fish removal efforts from Shiprock, NM to Clay Hills, UT. Specific mark/recapture trips were not completed; however, estimates were generated using data collected via standard nonnative fish removal methodologies. To develop point estimates, data were used from a variety of sampling trips that were conducted within one month of each other. Estimates were not generated in 2011 but will be generated using data collected during 2012.
H	Task 4.1.4.2 Use mark-recapture population estimators, when feasible, and in conjunction with catch rate estimators, to provide reliable estimates of adults, subadults, survival, and recruitment consistent with recovery goals criteria to gauge recovery of CPM and RBS.	1998	TBD	FWS, BC, P.I.s	Ongoing	The Program is using mark-recapture data to do population estimates. While not mark-recapture population estimators, the work done through Adult Monitoring (which is a single-pass effort) helps get at this. See 4.1.2.3.
	Task 4.1.4.3 Analyze mark-recapture data with methods used by Bestgen (2009) to estimate survival rates of razorback sucker.	2009	TBD	PO, BC	Ongoing	These analyses will be repeated every 3-5 years.
H	Task 4.1.4.4 Conduct Population Estimation Workshops, as necessary, to evaluate population estimators used in other systems to identify the most reliable and suitable estimator(s) for Colorado pikeminnow and razorback sucker.	1999	2023	PO, BC	As needed	No workshops are planned at this time.
H	Task 4.1.4.5 Procure adequate numbers of PIT tags for marking native and endangered fish.	1998	2023	BOR	Ongoing	PIT tags were procured through the BOR contract (SOW 13-27). FWS-CRFP in Grand Junction distributed PIT tags to Dexter NFH, Uvalde NFH, and field researchers in 2012.
Action 4.1.5 Evaluate the risk of hybridization among sucker species.						
M	Task 4.1.5.1 Quantify the extent of hybridization among native suckers to determine if stocking large numbers of hatchery razorback suckers into the San Juan River will reduce genetic diversity and viability of razorback sucker and/or flannelmouth sucker.	2002	TBD	BC	Ongoing	A reassessment should be conducted in 2013 or 2014.

<i>P</i>	Tasks	Start Date	End Date	Who	Category	Status of Activity (focus on previous year)
<i>M</i>	Task 4.1.5.2 Quantify the extent of hybridization between native suckers with nonnative white suckers to determine if hybridization is reducing genetic diversity and viability of native suckers (i.e., razorback sucker, flannelmouth sucker, bluehead sucker).	2002	TBD	BC	Ongoing	Observational surveys are conducted. Hybridization between native suckers and nonnative white suckers is present but the rate of hybridization is relatively low and appears to be mostly limited to the upper sections of the river around Farmington, NM.
<i>M</i>	Task 4.1.5.3 Identify and implement necessary actions to minimize hybridization among native suckers and nonnative suckers.	TBD	TBD	BC	As needed	At present, the risk appears to be minimal and no specific management actions are warranted. See Tasks 4.1.5.1 and 4.1.5.2.
Action 4.1.6. Ensure adequate protection from diseases and parasites.						
<i>C</i>	Task 4.1.6.1 Track health of fish in the San Juan River to ensure adequate protection from diseases and parasites.	1998	2023	PO, P.I.s	Ongoing	Ocular inspections of general fish health and condition were conducted during fish handling and capture activities on the San Juan River. Indications of poor health of endangered fishes were logged and reported.
<i>C</i>	Task 4.1.6.2 Investigate potential health problems, identify causes, and recommend corrective actions if any indications of poor health are of concern.	2012	2013	P.O., BC, P.I.s	As needed	In 2011, opercular deformities in larval RBS samples appeared to be potentially increasing. Past samples are being analyzed to detect historic trends under a new FY13 SOW (13-21b).
Goal 4.2—Monitor Habitat Use and Availability.						
Action 4.2.1 Develop a standardized monitoring program for habitat.						
<i>M</i>	Task 4.2.1.1 Develop and revise Standardized Habitat Monitoring Plan.	1999	2023	BC	Ongoing	A revised Monitoring Plan And Protocols was completed Feb 2012.
<i>M</i>	Task 4.2.1.2 Organize and conduct Habitat Monitoring and Mapping Workshops, as necessary, to refine and improve habitat evaluation methods.	1999	2023	PO, BC	As needed	A focused habitat monitoring workshop was held in January 2012.
Action 4.2.2 Implement a standardized monitoring program for habitat.						
	Task 4.2.2.1 Map habitat at different flows as described in the Standardized Habitat Monitoring Plan	1999	2023	P.I.s	Ongoing	Standardized Habitat protocols are being implemented (SOW 13-30).
<i>H</i>	Task 4.2.2.2 Monitor long-term habitat response of the river channel to flow recommendations.	1999	2023	BC	Ongoing	See above.
<i>C</i>	Task 4.2.2.3 Monitor water quality in the San Juan River (see Action 2.4.1.).	1999	2023	FWS, BIA, BOR	Ongoing	The Program monitors water temperature continually at 8 locations (SOW 13-30), but no longer routinely conducts water quality sampling.
<i>H</i>	Task 4.2.2.4 Monitor stream flows	1999	2023	USGS, P.I.s	Annually	USGS streamflow gaging stations on the SJR are providing flow data (SOW 13-14).

P	Tasks	Start Date	End Date	Who	Category	Status of Activity (focus on previous year)
C	Task 4.2.2.5 Monitor water temperature	1999	2023	MEC, ERI	Annually	The Program monitored water temperature continually at 8 locations (SOW 13-30) and at 3 locations during larval fish sampling (SOW 13-21). In 2012, water temperatures were monitored at Navajo Dam, Archuleta, Farmington, Shiprock, Four Corners and Bluff. Tributaries were monitored at: Animas River at Farmington, McElmo Creek at the mouth. A new location was added in the San Juan River near CR550 upstream of Farmington. Recommendations for 2013 were to discontinue the monitoring at Navajo Dam since water temperature is monitored at Archuleta approximately 4 miles downstream.
H	Task 4.2.2.6 Obtain river videography	1999	2023	P.I.s	Annually	Habitat imagery was obtained at low flow in summer (SOW 13-25).
Action 4.2.3 Identify and refine habitat/fish relationships.						
H	Task 4.2.3.1 Quantify attributes of habitats important to each life stage of endangered fish.	2010	2023	FWS, BC	Ongoing	The BC reviewed data collected, to date, during annual researchers meetings to gain additional insight into habitat/fish relations.
H	Task 4.2.3.2 Determine if a habitat/fish relationship can be defined, the probability of success, the level of data needed to accomplish this, and the cost of collecting the data.	1999	2023	FWS, BC	Ongoing	See Task 4.2.3.1 above.
H	Task 4.2.3.3 Identify principal river reaches and habitats used by various life-stages of endangered fish.	1999	2023	FWS, BC	Ongoing	See Task 4.2.3.1 above.
H	Task 4.2.3.4 Relate geo-referenced fish capture data to habitat data.	1999		P.I.s, PO	Ongoing	P.I.s recorded GPS coordinates for all captures and recaptures during monitoring and nonnative fish removal activities. See above.
Goal 4.3— Integrate And Synthesize Monitoring Data And Information To Evaluate Fish Community And Ecosystem Responses To Recovery Actions.						
Action 4.3.1 Describe life history parameters of wild CPM and RBS.						
C	Task 4.3.1.1 Document and quantify reproduction, survival, and recruitment.	1992	2023	FWS, BC	Ongoing	This task was addressed by Program scientists and the BC through the annual review of fish monitoring data collected.
Action 4.3.2 Develop fish community and ecosystem response strategies						
H	Task 4.3.2.1 Develop a centralized database that incorporates all data from standardized monitoring and integrate into the Program database.	2007	2023	PO, BC	Ongoing	Efforts to update and maintain databases of the SJRRIP's standardized monitoring activities are in various stages of completion. Data from the adult and small-bodied monitoring projects are updated through 2012 in independent, internally consistent databases. Efforts to produce the same type of internally consistent database for the larval monitoring project are on-going. Temperature data through 2012 is currently in-hand but is yet to be integrated with earlier temperature datasets. All habitat data apart from that currently being processed is in-hand at the Program Office (SOW13-29). See Tasks 1.2.1.1 and 5.2.1.1.

<i>P</i>	Tasks	Start Date	End Date	Who	Category	Status of Activity (focus on previous year)
<i>H</i>	Task 4.3.2.2 Use previous and current data collected during ongoing investigations to characterize dynamics of native fishes and their response to management activities intended to improve status of listed species.	1992	2023	PO, UNM, P.I.s., BC	Ongoing	<p>Efforts are on-going to investigate dynamics of native fish response to SJRIP management activities. The “2012 Integrated PIT tag database summary of CPM and RBS in the San Juan River” will be completed per the timeline detailed in the SJRIP’s Annual Cycle (SOW13-28). Coordination with Dr. Franssen is on-going to investigate and integrate the entirety of the SJRIP’s database in order to produce studies and publications relevant to the adaptive management of native fish species in the San Juan River Basin (SOW13-29).</p> <p>In 2012, five projects were outlined for data integration and synthesis. 1) Effects of nonnative fish removal on native fishes. 2) Predicting CPM spatial abundances using habitat, large-bodied and small-bodied data. 3) Investigate the potential to use CPM PIT tag database to perform survival analysis in relation to flows, temperatures, stocking, and nonnative fish removal. 4) Examine large-bodied dataset for spatial and temporal trends in large-bodied fishes. 5) Complete synthesis of entire Program to date, describing history and magnitude of all management actions to date (SOW13-28).</p>
<i>M</i>	Task 4.3.2.3 Update SJR population model and use with other existing data to evaluate fish community response to recovery actions.	2006	2023	PO, BC	As needed	The San Juan River population model developed by Miller and LaMarra (2006) is being updated to assist in evaluating possible responses by fish species to management actions. The updated model should be operational in 2013.
Action 4.3.3 Identify and implement appropriate monitoring and research strategies to evaluate ecosystem response						
<i>H</i>	Task 4.3.3.1 Develop and implement an integrated fish and habitat monitoring plan that includes an annual process for assessing and modifying monitoring activities so that current status of native and endangered fish populations and habitat can be assessed and progress toward recovery can be determined.	1999	2023	PO, BC	Ongoing	See Tasks 4.3.1.1, 4.3.2.2 and 4.3.2.3.
Action 4.3.4 Use data from monitoring and management actions and research information to evaluate and modify recovery activities, as necessary, to ensure progress toward recovery.						
<i>C</i>	Task 4.3.4.1 Identify, describe, and implement strategies for improving long-term survival and recruitment of razorback sucker and Colorado pikeminnow including but not limited to nonnative fish removal, enhancing habitat and food resources, enhancing genetic diversity and viability, and mitigating barriers to range fragmentation.	1999	2023	PO, BC	Ongoing	Program is using adaptive management strategies to accomplish this task. See Tasks 4.3.1.1, 4.3.2.2, and 4.3.2.3.
<i>H</i>	Task 4.3.4.2 Use data and information gathered from fish surveys, hatchery augmentation, and survival studies to describe best strategies for establishing wild populations of endangered fish and restoring the native fish community.	1999	2023	PO, BC	Ongoing	Information was assimilated and evaluated to assess stocking success and establishment of wild populations of CPM and RBS. See Tasks 4.3.1.1, 4.3.2.2, and 4.3.2.3.

<i>P</i>	Tasks	Start Date	End Date	Who	Category	Status of Activity (focus on previous year)
<i>H</i>	Task 4.3.4.3 Use data and information gathered from nonnative fish efforts to evaluate effects of nonnative fish control on distribution, abundance, and demographics (e.g., fish size, age, sexual maturity) of the endangered fish populations, the native fish community, and nonnative fish populations.	2008	2023	FWS, BC	Ongoing	The BC held a workshop in 2010 to evaluate the non-native fish control program and made adjustments to the nonnative fish control program. Information was assimilated and evaluated to accomplish this task. See Tasks 4.3.1.1, 4.3.2.2, and 4.3.2.3.
Goal 4.4— Identify and Conduct Research and Monitoring in Support of Recovery Actions						
Action 4.4.1 Annually identify potential project/activities/questions/information needs (ongoing list)						
<i>H</i>	Task 4.4.1.1 Annually, following review of the previous year’s findings and data integration, identify and prioritize new projects, activities, questions, and information needs to be addressed in future work plans.	2000	2023	BC, FWS, CC, PO	Ongoing	The following information needs were identified: <ul style="list-style-type: none"> • Radiotelemetry Study • Tributary Sampling • Conduct Inventory of all potential problematic reservoirs (i.e., potential sources of nonnative species) • Determine how to distinguish stocked fish from naturally produced fish • Enhanced/expanded larval studies • Hg and Se effects work • Evaluate entrainment losses at diversions
Action 4.4.2 Implement project/activities as necessary to obtain needed information						
<i>H</i>	Task 4.4.2.1 Conduct fish studies in the SJR Arm of Lake Powell as needed to assess presence/absence of SJR endangered fish populations	2011	2023	P.I.s, FWS, PO, BC	Ongoing	Final results of the 2011-2012 Lake Powell initial work will be available in 2013 (<i>SOWs 11-28 and 12-28</i>). A SOW detailing work to be performed in the Colorado River arm of Lake Powell in 2013 and 2014 has been developed and submitted for funding (funding to come from outside of the Program). A follow-up 4-year work plan is being developed to begin in 2015. Outside funding opportunities are being identified and pursued.
	Task 4.4.2.2 Investigate and install passive PIT tag detectors in the river to track fish presence/absence and movement	2012	2013	BOR, FWS, BC, PO	Ongoing	Three sites were identified for installation of a Passive PIT tag detector (PNM Diversion, Hogback Fish Weir, and the river at Medicine Hat). Installation will be completed in 2013. The PO will be responsible for data handling and storage.

Table A5. Element 5.— Program Coordination and Assessment of Progress toward Recovery.

<i>P</i>	Tasks	Start Date	End Date	Who	Category	Status of Activity (focus on previous year)
Goal 5.1—Facilitate Program Planning and Management.						
Action 5.1.1 Provide Ongoing Program Management.						
<i>H</i>	Task 5.1.1.1 Coordinate and schedule meetings and activities of the Coordination Committee and the technical committees, as necessary.	1992	2023	PO	As Needed	In 2012, the Program Office organized 4 CC meetings/conference calls, 6 BC meetings/conference calls, the Annual Program Meeting, a Habitat Monitoring Workshop, and 2 Hydrology Baseline Workgroup meetings.
<i>H</i>	Task 5.1.1.2 Annually review and update the Long-Range Plan to reflect new information, new projects and Program progress.	1995	2023	PO, BC, CC	Annually	The 2012 LRP was approved by the CC July 2012.
<i>H</i>	Task 5.1.1.3 Convene annual Program coordination meetings to review the preceding year’s monitoring, recovery and research data; assess progress toward recovery; and provide recommendations to modify the Long-Range Plan.	1995	2023	PO, BOR	Annually	Program’s 2012 Annual Meeting was held on May 16, 2012.
<i>H</i>	Task 5.1.1.4 Develop list of prioritized actions and projects for the Annual Work Plan that most benefit recovery of the endangered fish populations.	1995	2023	BC, PO	Annually	2012 SOWs were provided by March 31, 2012. A draft Annual Work Plan with priority projects was provided to the committees in May 2012.
<i>H</i>	Task 5.1.1.5 Develop and issue Requests for Proposals (RFPs) and request Scopes of Work (SOWs) for projects that most benefit recovery of the endangered fish populations.	1995	2023	PO, BOR	Annually	See above.
<i>H</i>	Task 5.1.1.6 Assemble and review annual Scopes of Work to identify most suitable projects for funding and implementation.	1995	2023	PO, BOR	Annually	2013 Annual Workplan approved by the CC August 28, 2012.
Action 5.1.2 Oversee and Conduct Endangered Species Act Compliance.						
<i>H</i>	Task 5.1.2.1 Administer Program and review BOs consistent with the Program’s Principles.	1995	2023	PO	Ongoing	Annually conducted by the Program Office.
<i>H</i>	Task 5.1.2.2 Monitor and ensure implementation of Program actions identified as RPAs and RPMs in BOs.	1995	2023	PO	Ongoing	See above.
Goal 5.2— Ensure Integration and Synthesis of Information to Evaluate Program Progress Toward Recovery.						
Action 5.2.1 Synthesize and evaluate information from all studies for Program to evaluate progress toward recovery.						
<i>H</i>	Task 5.2.1.1 Establish and maintain a Program database of information collected under the various Program projects including all rare fish collections.	1995	2023	PO	Annually	Program Office maintained the Program’s database (SOW 13-29)
<i>H</i>	Task 5.2.1.2 Conduct annual Program reviews and develop annual reports that integrate monitoring and research data and results to track and assess yearly Program progress toward recovery.	1995	2023	PO, BC	Annually	2012 Final Reports posted on Programs website: http://www.fws.gov/southwest/sjrip/

<i>P</i>	Tasks	Start Date	End Date	Who	Category	Status of Activity (focus on previous year)
<i>H</i>	Task 5.2.1.3 Conduct a biennial comprehensive review and assessment of Program progress towards recovery (i.e., Sufficient Progress Report).	2012	2014	PO, CC, FWS	Every two years	A "Sufficient Progress" Report was completed in 2010. A draft "Sufficient Progress" Report was completed and reviewed by the CC in 2012. Will be through FWS signatory process in early 2013.
Action 5.2.2 Ensure new information is identified and developed, as necessary to achieve Program goals and Assess Progress Toward Recovery.						
<i>C</i>	Task 5.2.2.1 Coordinate and oversee development of revisions to the SJRB Hydrology Model and the Program's flow recommendations	2008	2014	PO, BOR	In progress	Hydrology Model Generation III will be completed in 2013; flow recommendations revisions will begin in 2013-2014.
<i>C</i>	Task 5.2.2.2 Develop positive population response criteria for the Colorado pikeminnow for 2012-2016 to meet recovery demographic criteria for downlisting and delisting specified in recovery goals/plans adopted by the Service.	2012	2013	FWS, PO, BC	In progress	As of 2011, the Program met only 2 of 5 CPM positive population response criteria for 2007-2011. The Service is in the process of evaluating past criteria and developing new criteria for the period 2012 and beyond.
<i>C</i>	Task 5.2.2.3 Develop positive population response criteria for the razorback sucker for 2012-2016 to meet recovery demographic criteria for downlisting and delisting specified in recovery goals/plans adopted by the Service.	2012	2013	FWS, PO, BC	In Progress	As of 2011, the Program met three of the four razorback sucker positive population response criteria for 2007-2011. The Service is in the process of evaluating past criteria and developing new criteria for the period 2012 and beyond.
<i>C</i>	Task 5.2.2.4 Identify and evaluate limiting factors and determine necessary research to identify actions that will minimize or remove these limiting factors	2002	TBD	FWS	Ongoing	See 2002 Recovery Goals for CPM and razorback sucker. The species recovery plans are being updated and limiting factor will be re-evaluated through that process.
<i>C</i>	Task 5.2.2.5 Use monitoring and research information to evaluate and use adaptive management strategies to modify recovery activities, as necessary, to ensure progress toward recovery.	2012	2023	FWS	Annually	Program activities were adjusted/modified based on current monitoring and research information.
Action 5.2.3 Ensure Scientific Integrity of Program Information and Coordination with other Associated Programs, Projects, and Studies.						
<i>H</i>	Task 5.2.3.1 Maintain a standardized process for peer review by qualified specialists in appropriate technical disciplines for significant Program science projects and reports.	1997	2023	PO, BOR	Annually	The Program Office maintained a standardized process for peer review (SOW 13-31).
<i>H</i>	Task 5.2.3.2 Coordinate with activities of the Upper Colorado River Endangered Fish Program and other related programs and promote participation by SJRRIP partners.	1992	2023	PO, BC	Annually	The Program Office coordinated closely with the UCR Recovery Program and other related programs in 2012.
Goal 5.3—Facilitate Contract and Funding Management.						
Action 5.3.1 Ensure appropriate and legal contract and funding practices.						
<i>C</i>	Task 5.3.1.1 Maintain and distribute annual base and capital funds allocated under the Annual Work Plan by each funding source.	1992	2023	BOR, PO	Annually	The Program Office worked closely with the Bureau of Reclamation in 2012 to maintain and distribute all annual base and capital funds allocated under the Annual Work Plan by each funding source (SOW 13-33)
<i>H</i>	Task 5.3.1.2 Administer Program contracts and provide an accounting of Program funds expended at the end of each federal fiscal year.	1992	2023	BOR, PO	Annually	Reclamation provided an accounting of Program funds (SOW 13-33).

P	Tasks	Start Date	End Date	Who	Category	Status of Activity (focus on previous year)
<i>H</i>	Task 5.3.1.3 Manage Capital Improvement Program to maintain records showing the distribution and expenditures of capital funds under the Annual Work Plan by each funding source, and provide an accounting of funds expended at the end of each federal fiscal year.	1992	2023	BOR, PO	Annually	Reclamation managed the Capital Improvement Program and worked with the Program Office to maintain those.

Table A6. Element 6.—Information and Education.

<i>P</i>	Tasks	Start Date	End Date	Who	Category	Status of Activity (focus on previous year)
Goal 6.1 Increase Public Awareness and Support for the Endangered Fishes and the Recovery Program.						
Action 6.1.1 Provide information to the public on the Recovery Program.						
<i>H</i>	Task 6.1.1.1 Provide information through news articles, press releases, radio and television ads, and other media in Farmington, Durango, Albuquerque, and others in the area to inform the public of Program activities.	1992	2023	PO	Ongoing	SOW 13-34
<i>H</i>	Task 6.1.1.2 Provide notification of meeting times, dates, locations, and draft agendas for committee meetings to interested parties 30 days in advance of the meeting.	1992	2023	PO	Ongoing	SOW 13-34
<i>H</i>	Task 6.1.1.3 Maintain a Recovery Program Website.	2000	2023	PO	Ongoing	http://www.fws.gov/southwest/sjrip/
<i>H</i>	Task 6.1.1.4 Develop SJRRIP brochure.	2012	2013	PO	Ongoing	
Action 6.1.2 Coordinate public outreach with Upper Basin Recovery Program.						
<i>H</i>	Task 6.1.2.1 Develop and maintain a formal outreach support agreement between the San Juan River Basin Recovery Implementation Program and the Upper Colorado River Endangered Fish Recovery Program.	1999	2023	PO	Annually	SOW 13-34
<i>H</i>	Task 6.1.2.2 Develop and exchange information and materials to incorporate into PowerPoint presentations, newsletters, Program highlights and Program displays.	1999	2023	PO	Ongoing	SOW 13-34
<i>H</i>	Task 6.1.2.3 Participate in selected outreach efforts at local, state, and regional water development conferences.	1999	2023	PO	Ongoing	SOW 13-34

Appendix B. Completed Long-Range Plan Tasks *(from 2009 LRP Elements 1-7)*

Tasks	Recovery Goals Priority	Primary Responsibility	Start Date	Completion Date	Description and Comments
Goal 1.1—Describe Biotic and Abiotic Baseline Conditions.					
Action 1.1.1 Determine the relative abundance and distribution of endangered fishes, as well as other native and nonnative fishes in the San Juan River Basin.					
Task 1.1.1.1 Conduct ichthyofaunal surveys of mainstem, tributary streams, and secondary channels to determine fish species associated with these habitats.	Medium (Completed)	FWS, NMGF, BC	1987	1997	Ichthyofaunal surveys were during 1987-1989 (Platania 1990) to determine the size of the remaining CPM population and to characterize the fish population of the San Juan River. Additional surveys were done during the 7-Year Research Program.
Task 1.1.1.2 Conduct radio telemetry investigations to help define species distributions, movements, spawning sites, and habitat use.	Medium (Completed)	FWS	1991	2000	Although this task was completed (Ryden 2000; Miller and Ptacek 2000), more radiotelemetry work may be necessary to better understand habitat use and movement of newly established populations of CPM and RBS.
Task 1.1.1.3 Monitor the distribution and abundance of wild fish populations in the San Juan River to document status and trends.	High (Completed)	BC	1991	1997	Results of the 7-Year Research Program were assimilated (Holden 2000) and strategies for research and monitoring were developed.
Action 1.1.2 Describe life history parameters of wild CPM and RBS.					
Task 1.1.2.2 Locate and describe areas of reproductive activity and nursery habitats to better understand species spawning needs.	High (Completed)	FWS, BC, NMGF	1991	1997	Reproduction should be documented from capture of ripe and gravid fish, drifting larvae, and age-0 fish. Wild adult CPM were radio-tracked during 1991-1997 (Ryden 2000) and in 1993-1994 to assess habitat use (Miller and Ptacek 2000). Results of the 7-Year Research Program were assimilated (Holden 2000) and strategies for research and monitoring were developed
Task 1.1.2.3 Describe and quantify habitats selected by various life stages of CPM and	High (Completed)	FWS, NMGF	1991	1997	Capture locations of RBS and CPM should be described and quantified and river flows

Tasks	Recovery Goals Priority	Primary Responsibility	Start Date	Completion Date	Description and Comments
RBS.					documented. Results of the 7-Year Research Program were assimilated (Holden 2000) and strategies for research and monitoring were developed
Action 1.1.3 Describe and evaluate flow, habitat, and other abiotic relationships.					
Task 1.1.3.1 Describe, model and evaluate different flow regimes.	High (Completed)	FWS, BOR	1995	1997	Requested releases have been evaluated for response of habitat (Pucherelli and Clark 1990; Pucherelli and Goettlicher 1992; Goettlicher and Pucherelli 1994; Bliesner and Lamarra 2002) and fish (Propst et al. 1999).
Task 1.1.3.2 Determine response of geomorphology and habitat to flow with the use of habitat mapping and river geomorphology.	High (Completed)	FWS, NMGF	1995	1997	Relationships have been developed between channel geomorphology, mesohabitats, and river flow to identify flows that maximize habitat of various life stages of RBS and CPM (Archer and Crowl 2000b; Archer et al. 2000; Bliesner and Lamarra 2000, 2007; Gido and Propst 1999; Lamarra 2004; Miller and Ptacek 2000). River reaches with simple, moderate, and complex channels have been mapped for geomorphic features and mesohabitats.
Action 1.1.4 Identify and evaluate limiting factors and determine necessary research to identify actions that will minimize or remove these limiting factors.					
Task 1.1.4.1 Compile, evaluate, and synthesize historic water quality information on the San Juan River to identify water quality parameters that may be detrimental to native and endangered fish species (e.g., mercury, selenium, polycyclic aromatic hydrocarbons [PAHs]).	Highest	BC, BOR	1991	1997	Based on data collection and evaluation during the 7-year research period, the BC concluded that water quality in the San Juan River was not a limiting factor to recovery of the endangered fishes or to restoration and maintenance of the native fish community. Years of monitoring and research have not clearly linked water contaminants and pollutants with adverse effects to the CPM and razorback sucker (Abell 1994). In a synoptic study of contaminants data from the 7-

Tasks	Recovery Goals Priority	Primary Responsibility	Start Date	Completion Date	Description and Comments
					year research period, Simpson and Lusk (1999) concluded harm from selenium as a contaminant issue for the razorback sucker.
Task 1.1.4.2 Determine and quantify mesohabitat types and channel forms used by native and endangered fish.	High (Completed)	FWS, NMGF	1991	1997	Primary habitats used by wild fish have been documented (Archer and Crowl 2000b; Archer et al. 2000; Bliesner and Lamarra 2000, 2007; Gido and Propst 1999; Lamarra 2004; Miller and Ptacek 2000).
Task 1.1.4.3 Evaluate effects of nonnative fish on native and endangered species and identify the most problematic nonnative species.	Highest (Completed)	FWS, NMGF	1996	1999	Initial evaluation of nonnative fish in the San Juan River has been completed (Brooks et al. 2000; Propst and Hobbes 2000).
Task 1.1.4.4 Estimate numbers of wild CPM and RBS in the San Juan River Basin and evaluate prospects for reestablishment of populations with and without hatchery augmentation.	High (Completed)	FWS, NMGF, BC	1991	1997	Numbers of wild CPM and RBS were found to be low in the San Juan River (Holden 2000).
Task 1.1.4.5 Survey health of fish in the San Juan River to ensure adequate protection from diseases and parasites.	Highest (Completed)	FWS	1998	2000	Fish health surveys were conducted on the San Juan River during 1992-1997 (Landye et al. 2000).
Action 1.1.5 Synthesize and integrate information to describe baseline conditions and to guide future actions.					
Task 1.1.5.1 Synthesize, integrate, and evaluate the 7-year research program.	High (Completed)	FWS, NMGF		2000	A 7-Year Research Program was conducted 1991-1997 (Holden 2000). This effort helped to provide baseline information for the ichthyofauna of the San Juan River. During this program effort, methods were sometimes modified to meet the exigencies of the San Juan River, to incorporate new information and technologies, and to improve efficiency and quality of data collected.
Goal 1.2—Develop New Information as Necessary.					
Action 1.2.3 Assemble information from nonnative fish capture information.					
Task 1.2.3.1 Use data and information	Highest (Initial	FWS, NMGF	2000	2005	A pilot study and ongoing investigations have

Tasks	Recovery Goals Priority	Primary Responsibility	Start Date	Completion Date	Description and Comments
gathered from nonnative fish efforts to describe best strategies for minimizing negative impacts to native and endangered fish species.	phase completed)				been conducted to implement and evaluate the best strategies for controlling nonnative fish. Ongoing evaluation is needed, including assessment of new technologies for controlling nonnative fishes.
Goal 2.1—Establish a Genetically and Demographically Viable, Self-Sustaining CPM Population.					
Action 2.1.1 Develop plans for rearing and stocking CPM.					
Task 2.1.1.1 Develop a genetics management plan to guide artificial propagation and ensure genetic diversity and viability of CPM.	Highest (Completed)	FWS, DNFH		2003	A Genetics Management Plan for RBS and CPM was developed in 2003 (Crist and Ryden 2003).
Task 2.1.1.2 Develop an augmentation plan for CPM to provide a strategy for producing, rearing, and stocking fish.	Highest (Completed)	FWS		2003	An Augmentation Plan for CPM was developed in 2003 (Ryden 2003).
Action 1.1.2 Produce, rear, and stock sufficient numbers of CPM to meet stocking goals of augmentation plan.					
Task 1.1.2.1 Annually produce and rear at least 300,000 age-0 (50–55 mm TL) and 3,000 age-1 CPM at SNARRC.	Highest (Completed)	FWS, DNFH	2000	2009	At least 300,000 age-0 (50–55 mm TL) CPM will be produced and reared annually at the SNARRC for an 8-year period, 2002–2009. Analyses showed no survival advantage to stocking age-1 CPM. Goal revised in 2010 to produce, rear, and stock 400,000 age-0 CPM.
Task 1.1.2.2 Annually stock >300,000 age-0 CPM.	Highest (Completed)	FWS, DNFH	2000	2009	At least 300,000 age-0 (50–55 mm TL) CPM will be released annually from the SNARRC, into the San Juan River for an 8- year period, 2002–2009. See above.
Task 1.1.2.3 Annually stock 3,000 age-1 CPM.	Highest (Completed)	FWS, DNFH	2000	2009	A total of 3,000 age-1 CPM will be stocked and PIT tagged annually in the San Juan River through 2009. No age-1 CPM will be stocked beginning in 2011.
Goal 2.2—Establish a Genetically and Demographically Viable, Self-Sustaining RBS Population.					

Tasks	Recovery Goals Priority	Primary Responsibility	Start Date	Completion Date	Description and Comments
Action 2.2.1 Develop plans for rearing and stocking RBS.					
Task 2.2.1.1 Develop a genetics management plan to guide artificial propagation and ensure genetic diversity and viability of RBS.	Highest (Completed)	FWS, BC		2003	A Genetics Management Plan for RBS and CPM was developed in 2003 (Crist and Ryden 2003).
Task 2.2.1.2 Develop an augmentation plan for RBS to provide a strategy for producing, rearing, and stocking fish.	Highest (Completed)	FWS, BC		2003	An experimental stocking program for RBS was conducted 1994-1997. An Augmentation Plan for RBS was developed in 1997 (Ryden 1997) for a 5-year period, 1997-2001, and recommended stocking 73,482 RBS; only 5,890 were stocked for a lack of hatchery and grow-out facilities. An addendum to the plan was developed in 2003 (Ryden 2003) to extend the program for 8 years, 2004-2011, and recommended stocking 91,200 age-2 RBS (> 300 mm TL) or 11,400 annually.
Goal 1.2—Evaluate RBS and CPM Augmentation Program and Genetic Integrity.					
Action 1.2.2 Evaluate methods to improve RBS and CPM stocking successes.					
Task 1.2.2.2 Assimilate the genetics information on CPM and RBS to describe best strategies for establishing and maintaining genetically viable wild populations of endangered fish.	Highest (Completed)	FWS, BR		2003	<ul style="list-style-type: none"> • Genetics management plan for the endangered fishes of the San Juan River (Crist and Ryden 2003) • SNARRC Species Augmentation Plans
Goal 3.1—Provide Suitable Flows to Support Recovery of CPM and RBS Populations.					
Action 3.1.1 Develop flow regimes to provide adequate base flow and function to maintain habitat for CPM and RBS.					
Task 3.1.1.1 Identify and develop flow recommendations for the San Juan River.	Highest (Completed)	BC		1999	Flow Recommendations for the San Juan River were developed and implemented in 1999 (Holden 1999).

Tasks	Recovery Goals Priority	Primary Responsibility	Start Date	Completion Date	Description and Comments
Goal 3.3—Provide Increased Range to Support Recovery of CPM and RBS Populations.					
Action 3.3.1 Provide and maintain fish passage at diversion structures.					
Task 3.3.1.1 Identify and evaluate fish barriers in the San Juan River.	Highest (Completed)	BC		1996	Fish barriers were identified and evaluated in 1996 by Masslich and Holden (1996).
Task 3.3.1.2 Remove Cudei Diversion to provide fish passage.	Highest (Completed)	BIA, NN		2001	The Cudei Diversion was removed in 2001. The Cudei Diversion is owned by the Navajo Nation.
Task 3.3.1.3 Provide and maintain fish passage at the Hogback Diversion.	Highest (Completed)	BIA, NN		2002	Fish passage at Hogback Diversion was completed in 2002. The Hogback Diversion is owned by the Navajo Nation.
Task 3.3.1.4 Provide and maintain selective fish passage at the Public Service Company of New Mexico (PNM) Weir.	Highest (Completed)	FWS, NN		2003	Fish passage at Public Service Company of New Mexico (PNM) Weir was completed in 2003.
Action 3.3.2 Evaluate fish passage for native and endangered fish species to and from Lake Powell in light of a natural waterfall at low reservoir elevations.					
Task 3.3.2.1 Identify extent of problem from natural waterfall on passage of native and nonnative fish from Lake Powell into the San Juan River.	High (Completed)	FWS, BOR, BC	2009	2010	The extent that the natural waterfall in the lower San Juan River impedes fish migration should be determined. BOR assessed the risk for predators recolonizing the river when water level in Lake Powell rises to a level that the waterfall is inundated. They concluded that there is a 60 to 75% chance the waterfall will be inundated for a total of 30 months (not necessarily continuously) between 2008 and 2030. Probabilities for longer inundation are available (6-26-07 CC Meeting).
Goal 3.4—Provide Suitable Water Quality to Support Recovery of CPM and RBS Populations.					
Action 3.4.2 Evaluate effects of river temperature on native and endangered fish.					

Tasks	Recovery Goals Priority	Primary Responsibility	Start Date	Completion Date	Description and Comments
Task 3.4.2.1 Determine if cold water releases from Navajo Dam into the San Juan River impede endangered fish reproduction or limit endangered fish populations downstream of the Animas River.	High (Completed)	BC		2006	Based on the reports, <i>SJR Fishes Response to Thermal Modification – A White Paper Investigation</i> (Lamarra 2007) and Cutler (2006) <i>Navajo Reservoir and SJR Temperature Study</i> , the BC determined a temperature control device (TCD) was not warranted. Impacts to spawning and rearing from cold releases from Navajo Dam into the SJR appeared to be minimal. Spawning is determined by time-of-year more than temperature cue. A TCD may provide seasonal range expansion above critical habitat but is unknown if range expansion above critical habitat is necessary for recovery. More information is needed (BC Meeting, May 17-18, 2007).
Goal 4.1—Control Problematic Nonnative Fishes as Needed.					
Action 4.1.1 Develop, implement, and evaluate the most effective strategies for reducing problematic nonnative fish.					
Task 4.1.1.1 Identify and prioritize the most problematic nonnative fish species.	Highest (Completed)	BC	2000	2003	This determination was made through a risk assessment and consensus of biologists. Davis (2003) identified channel catfish and common carp as the most problematic species.
Task 4.1.1.2 Design and implement a pilot program to evaluate nonnative fish control strategies and gears.	Highest (Completed)	FWS	2000	2003	The Nonnative Fish Monitoring And Control Plan (Davis 2003) served as a pilot program and identified removal reaches and evaluated sampling gears and strategies.
Task 4.1.1.3 Develop a long-term nonnative fish control strategy and specific objectives for nonnative fish control...	Highest (Completed)	FWS	2009	2010	A nonnative fish control strategy will be developed and implemented for the San Juan River. This strategy will identify removal tactics, gear types, personnel, and costs necessary to meet removal criteria established in Task 5.1.1.2.
Goal 5.2—Monitor Habitat Use and Availability.					
Action 5.2.3 Identify and refine habitat/fish relationships.					

Tasks	Recovery Goals Priority	Primary Responsibility	Start Date	Completion Date	Description and Comments
Task 5.2.3.4 Collect geo-referenced habitat and fish use habitat data in at least two selected reaches with complex morphology to determine habitat selection.	High (Pilot study completed in 2010)	BC	2007	2009	Geo-referenced habitat association data will be collected with fish capture data, as feasible, to provide habitat use data for RBS and CPM of all life stages.
Task 5.2.3.5 Map at high resolution and monitor changes in habitat in at least two selected reaches with complex morphology at different flows.	High (Pilot study completed in 2010)	BC	2007	2010	This task will use bankfull channel area, island counts, and bed-form topographic data to monitor response of at least two selected reaches with complex morphology and habitat to flow recommendations (2005-2009).
Task 5.2.3.6 Refine and standardize habitat classification for consistent use with fish sampling and habitat mapping.	High (Completed)	BC	2007	2010	A standard habitat classification system is needed that can be used for fisheries, hydrology, and geomorphology.
Goal 5.3— Integrate And Synthesize Monitoring Data And Information To Evaluate Fish Community And Ecosystem Responses To Recovery Actions.					
Action 5.3.1 Develop fish community and ecosystem response strategies					
Task 5.3.1.2 Develop an ecosystem model specific to the San Juan River and present it for approval by the Biology Committee.	Medium (Completed)	BC, FWS	2000	2005	Completed in 2000-2005. The Program may choose to further develop an ecosystem model specific to the San Juan River to assist in evaluating possible responses by fish species to management actions.
Task 5.3.1.3 Hold workshop on ecosystem model specific to the San Juan River to evaluate model and determine future direction of this effort	Medium (Completed)	FWS, BC	2007	2007	Workshop held in 2007.
Goal 7.1—Facilitate Program Planning and Management.					
Action 7.1.1 Develop and coordinate a Program plan.					
Task 7.1.1.1 Develop and implement a Long-Range Plan as a framework for ongoing and future Program activities.	Highest (Completed)	PO	1995	1995	A Long Range Plan was developed in 1995 (San Juan River Basin Recovery Implementation Program 1995).